

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila



AUG 15 2024

MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This has reference to the herein memorandum dated June 18, 2024 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII**, requesting for the approval of the **Modification** of the hereunder project under FY 2024 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310110100476000 Project ID: P00800340VS ✓ OO1: Ensure Safe and Reliable National Road System Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Primary Roads Daang Maharlika (LT) - K0908 + 605 - K0909 + 274			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Primary Roads Daang Maharlika (LT) - K0908 + 605 - K0909 + 017 ✓		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Drainage Structure along Road: 1,556.00 ✓ Lineal meters	₱ 17,032.62211/ Lineal meter	₱ 26,502,760 ✓	CW1- Construction of Drainage Structure along Road: 1,042.00 Lineal meters	₱ 25,434.51056/ Lineal meter ✓	₱ 26,502,760
EAO		₱ 961,240	EAO		₱ 961,240
Total:		₱ 27,464,000	Total:		₱ 27,464,000
Justifications based on the attachments submitted					

Justifications based on the attachments submitted by the Implementing Office:

1. The allocation of P 27.464 Million is insufficient to cover the total cost of the original physical target, hence, adjustment in station limits is requested to prioritize section that needs drainage structure to address the flooding in the said road section.
2. The decrease in physical from 1,556 Lineal meters to 1,042 Lineal meters and consequently increase in unit cost to P 25,434.51056 per Lineal meter was due to the design requirement of the project that involves construction of reinforced concrete lined canal with cover (RCBC type) including the provision of curb and gutter, sidewalk and other essential items of work necessary in the implementation of the project.

Attached are the following supporting documents: Form for Evaluation of Modification Request (DPWH-QMSP-03-01 Rev 01); BP 202; Certificate of Availability of Funds; Approved Program of Works; Detailed Unit Price Analysis; Plan; Geotagged Photos; Certificate of Reasonableness of Cost Estimate; Straight Line Diagram; and Location Map

Having complied with all the documentary requirements under Department Order No. 23, series of 2023 and other supplemental guidelines, we are respectfully requesting that the abovementioned project under FY 2024 GAA be modified.

For the Secretary's favorable consideration


NERIE D. BUENO, CESO III

Assistant Secretary for Regional Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:



MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Services


ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/~~DISAPPROVED~~:


MANUEL M. BONOAN
Secretary

3.3 GJAN/NDB
Project ID: P00800340VS

Department of Public Works and Highways
Office of the Secretary



WIN4F08100

