



DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

Reference Number: **VIII-084**
Project ID: **P00800341VS**
BAGONG PILIPINAS

17 JUL 2024

MEMORANDUM

FOR : **ROBERTO R. BERNARDO, CESO I**
Undersecretary for Regional Operations
NCR, Regions III, IV-A, IV-B, V, VI, VII & VIII

This has reference to the herein memorandum dated May 28 2024 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII**, endorsing the request for the approval of the **Modification** of **REBECCA G. YUSE, OIC - District Engineer, Tacloban City District Engineering Office**, of the project under FY 2024 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No.: 310112100462000 Project ID: P00800341VS OO1: Ensure Safe and Reliable National Road System Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Tertiary Roads San Jose-Manlurip-MacArthur Park Rd - K0913 + 726 - K0914 + 761			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Tertiary Roads San Jose-Manlurip-MacArthur Park Rd - K0913 + 726 - K0914 + 074, K0914 + 149 - K0914 + 761		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1-Construction Of Drainage Structure along Road 2,056.00 Lineal meters	₱ 25,667.77967 /Lineal Meter	₱ 52,772,955	CW1- Construction Of Drainage Structure along Road 1,906.00 Lineal meters	₱ 25,667.77967 27,687.8043 /Lineal Meter	₱ 52,772,955
EAO		₱ 1,914,045	EAO		₱ 1,914,045
Total:		₱ 54,687,000	Total:		₱ 54,687,000

Justifications based on the attachments submitted by the Implementing Office


Modification is requested due to the following reasons:

- Change in station limits to avoid overlapping of projects funded under FY 2024 GAA with Project ID: P00834009VS
- Based on the plan and the actual site condition, the project involves construction of drainage structure (RCBC: 1.25m x 1.5m) including the provision of curb and gutter and slope protection works (stone masonry) to prevent road slip and other essential items of work necessary in the implementation of the project resulting to a substantial increase of unit cost to **₱ 27,687.8043** per Lineal Meter with a corresponding physical target of 1,906.00 Lineal Meters.

Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds (CAF), Geotagged Photos, BP 202, GIS Map and Certification for Reasonableness of Cost Estimate.

Having complied with all the documentary requirements under Department Order No. 23, series of 2023 and other supplemental guidelines, we are respectfully requesting that the abovementioned project under FY 2024 GAA be modified.

For the Secretary's favorable consideration



NERI D. BUENO, CESO III
Assistant Secretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:



MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Services

APPROVED/~~DISAPPROVED~~:



ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
NCR, Regions III, IV-A, IV-B, V, VI, VII & VIII