



MAY 30 2024
MEMORANDUM

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Bonifacio Drive, Port Area Manila



FOR : **MANUEL M. BONOAN**
Secretary
This Department

This has reference to the herein Memorandum dated April 24, 2024 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII** endorsing the request for the approval of the **Modification of MARK ANTHONY M. ALEJO, ASEAN Eng., District Engineer, Leyte 1st District Engineering Office**, Pawing, Palo, Leyte, of the project under FY 2023 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310101101549000 Project ID: P00800818VS OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance – Primary Roads Palo-Carigara-Ormoc Rd - K0937 + 000 - K0938 + 076			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance – Primary Roads Palo-Carigara-Ormoc Rd - K0937 + 231 - K0938 + 076		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay, 4.324 lane km	₱ 6,226,762.26/ lane km	₱ 26,924,520.00	CW1- Preventive Maintenance of Road: Asphalt Overlay, 3.400 lane km	₱ 7,918,976.47/ lane km ₱ 15.8 M/km.	₱ 26,924,520.00
EAO		₱ 549,480.00	EAO		₱ 549,480.00
Total:		₱ 27,474,000.00	Total:		₱ 27,474,000.00
Justifications provided by the requesting Implementing Office: <ul style="list-style-type: none">Due to insufficient fund allocation to cover the total cost of the original physical target, adjustment in the station limits is requested to prioritize road sections that needs asphalt overlay with correction in order to prevent further for the safety of the travelling public.The said changes resulted to the decrease in physical target from 4.324 lane km to 3.400 lane km and consequently increase in unit cost in view of the inclusion of concrete re-blocking (280mm), pavement markings and the effect of the increasing price of construction materials, equipment rental rates based on the Regional Construction Materials Price Data" (RCMPD) 4th Quarter of 2023 used in the preparation of POW. Attached is the Certificate of Reasonableness of Cost Estimate for reference and guidance.Attached are the following supporting documents: Form for Evaluation of Modification Request (2023, V1.0); BP 202; Certificate of Availability of Funds; Approved Program of Works; Plan; Geotagged Photos; Certificate of Reasonableness of Cost Estimate; Straight Line Diagram and Location Map.					

Website: <https://www.dpwh.gov.ph>

Tel No(s): 5304-3000/ (02) 165-02




Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and other supplemental guidelines, we are respectfully requesting that the abovementioned project under FY 2024 GAA be modified.


For the Secretary's favorable consideration


NERIE D. BUENO, CESO III

Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:


MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service


ROBERTO R. BERNARDO
Undersecretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:


MANUEL M. BONOAN
Secretary

3.3 K/S/NDB/RRB
Project ID: P00800818VS

Department of Public Works and Highways
Office of the Secretary



WIN4XY00232