



28 JUN 2024
MEMORANDUM

CENTRAL OFFICE
Manila

Number:

pn0801188VS

SAGONG PILIPINAS

FOR :

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
In NCR, Regions III, IV-A, IV-B, V, VI, VIII and VIII
This Department

This refers to the memorandum dated 16 May 2024 of **DPWH Region VIII Regional Director EDGAR B. TABACON, CESO IV**, requesting for the approval of the **Modification** of the project under FY 2024 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310101101302000 Project ID: P00801188VS ✓ OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance - Primary Roads Daang Maharlika (LT) - K0899 + 188 - K0899 + 314 ✓			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance - Primary Roads Daang Maharlika (LT) - K0899 + 079 - K0899 + 215		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay: 0.504 Lane Km ✓	₱ 14,432,876.98/ Lane Km ✓	₱ 7,274,170 ✓	CW1- Preventive Maintenance of Road: Asphalt Overlay: 0.544 Lane Km	₱ 13,371,636.03/ Lane Km ₱ 26.64/km.	₱ 7,274,170 ✓
EAO		₱ 263,830 ✓	EAO		₱ 263,830 ✓
Total:		₱ 7,538,000 ✓	Total:		₱ 7,538,000


Justifications provided by the requesting Implementing Office:

- Change in station limits to include and prioritize road section that needs asphalt overlay with correction to prevent further deterioration of pavement for the safety of the travelling public, which resulted to the increase of physical target to 0.544 Lane Km and consequently decrease in unit cost.
- Based on the actual site validation and design requirements as reflected in the plan, the project involves asphalt overlay with concrete reblocking including miscellaneous structures such as installation of road safety devices and other essential items of work necessary in the project implementation.
- Attached are the following supporting documents: Form for Evaluation of Modification Request (DPWH-QMSP-03-01 Rev 01); BP 202; Certificate of Availability of Funds; Approved Program of Works; Detailed Unit Price Analysis; Plan; Geotagged Photos; Certificate of Reasonableness of Cost Estimate; Straight Line Diagram; and Location Map

[Handwritten signature]

Page 2 of 2
Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and other supplemental guidelines, we are respectfully requesting that the abovementioned project under FY 2024 GAA be modified.

For the Undersecretary's favorable consideration


NERIO D. BUENO, CESO III


Assistant Secretary for Regional Operations
In NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:


MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Service

APPROVED / ~~DISAPPROVED~~:


ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations
In NCR, Regions III, IV-A, IV-B, V, VI, VIII and VIII

3.3 KCS/NDB/RRB

Project ID: P00801188VS