



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila



May 29, 2024

MEMORANDUM

TO : **KHADAFFY D. TANGGOL**
Regional Director
DPWH-CAR
Engineer's Hill, Baguio City

ATTENTION : **RUBY A. UYAM**
District Engineer
Lower Kalinga District Engineering Office
Bulanao, Tabuk City, Kalinga

Transmitted herewith are the **APPROVED** requests for the **modification** of hereunder stated projects:

1. OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Primary Roads Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - **K0511 + 311 - - - P78,132,000.00**
2. Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities Construction of Manuel S. Agyao Boulevard-Ileb junc. -Dilag-San Julian-Balong-Tuao Circumferential Road - - - **P30,000,000.00**
3. Convergence and Special Support Program - Construction/ Improvement of Access Roads leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program - ROLL-IT) Babalag West-Liwan West-Alibangbang Access Road connecting Enrile-Tabuk National Road and Alibangbang Access Road in support to Veggie Noodles/Chips Processing and Sugarcane Processing, Rizal, Kalinga - - - **P20,000,000.00**
4. OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Secondary Roads Mt Province Bdry-Calanan-Pinukpuk-Abbut Rd (Calanan-Pinukpuk Sect) - K0505 + 000 - K0505 + 719, K0506 + 293 - **K0507 + 616.115 - - - P41,739,000.00**

Please be reminded that all approved modifications **shall be posted in the DPWH website within five (5) days** from its approval. Failure to comply with this requirement shall be dealt with accordingly.


REY PETER B. GILLE, D.M.
Assistant Secretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII

2.3 mksa/AVS/RPBG/ERP



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila



May 29, 2024

MEMORANDUM

TO : **KHADAFFY D. TANGGOL**
Regional Director
DPWH-CAR
Engineer's Hill, Baguio City

ATTENTION : **RUBY A. UYAM**
District Engineer
Lower Kalinga District Engineering Office
Bulanao, Tabuk City, Kalinga

Transmitted herewith are the **APPROVED** requests for the **modification** of hereunder stated projects:

1. OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Primary Roads Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - **K0511 + 311 - - - P78,132,000.00**
2. Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities Construction of Manuel S. Agyao Boulevard-Ileb junc. -Dilag-San Julian-Balong-Tuao Circumferential Road - - - **P30,000,000.00**
3. Convergence and Special Support Program - Construction/ Improvement of Access Roads leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program - ROLL-IT) Babalag West-Liwan West-Alibangbang Access Road connecting Enrile-Tabuk National Road and Alibangbang Access Road in support to Veggie Noodles/Chips Processing and Sugarcane Processing, Rizal, Kalinga - - - **P20,000,000.00**
4. OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Secondary Roads Mt Province Bdry-Calanan-Pinukpuk-Abbut Rd (Calanan-Pinukpuk Sect) - K0505 + 000 - K0505 + 719, K0506 + 293 - **K0507 + 616.115 - - - P41,739,000.00**

Please be reminded that all approved modifications **shall be posted in the DPWH website within five (5) days** from its approval. Failure to comply with this requirement shall be dealt with accordingly.


REY PETER B. GILLE, D.M.

Assistant Secretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII

2.3 mksa/AVS/RPBG/ERP

Project Modification of Allotment under the GAA Request Evaluation Form

Date of Evaluation: 05/17/2024

1574

P/A/P 1 (001, 002, CSSP, LP):	Appropriation Source:	FY 2024 GAA
ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System	UACS:	310101101176000
P/A/P 2 (Program):	Project ID:	P00802247LZ
Asset Preservation Program	Region:	Cordillera Administrative Region
P/A/P 3 (Sub-Program):	Implementing Office:	Lower Kalinga District Engineering Office
Preventive Maintenance - Primary Roads	Appropriation (Php):	78,132,000

Name of Project per GAA:

Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0512 + 444

Implementing Office
A Justification for
Modification:

- The decreased in the physical target/increased in the unit cost is due to the Pavement Milling and Pavement Reblocking.
- The asphalt overlay project is 50mm thick and also includes Solar Pavement Studs and Thermoplastic Pavement Markers.
- Change in the Station Limits to synchronize with the decreased in the Physical Target. See attached Straight Line Diagram.

A.1 ☒ Certificate of Reasonableness of Cost Estimateapproved by: RD Khadaffy D. Tanggol dated: April 05, 2024**B. PER PLANNING SERVICE EVALUATION**B.1 ☒ **PROJECT MODIFICATION ON PROJECT DESCRIPTION**B.1.1 ☐ Typographical Error/sB.1.3 ☒ Change in Station LimitsB.1.2 ☐ Change in Location (for non-existent locations only)B.1.4 ☐ Addition/ Deletion of Word/sB.2 ☒ **PROJECT MODIFICATION/ADJUSTMENTS ON PROJECT COMPONENTS**B.2.1 ☒ Change in TargetsB.2.3 ☐ Change in Component AmountB.2.2 ☐ Change in Scope of WorkB.2.3.1 ☐ Addition of Component (including excess amount)B.2.3.2 ☐ Deletion of ComponentB.2.3.3 ☐ Movement of Funds between Components**C. RESULTANT AFTER MODIFICATION**C.1 ☐ Additional Project Component/s

C.2 Component/s:

COMP	SCOPE OF WORK		TARGET		INCREASE/DECREASE (%)	
	FROM	TO	FROM	TO	Unit Cost	Target
CW1	Preventive Maintenance of Road: Asphalt Overlay	Preventive Maintenance of Road: Asphalt Overlay	7.252 lane km	6.924 lane km	4.74%	-4.52%
CW2	-	-	-	-	-	-
CW3	-	-	-	-	-	-
CW4	-	-	-	-	-	-

D. AS EVALUATEDD.1 ☒ ALLOWED as per the GAA ProvisionsD.2 ☐ NOT ALLOWED as per the GAA Provisions

D.3 Remarks (to be filled-up by Planning Service):

- Minimal increase in Unit Cost / Decrease in Targets
- Change in Station Limits - with SLD

Evaluated By:

ALEX G. BOTE

Director, Planning Service

Noted By:

CONSTANTE A. LLANES JR., CESO III

Assistant Secretary, Planning Service

E. Approving Authority as per latest Approved Guidelines on Modification of Allotment under the GAAE.1 ☐ SecretaryE.2 ☒ Undersecretary for Operations
☒ Recommended for Approval
 Remarks:

MARIA CATALINA E. CABRAL, CESO I, Ph.D.

Undersecretary for Planning and PPP Services



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila



May 7, 2024

MEMORANDUM

FOR : **EUGENIO R. PIPO, JR**
Undersecretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII

This refers to the memorandum dated April 3, 2024, of **DPWH CAR Regional Director KHADAFFY D. TANGGOL**, endorsing the request of **District Engineer RUBY A. UYAM, Lower Kalinga District Engineering Office**, for the **modification** of the project under FY 2024 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310101101176000 Project ID: P00802247LZ OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Primary Roads Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0512 + 444.			OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Primary Roads Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0511 + 311		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay/ 7.252 Lane Kilometer	₱ 10,396,770.55/ Lane Kilometer	₱ 75,397,380.00	CW1- Preventive Maintenance of Road: Asphalt Overlay / 6.924 Lane Kilometer	₱ 10,889,280.76/ Lane Kilometer <i>₱ 121.6 M/km</i>	₱ 75,397,380.00
EAO	-	₱ 2,734,620.00	EAO	-	₱ 2,734,620.00
Total:		₱ 78,132,000.00	Total:		₱ 78,132,000.00

Justification:


The project is to be modified in view of the following:

- The decreased in the physical target/increased in the unit cost is due to the Pavement Milling and Pavement Reblocking.
- The asphalt overlay project is 50mm thick and also includes Solar Pavement Studs and Thermoplastic Pavement Markers.
- Change in the Station Limits to synchronize with the decreased in the Physical Target. See attached Straight Line Diagram.
- The increase in the unit cost is based on the Approved Program of Works (POW) with Detailed Unit Price Analysis (DUPA).

Attached are the following supporting documents: Approved Program of Works (POW) with Detailed Unit Price Analysis (DUPA), Detailed Engineering Design (DED), Certificate of Availability of Funds (CAF), BP 202, Geotagged photos, GIS Map and Certification of No overlapping (Certified by the District Engineer, Planning & Design, Construction and Maintenance Division Chief).

AG-CR- 202405-1452

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.



REY PETER B. GILLE, D.M.

Assistant Secretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII

RECOMMENDING APPROVAL:



MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and Public-Private Partnership Services

APPROVED/~~DISAPPROVED~~:



EUGENIO R. PIPO, JR.

Undersecretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila



May 7, 2024

MEMORANDUM

FOR : **EUGENIO R. PIPO, JR**
Undersecretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII

This refers to the memorandum dated April 3, 2024, of **DPWH CAR Regional Director KHADAFFY D. TANGGOL**, endorsing the request of **District Engineer RUBY A. UYAM, Lower Kalinga District Engineering Office**, for the **modification** of the project under FY 2024 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310101101176000 Project ID: P00802247LZ OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Primary Roads Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0512 + 444			 OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Primary Roads Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0511 + 311		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay/ 7.252 Lane Kilometer	₱ 10,396,770.55/ Lane Kilometer	₱ 75,397,380.00	CW1- Preventive Maintenance of Road: Asphalt Overlay / 6.924 Lane Kilometer	₱ 10,889,280.76/ Lane Kilometer	₱ 75,397,380.00
EAO	—	₱ 2,734,620.00	EAO	—	₱ 2,734,620.00
Total:		₱ 78,132,000.00	Total:		₱ 78,132,000.00

Justification:

The project is to be modified in view of the following:

- The decreased in the physical target/increased in the unit cost is due to the Pavement Milling and Pavement Reblocking.
- The asphalt overlay project is 50mm thick and also includes Solar Pavement Studs and Thermoplastic Pavement Markers.
- Change in the Station Limits to synchronize with the decreased in the Physical Target. See attached Straight Line Diagram.
- The increase in the unit cost is based on the Approved Program of Works (POW) with Detailed Unit Price Analysis (DUPA).

Attached are the following supporting documents: Approved Program of Works (POW) with Detailed Unit Price Analysis (DUPA), Detailed Engineering Design (DED), Certificate of Availability of Funds (CAF), BP 202, Geotagged photos, GIS Map and Certification of No overlapping (Certified by the District Engineer, Planning & Design, Construction and Maintenance Division Chief).

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


REY PETER B. GILLE, D.M.

Assistant Secretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and Public-Private Partnership Services


APPROVED/DISAPPROVED:


EUGENIO R. PIPO, JR.

Undersecretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
LOWER KALINGA DISTRICT ENGINEERING OFFICE
Bulanao, Tabuk City, Kalinga, Cordillera Administrative Region



March 22, 2024

MEMORANDUM

FOR : KHADAFFY D. TANGGOL
Regional Director

THRU : ANGELITA B. MABITAZAN
Chief, Planning & Design Division


SUBJECT : Modification CY 2023 GAA – Asset Preservation - Preventive Maintenance - Primary Roads - Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0512 + 444, under the FY 2024 General Appropriations Act

May we submit for review and evaluation the Modification of the project stated below:

FROM	TO
Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0512 + 444	Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0511 + 311
Physical Target: 7.252 Lane Kilometer Amount : ₱ 78,132,000.00	Physical Target: 6.924 Lane Kilometer Amount : ₱ 78,132,000.00

Attached are all Supporting documents based on D.O No. 37, series of 2018 for your ready reference.

For your favorable consideration.


RUBY A. UYAM
District Engineer

CAR 15.1 MAE/ABN/EMJE

Website: www.dpwh.gov.ph
Tel. No(s).: (074) 627 5494



CHECKLIST
PROJECT MODIFICATION

Implementing Office : Lower Kalinga DEO

Project Name/Location : **Organizational Outcome 1: Ensure Safe and reliable National Road System - Asset Preservation - Preventive Maintenance - Primary Road - Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0511 + 311**

Project ID : P00802247LZ
Project Allocation : ₱78,132,000.00

UACS Code : 310101101176000






- ☒ 1. Modification Request Form
- ☒ 2. AIP
- ☒ 3. Certificate of Availability of Funds
- ☒ 4. Supporting Data & Analysis
 - ☒ a. Road Condition (RBA Latest Official Database)
 - ☐ b. Traffic Volume Capacity Ratio (for Widening Projects)
 - ☐ c. Bridge Condition (BMS Latest Official Database)
 - ☐ d. Hydraulic & Hydrologic Analysis (for New/Replacement Bridges)
 - ☐ e. RSM Forms (for Road Slips)
 - ☐ f. Project Impact Analysis (for Flood Control Projects)
 - ☐ g. Master Plan (for Flood Control Projects)
- ☒ 5. BP 202
- ☒ 6. Geotagged Photos
 - ☒ a. Hard Copy
 - ☒ b. Electronic Copy
 - ☒ c. Plotted in the GIS Map
- ☒ 7. Certificate of No Overlapping (Certified by DE, Construction and Maintenance Division Chiefs)
- ☒ 8. ROW Clearance
 - ☒ a. District Engineer
 - ☐ b. LGU
- ☒ 9. Environmental Clearances
 - ☐ a. Not Within a "No Build Zone" (MGB)
 - ☐ b. Tree Cutting Permit (If Applicable-EMB)
 - ☒ c. CNC/ECC/EIA (EMB)
- ☐ 10. Social Clearance (not within a Declared Heritage/Cultural Site-NCCA)
- ☒ 11. Certificate of Reasonableness (for Projects with Changes in Unit Cost)
- ☒ 12. Project Details
 - ☒ a. POW
 - ☒ b. DUPA
 - ☐ c. Plans
 - ☒ 1. Coverpage
 - ☒ 2. Summary of Quantities
 - ☒ 3. Cross Section Showing Changes (if Applicable)
 - ☒ d. Materials Source Map
- ☒ 13. Certificate of Local Government Unit

Checked by:


ERLINDA F. DOLIENTE
Engineer III
Chief, Planning Section

A. GENERAL					
1. REGION Cordillera Administrative Region ✓		2. DEO Lower Kalinga District Engineering Office ✓		3. LEGISLATIVE DISTRICT KALINGA (LONE DISTRICT) ✓	
B. ORIGINAL PROJECT			C. PROPOSED REVISED PROJECT		
4. UACS (Unified Account Code Structure as defined in GAA) 310101101176000 ✓					
5. Project Id P00802247LZ ✓					
6. Project Category OO1: Ensure Safe and Reliable National Road System ✓					
7. Sub-Program (P/A/P) Asset Preservation - Preventive Maintenance - Primary Roads ✓					
8. Operating Unit Lower Kalinga District Engineering Office ✓			18. Operating Unit (Change subject to DBM approval) Lower Kalinga District Engineering Office		
9. Type of Work (Enter Details for all Components below)			19. Type of Work (Enter Details for all Components below)		
Component ID CW1	Type of Work Preventive Maintenance of Road: Asphalt Overlay ✓		Component ID CW1	Type of Work Preventive Maintenance of Road: Asphalt Overlay ✓	
10. PROJECT DESCRIPTION (as recorded in GAA) Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0512 + 444 ✓			20. PROJECT DESCRIPTION (of the revised project) Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0511 + 311 ✓		
11. ALLOTMENT (P'000) (as recorded in GAA) 78,132 ✓			21. REVISED ESTIMATED COST (P'000) (Equal to, or lower than GAA allotment) 78,132 ✓		22. CAF (To be obtained from Financial Management office) <input checked="" type="checkbox"/> YES
12. PHYSICAL TARGET (Enter Details for all Components below)			23. PHYSICAL TARGET (Enter Details for all Components below)		
Component ID CW1	Target 7.52 ✓	Target Unit Lane Km ✓	Component ID CW1	Target 6.924 ✓	Target Unit Lane Km
13. UNIT COST (Enter Details for all Components below)			24. UNIT COST (Enter Details for all Components below)		
Component ID CW1	Component Cost (P'000) 75,397.38	Target Unit Cost (P'000/Target Unit) 10,396.77	Component ID CW1	Component Cost (P'000) 75,397.381	Target Unit Cost (P'000/Target Unit) 10,889.281
EAO	2,734.620		EAO	2,734.620	

14. PROJECT WORK LOCATION (Must be defined in strict accordance with DO 65 Series 2014) Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0512 + 444 , Tabuk City, Kalinga				25. PROJECT WORK LOCATION (Must be defined in strict accordance with DO 65 Series 2014. Also complete "ANNEX A" for National Road projects under OO-1) Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0511 + 311 , Tabuk City, Kalinga			
Start X	121.466477	End X	121.543363	Start X	121.466477	End X	121.538593
Start Y	17.420208	End Y	17.4639098	Start Y	17.420208	End Y	17.455170
15. ROAD CLASSIFICATION (if applicable) Primary				26. ROAD CLASSIFICATION (if applicable) Primary			
16. IMPLEMENTING OFFICE (Record the Implementing Office of the original project) Lower Kalinga District Engineering Office				27. IMPLEMENTING OFFICE (Record the Implementing Office of the proposed revised project) Lower Kalinga District Engineering Office			
17. PROJECT IMPLEMENTATION PLAN (PIP)				28. PROJECT IMPLEMENTATION PLAN (PIP)			
Planned Start Date		Planned End Date		Planned Start Date		Planned End Date	
25/02/2024		29/06/2024		06/05/2024		08/09/2024	
				29. OVERLAP? <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		30. UNDER WARRANTY? <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES	
D. ATTACHMENTS & JUSTIFICATIONS							
31. PROJECT IMPACT ANALYSIS ATTACHED? (For Flood Control Projects) <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> N/A							
32. TECHNICAL JUSTIFICATION (Explain in detail in Bullet point format; minimum of 2 points) Decrease in physical target for CW1 - Preventive Maintenance of Road: Asphalt Overlay from 7.52 Lane Kilometer to 6.924 Lane Kilometer due to the following: <ul style="list-style-type: none"> The decreased in the physical target/increased in the unit cost is due to the Pavement Milling and Pavement Reblocking. The asphalt overlay project is 50mm thick and also includes Solar Pavement Studs and Thermoplastic Pavement Markers. Change in the Station Limits to synchronize with the decreased in the Physical Target. See attached Straight Line Diagram. The increase in the unit cost is based on the Approved Program of Works (POW) with Detailed Unit Price Analysis (DUPA). The utilization of the prevailing construction cost of materials necessary for the completion of all pertinent scopes of work contributed to the variance in unit cost thereon causing a decrease in the target length of the proposed asphalt overlay. <p>See also the attached evaluation of the Bureau of Construction on the unit cost of similar type projects. Attached are the following supporting documents: Approved Program of Works (POW) with Detailed Unit Price Analysis (DUPA), Detailed Engineering Design (DED), Certificate of Availability of Funds (CAF), BP 202, Geotagged photos, Certificate of Reasonableness, SLD, and GIS Map.</p>							
33. PHOTOS SUBMITTED <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES							
34. A MAP OF THE PROPOSED PROJECT WORK LOCATION SUBMITTED <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES							

35. PREPARED BY:			
Name:	 ALFREDO B. NGAO-I	Position:	Engineer II
Office:	Lower Kalinga District Engineering Office	Date:	
36. REVIEWED BY DISTRICT OFFICE (If Required)		38. REVIEWED BY REGIONAL OFFICE	
Name:	 EUGENE MICHAEL J. ESPITA	Name:	 ANGELITA B. MABITAZAN
Position:	OIC-Chief, Planning & Design Section	Position:	Chief, Planning and Design Division
Date:		Date:	
37. RECOMMENDED BY DISTRICT OFFICE (If Required)		39. RECOMMENDED BY REGIONAL OFFICE	
Name:	 RUBY A. UYAM	Name:	 KHADAFFY D. TANGGOL
Position:	District Engineer	Position:	Regional Director
Date:		Date:	

UACS (Unified Account Code Structure as defined in GAA)

310101101176000

Project Id

P00802247LZ

40. DPWH OFFICE OF THE UNDERSECRETARIES FOR OPERATIONS**Primary Reason for Request (based on Category of Modification): (choose one)**

Category A	Category B	Category C	Category D	Impact
<input type="checkbox"/> Typographical error on Project Description	<input type="checkbox"/> Overlapping Sections <input type="checkbox"/> Change in Station Limits <input type="checkbox"/> Change in Physical Target	<input type="checkbox"/> No such Barangay <input type="checkbox"/> No such City or Municipality	<input type="checkbox"/> Change in (IO), requiring a change in the (OU)	<input type="checkbox"/> No change or decrease in unit cost <input type="checkbox"/> 20% or less increase in unit cost <input type="checkbox"/> > 20% increase in unit cost

Reviewed by Office of the Undersecretary for Operations

Name:	Engr. MANUEL L. SINGSON	Engr. ANTONIO V. SOBREVÍÑAS, JR.
Signature		
Position:	Project Manager I	Project Manager III
Date:	5/7/24	5/7/24

41. DPWH PLANNING SERVICE

Category of Modification (please check the appropriate)	<input type="checkbox"/> Category A – Typographical Error <input type="checkbox"/> Category B – Change in Station Limits <input type="checkbox"/> Category C – Change in Location, due to non-existing location <input type="checkbox"/> Category D – Change in Operating Unit (requires DBM approval) <input type="checkbox"/> Modification does not comply with DBM Categories
---	--

Reviewed by Planning Service

Name:	ANNA ANDREA M. NOCHE	Name:	PETER PAUL R. CORTEZ
Signature		Signature:	
Position:	Regional Coordinator	Position:	OIC - Chief of Programming Division
Date:	5-17-24	Date:	

ANNEX A: Project Work Location Details for National Roads

Component ID	Section ID	Start Limit LRP + Disp	End Limit LRP + Disp	Start Chainage	End Chainage	Length (m)	Type of Work	Detail Scope of Work	Target Unit	Physical Target
P00802247LZ - CW1	S00566LZ	K0502 + 022	K0503 + 140	6556	7690	1134	Preventive Maintenance of Road: Asphalt Overlay	Asphalt Overlay 50mm with Correction, PCCP, Pavement Markings	Lane Kilometer	2.268
		K0506 + 000	K0506 + 846	10579	11425	846				1.692
		K0510 + 800	K0511 + 311	15396	15908	512				1.024



April 3, 2024

MEMORANDUM

FOR : MANUEL M. BONOAN
Secretary

THRU : EUGENIO R. PIPO, JR.
Undersecretary for Regional Operations
CAR, Regions I, II, IX, X, XI, XII, and XIII

SUBJECT : Request for Modification of the Project: ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System: Asset Preservation Program-Preventive Maintenance - Primary Roads - Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0512 + 444

We are respectfully forwarding the Memorandum dated March 22, 2024 from District Engineer Ruby A. Uyam, Lower Kalinga District Engineering Office, regarding the modification of the above project in the amount of **Seventy Eight Million One Hundred Thirty Two Thousand Pesos (Php 78,132,000.00)** as indicated below:

	FROM	TO
Project ID	P00802247LZ	
Project Title	Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0512 + 444	Manuel S. Agyao Boulevard - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510 + 800 - K0511 + 311
Type of Work	CW1: Preventive Maintenance of Road: Asphalt Overlay	CW1: Preventive Maintenance of Road: Asphalt Overlay
Physical Target	CW1 – 7.252 Lane Kilometer	CW1 – 6.924 Lane Kilometer
Allocation	CW1 – Php 75,397,380.00 EAO – Php 2,734,620.00	CW1 – Php 75,397,380.00 EAO – Php 2,734,620.00

The supporting documents based on D.O No. 23, series of 2023 are attached for your ready reference.

For the consideration of the Secretary.


KHADAFFY D. TANGGOL
Regional Director

CAR.1 RBP/EFD/JWC/ABM

