



MEMORANDUM

FOR : **ROBERTO R. BERNARDO, CESO I**
Undersecretary for Regional Operations in NCR
Regions III, IV-A, IV-B, V, VI, VII and VIII

This refers to the memorandum dated February 5, 2024 of **DPWH Region VI Director SANNY BOY O. OROPEL, CES E**, endorsing the Project Modification requested by **OIC-District Engineer CECIL LAWRENCE M. CRUZ**, Capiz 1st District Engineering Office, under FY 2024 General Appropriations Act (GAA), to wit:

As per Original			As Modified		
Project Description					
UACS No.: 310104100739000 Project ID: P00802953VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation – Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads – Primary Roads			Asset Preservation – Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads – Primary Roads		
Iloilo Capiz Rd (New Route) – K0106+612 – K0107+461			Iloilo Capiz Rd (New Route) – K0106+190 – K0106+995.50		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Rehabilitation of Paved Road: 1.710 Lane Km	10,545.03/ Lane Km	18,032.00	CW1- Rehabilitation of Paved Road: 1.610 Lane Km	9,365.94/ Lane Km	15,079.16
			CW2- Construction of Drainage Structure along Road: 169.740 Lineal Meters	17.40/ Lineal Meter	2,952.84
EAO	-	368.00	EAO	-	368.00
Total:		18,400.00	Total:		18,400.00
Justification: Modification is sought due to: 1. Adjustment in the station limits due to the increase in unit cost per lane km of CW1 based on updated canvassed prices (CMPD 2023 3 rd Quarter) which resulted to the decrease in the physical target of CW1 from 1.710 lane km to 1.610 lane km. 2. Change in station limits to prioritize the inclusion of CW2 (Construction of Drainage Structure along Road) which is necessary to address flooding in the area 3. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, Certification for Reasonableness of Cost dated February 1, 2024.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Undersecretary's consideration and approval.

NERIE D. BUENO, CESO III
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

APPROVED/DISAPPROVED:

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in NCR
Region III, IV-A, IV-B, V, VI, VII and VIII