



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila



FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated February 5, 2024 of **DPWH Region VI Director SANNY BOY O. OROPEL, CES E**, endorsing the Project Modification requested by **OIC - District Engineer GERARDO G. PARRA JR.**, Capiz 2nd District Engineering Office, under FY 2024 General Appropriations Act (GAA), to wit:

As per Original			As Modified		
Project Description					
UACS No.: 310203100773000 Project ID: P00802955VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Tertiary Roads			Network Development - Road Widening - Tertiary Roads		
Iloilo-Capiz Road (Old Route) K0084+450 - K0084 + 572, K0084+603 - K0086 + 678			Iloilo-Capiz Road (Old Route) K0087+820 - K0088 + 176, K0088+214 - K0088 + 474		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Road Widening: 4.134 lane km	11,671.51/ lane km	48,250.00	CW1- Road Widening: 1.134 lane km	22,569.07/ lane km	25,593.33
			CW2 - Construction of Road Slope Protection Structure: 2,754.46 sq. m.	6.25/ sq. m.	17,206.67
			ROW Acquisition: 1,593.71 sq. m.	3.42/ sq. m.	5,450.00
EAO	-	1,750.00	EAO	-	1,750.00
Total:		50,000.00	Total:		50,000.00
Justification: Modification is sought due to: 1. Change in station limits in order to prioritize road sections that requires road widening and to provide continuity of widened road sections. 2. Increase in the unit cost of CW1 based on the 3 rd Quarter Regional Construction Materials Price Data (RCMPD) resulting to the decrease in the physical target of CW1 from 4.134 lane km to 1.134 lane km. 3. Inclusion of CW2 - Construction of Road Slope Protection Structure in order to protect the newly widened sections from erosion and collapse. 4. ROW Component was already identified for payment of affected lots, structures, and utilities. 5. Attached are the following documents: Approved Program of Works (POW), Detailed Engineering Design (DED) Plan, Certificate of Availability of Funds, and Certification for Reasonableness of Cost dated February 2, 2024.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

NERIE D. BUENO, CESO III
Assistant Secretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in NCR
Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN
Secretary

