



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila



MEMORANDUM

MAY 02 2024

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 29 January 2024 of **DPWH Region VI OIC - Director SANNY BOY. O OROPEL, CES E**, endorsing the Project Modification requested by District Engineer RANDOLFO A. MELOSANTOS, Guimaras District Engineering Office, under the FY 2024 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310202101540000 Project ID: P00802959VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Secondary Roads			Network Development - Road Widening - Secondary Roads		
Guimaras Circumferential Rd - K0082 + 942 - K0084 + 278			Guimaras Circumferential Rd - K0083 + 660 - K0084 + 460		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 – Road Widening: 2.72 lane km	19,512.87 / lane km	53,075.00	CW1 – Road Widening: 1.538 lane km	24,747.84 / lane km	38,062.175
-	-	-	CW2 – Construction of Drainage Structure along Road: 605 Lineal meters	20.68 / lineal meter	12,512.825
-	-	-	ROW Acquisition: 3,845 sq.m	0.650 / sq.m.	2,500.00
EAO	-	1,925.00	EAO	-	1,925.00
Total:		55,000.00	Total:		55,000.00
Justification: Modification is sought due to: 1. Adjustment in the station limits to prioritize unwidened road sections with minimal RROW issues to ensure timely implementation of the project which resulted to the change in physical target from 2.72 lane km to 1.538 lane km. The increase in unit cost per lane km of CW1 is due to provision of paved shoulders, concrete curb and gutter, metal guardrails, and warning signs for road safety. 2. The Construction of Drainage Structure along Road (CW2) is being identified to prevent the newly widened road from flooding. 3. ROW Component is being identified for payment of affected properties/structures. 4. Attached are the following supporting documents: Approved Program of Works (POW)/ Detailed Unit Price Analysis (DUPA), Detailed Engineering Design (DED), Certificate of Availability of Funds, Certification for Reasonableness of Cost dated January 26, 2024.					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

NERIE D. BUENO, CESO III

Assistant Secretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI,
VII and VIII

APPROVED / ~~DISAPPROVED~~:

MANUEL M. BONOAN

Secretary

3.3 KCS/NDB/RRB

