



MAY 30 2024

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila



FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated February 5, 2024 of **DPWH Region VI Director SANNY BOY O. OROPEL, CES E**, endorsing the Project Modification requested by **District Engineer MARIO G. SORIANO**, Iloilo 4th District Engineering Office, under FY 2024 General Appropriations Act (GAA), to wit:

As per Original			As Modified		
Project Description					
UACS No.: 310102101860000 Project ID: P00803028VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation- Preventive Maintenance – Secondary Roads			Asset Preservation- Preventive Maintenance – Secondary Roads		
Asphalt Overlay – Iloilo East Coast – Capiz Rd., K0283 + 775 – K0284 + 777 – K0288 + 124			Asphalt Overlay - Iloilo East Coast – Capiz Rd., K0286 + 280 – K0288 + 124		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1-Preventive Maintenance of Road: Asphalt Overlay: 10.016 lane km	13,062.1/ lane km	130,830.00	CW1-Preventive Maintenance of Road: Asphalt Overlay: 7.404 lane km	10,397.35 / lane km	76,981.94
			CW2 – Off-Carriageway Improvement: Shoulder Paving: 2,778.10 sq. m.	19.38/ square meter	53,848.06
EAO	-	2,670.00	EAO	-	2,670.00
Total:		133,500.00	Total:		133,500.00
Justification based on the attachment of the Implementing Office:					
1. Adjustment in station limits to provide continuity of sections with asphalt overlay.					
2. Increase in unit cost per lane km of CW1 based from the 4 th Quarter Construction Material Price Data (CMPD) in pursuant to DO 148 s. 2023: Guidelines for the Utilization of the Prices of Construction Materials and Equipment Rental Rates for Various Infrastructure Projects which resulted to decrease in physical target from 10.016 lane km to 7.404 lane km.					
3. Additional component, CW2 - Off-Carriageway Improvement: Shoulder Paving, in order to provide continuity of sections with uniform roadway width.					
4. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Straight Line Diagram, Certificate of Availability of Funds, Certification for Reasonableness of Cost dated February 5, 2024.					

Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and other supplemental guidelines, we are respectfully requesting that the abovementioned project under FY 2024 GAA be modified.

For the Secretary's favorable consideration.

NERIE D. BUENO, CESO III
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in NCR
Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN
Secretary

3.3 KCS/NDB/RRB

Department of Public Works and Highways
Office of the Secretary



Website: <https://www.dpwh.gov.ph>
Tel No(s): 5304-3000/ (02) 165-02

