



FOR : **ROBERTO R. BERNARDO, CESO I**
Undersecretary for Regional Operations in NCR
Regions III, IV-A, IV-B, V, VI, VII and VIII

This refers to the memorandum dated February 5, 2024 of **DPWH Region VI Director SANNY BOY O. OROPEL, CES E**, endorsing the Project Modification requested by **District Engineer MARIO G. SORIANO**, Iloilo 4th District Engineering Office, under FY 2024 General Appropriations Act (GAA), to wit:

As per Original			As Modified		
Project Description					
UACS No.: 310103101632000 Project ID: P00803031VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation- Preventive Maintenance – Tertiary Roads			Asset Preservation- Preventive Maintenance – Tertiary Roads		
Asphalt Overlay Mandurriao-Sn Miguel-Alimodian-Maasin-Cabatuan Rd., K0021+600 - K0024+565 (with exception)			Asphalt Overlay Mandurriao-Sn Miguel-Alimodian-Maasin-Cabatuan Rd., K0021+460 - K0024+166		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1-Preventive Maintenance of Road: Asphalt Overlay: 5.878 lane km	9,169.79/ lane km	53,900.00	CW1-Preventive Maintenance of Road: Asphalt Overlay: 5.36 lane km	10,055.97 / lane km	53,900.00
EAO	-	1,100.00	EAO	-	1,100.00
Total:		55,000.00	Total:		55,000.00
Justification:					
Modification is sought due to:					
1. Adjustment in station limits to provide continuity of sections with asphalt overlay and to remove the (with exception) in the project name since the scope of work will cover the whole station limits.					
2. Increase in unit cost per lane km of CW1 based from the 4 th Quarter Construction Material Price Data (CMPD) in pursuant to DO 148 s. 2023: Guidelines for the Utilization of the Prices of Construction Materials and Equipment Rental Rates for Various Infrastructure Projects which resulted to decrease in physical target from 5.878 lane km to 5.36 lane km					
3. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, Certification for Reasonableness of Cost dated February 5, 2024.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Undersecretary's consideration and approval.

NERIE D. BUENO, CESO III
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

APPROVED/DISAPPROVED:

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in NCR
Region III, IV-A, IV-B, V, VI, VII and VIII

3.3 KCS/NDB/RRB