



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila



MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated February 5, 2024 of **DPWH Region VI Director SANNY BOY O. OROPEL, CES E**, endorsing the Project Modification requested by **OIC-District Engineer DENE B. BALDONADO, JR.**, Negros Occidental 1st District Engineering Office, under FY 2024 General Appropriations Act (GAA), to wit:

As per Original			As Modified		
Project Description					
UACS No.: 310101101526000 Project ID: P00803048VS					
ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System			ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System		
ASSET PRESERVATION PROGRAM – Preventive Maintenance – Primary Road			ASSET PRESERVATION PROGRAM – Preventive Maintenance – Primary Road		
Bacolod North Rd – (S00406NR) K0029+000 – K0029+975, K0033+728 – K0034+383			Bacolod North Rd – (S00406NR) K0029+273 – K0029+975, K0033+728 – K0034+330		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Preventive Maintenance- Asphalt Overlay 5.466 lane km	6,813.56/ lane km	37,242.94	CW1- Preventive Maintenance- Asphalt Overlay 4.162 lane km	8,948.327/ lane km	37,242.94
EAO	-	760.060	EAO	-	760.060
Total:		38,003.00	Total:		38,003.00
Justification:					
Modification is sought due to:					
1. Increase in unit cost per lane km of CW1 based on updated canvassed prices in pursuant to Department Order No. 148, Series of 2023, Guidelines for the Utilization of the Prices of Construction Materials and Equipment Rental Rates for Various Infrastructure Projects. The increase in the unit cost due to the correction in the pavement which includes removal of PCCP and installation of reflective thermoplastic pavement markings resulting to the decrease in the physical target from 5.466 lane km to 4.162 lane km.					
2. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, Certification for Reasonableness of Cost dated January 30, 2024.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

NERIE D. BUENO, CESO III
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
NCR, Region III, IV-A, IV-B, V, VI, VII & VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN
Secretary

3.3 KCS/NDB/RRB

Department of Public Works and Highways
Office of the Secretary



Website: <https://www.dpwh.gov.ph>
Tel No(s): 5304-3000/ (02) 165-02

