



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Bonifacio Drive, Port Area, Manila



AUG 12 2024  
MEMORANDUM

FOR : **MANUEL M. BONOAN**  
Secretary  
This Department

This has reference to the herein Memorandum dated April 24, 2024 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII** endorsing the request for the approval of the **Modification of MARK ANTHONY M. ALEJO, ASEAN Eng., District Engineer, Leyte 1<sup>st</sup> District Engineering Office, Pawing, Palo, Leyte**, of the project under FY 2024 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 320101111229000 Project ID: P0082089SVS OO2: Protect Lives and Properties Against Major Floods  Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems  Construction of Flood Control Structure along Binahaan River, Phase 2, barangay Balud to barangay Sta. Elena, Tanauan, Leyte			OO2: Protect Lives and Properties Against Major Floods  Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems  Construction of Flood Control Structure along Binahaan River, Phase 2, barangay Balud to barangay Sta. Elena, Tanauan, Leyte		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Flood Mitigation Structure, 1,068.952 lineal meters	₱ 135,413.00/ lineal meters	₱ 144,750,000	CW1- Construction of Flood Mitigation Structure, 637.00 lineal meters	₱ 227,237.05/ lineal meters	₱ 144,750,000
EAO		₱ 5,250,000	EAO		₱ 5,250,000
Total:		₱ 150,000,000	Total:		₱ 150,000,000
Justifications provided by the requesting Implementing Office:					
<ul style="list-style-type: none"><li>Change in physical target from 1,068.952 Lineal Meters (based on AIP) to 637.00 Lineal Meters, which is the actual length based on the requirement of the project, covering the areas that needs construction of flood mitigation structure to address the detrimental effects of flood water, thus, protecting lives and properties of residents in the said vicinity.</li><li>Based on the plan &amp; the actual site condition, the project requires voluminous earthworks (unsuitable excavation, large volume of fill materials), drainage works, revetment structure with reinforced structural concrete on steel sheet pile (Z-type; L=9 meters), including grouted riprap and other essential items of work needed for the project, which substantially increase the unit cost to Php 227,237.05 per lineal meter and decrease in physical target of 637.00 lineal meter.</li><li>Attached are the following supporting documents: Form for Evaluation of Modification Request (2023, V1.0); BP 202; Certificate of Availability of Funds; Approved Program of Works; Plan; Geotagged Photos; Certificate of Reasonableness of Cost Estimate; Project Impact Analysis and Location Map.</li></ul>					


Website: <https://www.dpw.gov.ph>

Tel No(s): 5304-3000/ (02) 165-02



Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and other supplemental guidelines and with the unit cost evaluated/reviewed by the Bureau of Construction (BOC) through a memorandum dated June 6, 2024 (copy attached), we are respectfully requesting that the abovementioned project under FY 2024 GAA be modified.


For the Secretary's favorable consideration

  
**NERIE D. BUENO, CESO III**


Assistant Secretary for Regional Operations  
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:

*subject to cost validation*


  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**

Undersecretary for Planning  
and Public-Private Partnership Service


  
**ROBERTO R. BERNARDO, CESO I**

Undersecretary for Regional Operations  
in NCR, Regions III, IV-A, IV-B, V, VI, VII, and VIII

**APPROVED/DISAPPROVED:**

  
**MANUEL M. BONOAN**  
Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN4XY00354