



05 AUG 2024
MEMORANDUM

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

Reference Number: VIII-095
Project ID: P00830376VS



FOR : **ROBERTO R. BERNARDO, CESO I**
Undersecretary for Regional Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

This has reference to the herein memorandum dated June 18, 2024 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII**, requesting for the approval of the **Modification** of the hereunder project under FY 2024 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300214100791000 Project ID: P00830376VS Convergence and Special Support Program Special Road Fund - Motor Vehicle Users Charge (MVUC) as per R.A. 11239 Installation of Solar LED Street Lights, and Signages along Tacloban City Bypass Road Extension, Phase 1, Barangay Tigbao, Tacloban City			Convergence and Special Support Program Special Road Fund - Motor Vehicle Users Charge (MVUC) as per R.A. 11239 Installation of Solar LED Street Lights, and Signages along Tacloban City Bypass Road Extension, Phase 1, Barangay Tigbao, Tacloban City		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Road Safety: Roadway Lighting: 268.00 Number of Units	₱ 173,788.9366/ Number of Units	₱ 46,575,435	CW1- Road Safety: Roadway Lighting: 442.00 Number of Units	₱ 165,541.2/ Number of Units	₱ 73,169,210.39
CW2- Road Safety: Guardrails: 1,760.00 Lineal meters	₱ 28,366.23011/ Lineal meter	₱ 49,924,565	CW2- Road Safety: Guardrails: 3,100.00 Lineal meters	₱ 7,526.061165/ Lineal meter	₱ 23,330,789.61
EAO		₱ 3,500,000	EAO		₱ 3,500,000
Total:		₱ 100,000,000	Total:		₱ 100,000,000

Justifications based on the attachments submitted by the Implementing Office:


1. Change in physical target for CW1- Road Safety: Roadway Lighting from 268.00 Number of Units to 442.00 Number of Units and for CW2- Road Safety: Guardrails from 1,760.00 Lineal meters to 3,100.00 Lineal meters based on the design requirement of the project which resulted to an increase in physical target and subsequently decrease in unit cost.
2. Based on the plan and actual site condition, the project involves the installation of roadway lighting (112 units of double arm solar LED roadway lighting, 8m-pole, 60W-80W and 330 units of Single arm, 6m-pole Solar LED roadway lighting, 60W-80W), road safety barrier (rigid concrete safety shape: F shape/jersey type) and other essential items of work necessary in the implementation of the project.

Attached are the following supporting documents: Form for Evaluation of Modification Request (DPWH-QMSP-03-01 Rev 01); BP 202; Certificate of Availability of Funds; Approved Program of Works; Detailed Unit Price Analysis; Plan; Geotagged Photos; Certificate of Reasonableness of Cost Estimate; and Location Map




Having complied with all the documentary requirements under Department Order No. 23, series of 2023 and other supplemental guidelines, we are respectfully requesting that the abovementioned project under FY 2024 GAA be modified.

For the Undersecretary's favorable consideration


NERIE D. BUENO, CESO III


Assistant Secretary for Regional Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:


MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Services

APPROVED/~~DISAPPROVED~~:


ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII