



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila



MEMORANDUM


FOR : **Undersecretary ROBERTO R. BERNARDO, CESO I**
Regional Operations in NCR, NIR,
Regions III, IV-A, IV-B, V and Visayas

This has reference to the herein Memorandum dated of March 21, 2025, **DPWH Region IV-B, Regional Director GERALD A. PACANAN, CESO III**, endorsing the request for the approval of **Modification** of **OIC-District Engineer JUNIE A. LUPANGO, Mindoro Occidental District Engineering Office**, Mamburao, Occidental Mindoro of the project under FY 2025 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. : 310102102425000 Project ID: P00900350LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation Program – Preventive Maintenance – Secondary Roads			Asset Preservation Program – Preventive Maintenance – Secondary Roads		
Mindoro West Coastal Rd (Section 3) (S00117MR) – K0340+000 – K0343+073			Mindoro West Coastal Rd (Section 3) (S00117MR) – K0381+751 – K0382+891		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Allocation (P'000)
CW1 – Preventive Maintenance of Road: Asphalt Overlay 5.600 Lane Km	P 12,250.00/ Lane Km	P68,600.00	CW1 – Preventive Maintenance of Road: Asphalt Overlay 4.668 Lane Km	P14,695.80 / Lane Km <i>P 29.2 M/Km</i>	P 68,600.00
EAO	-	P 1,400.00	EAO	-	P 1,400.00
Total:		P70,000.00	Total:		P 70,000.00
Justifications provided by the requesting Implementing Office:					
Decrease in physical target for CW1 – Asphalt Overlay from 5.60 Lane Km to 4.668 Lane Km and change in station limits from K0340+000 – K0343+073 to K0381+751 – K0382+891 due to the following:					
<ul style="list-style-type: none">The original station limits K0340+000 – K0343+073 requires rehabilitation due to good condition of the existing PCCP based on ROCOND Report; since the revised station limits K0381+751 – K0382+891 is in fair condition and is ready for an asphalt overlay of asphalt in order to deliver the best quality of road.To maximize the budget allocation and to correct the physical target based on the corrected station limits which is 4.668 Lane Km.					

Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and other supplemental guidelines, we are respectfully requesting that the above-mentioned project under FY 2025 GAA be modified.

For the Undersecretary's favorable consideration



NERIE D. BUENO, CESO III

Assistant Secretary for Regional Operations in NIR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:



MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Service

APPROVED/ DISAPPROVED:



ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations in NCR, NIR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

3.3 CAVM/NDB

Project ID: P00900350LZ