



21 MAY 2025

MEMORANDUM

FOR : **ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations  
In NCR, NIR, Regions III, IV-A, IV-B, V, VI, VII and VIII

This refers to the memorandum dated 19 February 2025 of **DPWH Region VIII Regional Director EDGAR B. TABACON, CESO IV**, requesting for the approval of the **Modification** of the project under FY 2025 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. : 310209100535000 Project ID : P00906208VS  ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System  Network Development Program - Off-Carriageway Improvement - Tertiary Roads  Bagahupi-Babatngon-Sta Cruz-Barugo-Carigara Rd - K0934 + 881 - K0935 + 058, K0935 + 205 - K0935 + 404 (Off-Carriageway Improvement)			ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System  Network Development Program - Off-Carriageway Improvement - Tertiary Roads  Bagahupi-Babatngon-Sta Cruz-Barugo-Carigara Rd - K0934 + 900 - K0936 + 000 (Off-Carriageway Improvement)		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1-Off-Carriageway Improvement: Construction of Sidewalk 1,116 Square Meters	₱ 9,167.50/ Square Meter	₱ 10,230,930	CW1-Off-Carriageway Improvement: Construction of Sidewalk 3,273 Square Meters	₱ 3,125.86/ Square Meter	₱ 10,230,930
EAO		₱ 371,070	EAO		₱ 371,070
Total:		₱ 10,602,000	Total:		₱ 10,602,000

Justifications provided by the requesting Implementing Office:

1. Omit K0934 + 881 to K0934 + 900 to avoid Road Right-Of-Way (RROW) problem in the said section where it is needed to be settled first prior implementation, and to include and prioritize K0935 + 058 - K0935 + 205 and K0935 + 404 - K0936 + 000 since it requires off-carriageway improvement likewise ensure contiguous implementation, thereby efficiently utilizing the allocated budget for CW1-Off-Carriageway Improvement: Construction of Sidewalk with surplus common excavation and is intended for the general use of pedestrians and motorists, which results to the increase in physical target from 1,116 Square Meters to 3,273 Square Meters and decrease in unit cost from ₱ 9,167.50/ Square Meter to ₱ 3,125.86/ Square Meter.

Attached are the following supporting documents: Form for Evaluation of Modification Request (DPWH-QMSP-03-01 Rev 01), BP 202, Certificate of Availability of Funds (CAF), Geotagged Photos, Location Map, Certificate of Reasonableness of Cost Estimate, Approved Program of Works (POW), Detailed Unit Price Analysis (DUPA), Detailed Engineering Design (DED) Plan, and Straight-Line Diagram (SLD).

*[Handwritten Signature]*


Website: <https://www.dpwh.gov.ph>  
Tel. No(s): 5304-3000 / (02) 165-02




Component ID	CW1	CW1
--------------	-----	-----

Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and other supplemental guidelines, we are respectfully requesting that the above-mentioned project under FY 2025 GAA be modified.


For Undersecretary's favorable consideration.

  
**NERIE D. BUENO, CESO III**  
Assistant Secretary for Regional Operations  
In NCR, NIR, Regions III, IV-A, IV-B, V, VI, VII and VIII

**RECOMMENDING APPROVAL:**

  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**  
Undersecretary for Planning and  
Public-Private Partnership Service

**APPROVED:**

  
**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations  
In NCR, NIR, Regions III, IV-A, IV-B, V, VI, VII and VIII

3.3 KCS/NDB/RRB  
Project ID: P00906208VS

Component ID	CW1	CW1
--------------	-----	-----