



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
CENTRAL OFFICE  
Manila

Reference Number: VIII-034  
Project ID: P00906435  
BAGONG PILIPINAS

FOR : **ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations in NCR,  
Regions III, IV-A, IV-B, V, VI, VII and VIII  
This Department

This has reference to the herein Memorandum dated May 6, 2025 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII** endorsing the request for the approval of the **Modification** of **MARK ANTHONY M. ALEJO, ASEAN Eng., District Engineer, Leyte 1<sup>st</sup> District Engineering Office**, Pawing, Palo, Leyte, of the project under FY 2025 General Appropriation Act (GAA), to wit:

Preparation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310102102488000</b> <b>Project ID: P00906435VS</b> OO1: Ensure Safe and Reliable National Road System  Asset Preservation - Preventive Maintenance - Secondary Roads  Govt Ctr Rd Network - K0913 + 395 - K0913 + 730			OO1: Ensure Safe and Reliable National Road System  Asset Preservation - Preventive Maintenance - Secondary Roads  Govt Ctr Rd Network - <b>K0913 + 344.9 - K0913 + 705</b>		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay, 1.34 lane km	₱10,841, 432.84/ lane km	₱ 14,527,520	CW1- Preventive Maintenance of Road: Asphalt Overlay, <b>1.44</b> lane km	<b>₱ 10,088, 555.56/ lane km</b> <i>20 M / Km</i>	₱ 14,527,520
EAO		₱ 296,480	EAO		₱ 296,480
<b>Total:</b>		<b>₱ 14,824,000</b>	<b>Total:</b>		<b>₱ 14,824,000</b>

Justifications provided by the requesting Implementing Office:

**Justifications provided by the requesting Implementing Office:**


- Adjustment in station limits to avoid overlapping of scope of works from previous funding.** Overlapping of station limits funded under FY 2024 projects, one project is Asphalt Overlay along Govt Ctr Rd Network - K0913 + (-157) - K0913 + 395, which was shortened due numerous reblocking as per actual which causes the asphalt overlay to reduce its length thru variation order. The project was reduced from the end station limits of K0913 + 395 to K0913 + 344.90. On the other hand, the other project affected the change in station limit was the MVUC - Improvement of Intersection - Government Center Road Network (S00047LT) - K0913 + 490 and Guidapunan-Baras-Candahug Road, this is because the scope of works included for this MVUC project was Asphalt Overlay that is needed due to the inclusion of pavement markings. This MVUC project affected the end station of this to be modified project from K0913 + 730 - K0913 + 705.
- Unit cost was derived on the adjustment in construction materials cost and pay item rates considering the "Regional Construction Materials Price Data" (RCMPD) 2nd Quarter of 2024 used in the preparation of POW, copy attached is the Certificate of Reasonableness of Cost Estimate.

Attached are the following supporting documents: Form for Evaluation of Modification Request (DPWH-QMSP-03-01 Rev 01), BP 202, Certificate of Availability of Funds (CAF), Geotagged Photos, Location Map, Certificate of Reasonableness of Cost Estimate, Approved Program of Works (POW), Detailed Unit Price Analysis (DUPA), Straight-Line Diagram and Detailed Engineering Design (DED) Plan.

Works (POW), Detailed Unit Price Analysis (DUPA), and Detailed Engineering Design (DED) Plan.

Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and other supplemental guidelines, we are respectfully requesting that the above-mentioned project under FY 2025 GAA be modified.


For Undersecretary's favorable consideration.

  
**NERIE D. BUENO, CESO III**  
Assistant Secretary for Regional Operations  
in NIR, Regions III, IV-A, IV-B, V, VI, VII and VIII

**RECOMMENDING APPROVAL:**

  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**  
Undersecretary for Planning and  
Public-Private Partnership Service

**APPROVED/DISAPPROVED:**

  
**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations  
in NCR, NIR, Region III, IV-A, IV-B, VI, VII, and VIII

3.3 KCS/NDB/RRB  
Project ID: P00906435VS

Photos, Location Map, Certificate of Reasonableness of Cost Estimate, Preliminary  
Works (POW), Detailed Unit Price Analysis (DUPA), and Detailed Engineering Design (DED)  
Plan.