



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

June 23, 2017

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 07 June 2017 of **DPWH CAR Director NERIE D. BUENO**, endorsing the request of District Engineer, **DOMINGO A. ENCISO** Upper Kalinga District Engineering Office, for the **modification** of the hereunder stated project:

Location	Project Description		Physical Target / Cost	
	<i>as per GAA</i> UACS: 292003020402312	<i>as modified</i>	<i>per GAA/Original</i>	<i>as modified</i>
Balbalasang, Balbalan, Kalinga	MFO-2 Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Balbalasang 1and 2 Flood Control along Saltan River, Kalinga	MFO-2 Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Balbalasang Land 1 and 2 Flood Control along Saltan River, Kalinga	600 Lm	89 Lm
			Unit Cost: P16.667T/Lm	Unit Cost: P112.359T/Lm
			Allocation: Php 10M	Estimated Cost: Php 10M
Justification: The original physical target of 600 l.m is reduced to 89 l.m due to the change in the design of structure to be constructed, from an original design concept of 3.0 meters high grouted riprap to 8.0 meters high gabion type revetment to hold and withstand the impact of flood and increase in water level during typhoon. The change in the design is necessary to attain a more stable structure to serve the purpose. This decrease in the physical target resulted to an increase in the unit cost from P16.667T/l.m to P112.359T/l.m.				

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

ROMEO S. MOMO

Undersecretary for Luzon Operations

APPROVED/ DISAPPROVED:

MARK A. VILLAR

Secretary

NOTE: Copies of the approved project modification requests are forwarded to the Office of Undersecretary Maria Catalina E. Cabral, PhD, CESO I.

2.4 alr/SGM/ERP/RSM

Department of Public Works and Highways
Office of the Secretary



WIN7F05028