

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SOROGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

as of March 04, 2019

Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity				Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
18FL0001 320101101738000	Construction of Casin River Control, Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/13 - 19/2017	11/08/2017	01/29/2018	02/08/2018	GAA - CY 2018	40,000		40,000	Construction of Flood Mitigation Structure
18FL0002 320101101752000	Construction of Flood Control Structure, (Upstream) Brgy. Bagacay, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/13 - 19/2017	11/08/2017	01/29/2018	02/08/2018	GAA - CY 2018	20,000		20,000	Construction of Flood Mitigation Structure
18FL0002 320101101757000	Construction of Flood Control Structure, Brgy. Ogan, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/13 - 19/2017	11/08/2017	01/29/2018	02/08/2018	GAA - CY 2018	20,000		20,000	Construction of Flood Mitigation Structure
18FL0003 320101101742000	Construction of Flood Control Structure (Upstream) San Pedro, Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/13 - 19/2017	11/08/2017	01/29/2018	02/08/2018	GAA - CY 2018	30,000		30,000	Construction of Flood Mitigation Structure
18FL0003 320101101749000	Construction of Flood Control Structure along Rangas River (Downstream), Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/13 - 19/2017	11/08/2017	01/29/2018	02/08/2018	GAA - CY 2018	15,000		15,000	Construction of Flood Mitigation Structure
18FL0004 320101101741000	Construction of Flood Control Structure (Downstream) Brgy. Gutuyan, Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/24 - 30/2017	11/16/2017	03/06/2018	03/16/2018	GAA - CY 2018	40,000		40,000	Construction of Flood Mitigation Structure
18FL0005 320101101754000	Construction of Flood Control Structure, Brgy. Caliao, Prieto Diaz, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/24 - 30/2017	11/16/2017	02/07/2018	02/16/2018	GAA - CY 2018	40,000		40,000	Construction of Flood Mitigation Structure
18FL0006 320101101758000	Construction of Flood Control Structure, Sisigon, Matnog, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/24 - 30/2017	11/16/2017	02/01/2018	02/09/2018	GAA - CY 2018	50,000		50,000	Construction of Flood Mitigation Structure
18FL0007 32010110175000	Construction of Flood Control Structure including Cross Drainage Brgy. Sabacan, Bulusan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2017	11/20/2017	02/07/2018	02/19/2018	GAA - CY 2018	20,000		20,000	Construction of Flood Mitigation Structure
18FL0008 320101101766000	Rehabilitation of Flood Control Structure (Sta. 0+000 - Sta. 0+300) Brgy. Inararan, Buluan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2017	11/20/2017	02/01/2018	02/12/2018	GAA - CY 2018	30,000		30,000	Rehabilitation/Major Repair of Flood Control Structure
SUB - TOTAL									305,000			


Prepared by:

Recommended by:

Approved by:


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____


SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SOROGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

as of March 04, 2019

Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity					Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of BR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing			Total	MOOE	CO	
18FL0008 300101101767000	Rehabilitation of Flood Control Structure, Brgy. Inarajan, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2017	11/20/2017	02/01/2018	02/12/2018		GAA - CY 2018	20,000		20,000	Rehabilitation/Major Repair of Flood Control Structure
18FL0009 300107200176000	Construction of Flood Control Structure along Cogon Gully, Left Side, Downstream Section, Brgy. Cogon, Jrosin, Sorsogon Brgy. Cogon, Jrosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2017	11/20/2017	04/10/2018	04/19/2018		GAA - CY 2018	40,000		40,000	Construction of Flood Mitigation Structure
18FL0010 300121200114000	Construction (Completion) of Water Supply System Level III Brgy. Rangas, Julian, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2017	11/21/2017	04/10/2018	04/20/2018		GAA - CY 2018	1,000		1,000	Construction of Water Supply Systems
18FL0010 300121200115000	Construction of Water Supply System Level II Brgy. Fabrika and Brgy. Putiao, Barcelona, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2017	11/21/2017	04/10/2018	04/20/2018		GAA - CY 2018	2,000		2,000	Construction of Water Supply Systems
18FL0010 300121200116000	Rehabilitation of Water System Level II, Brgy. San Antonio Barcelona, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2017	11/21/2017	04/10/2018	04/20/2018		GAA - CY 2018	1,000		1,000	Rehabilitation of Water Supply Systems
18FL0011 300117201467000	Construction of Local Road Brgy. Sangat, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2017	11/21/2017	02/01/2018	02/09/2018		GAA - CY 2018	2,000		2,000	Construction of Concrete Road
18FL0011 300117201468000	Construction of Manapao - Camacho Road Brgy. Manapao and Brgy. Camacho, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2017	11/21/2017	02/01/2018	02/09/2018		GAA - CY 2018	2,000		2,000	Construction of Concrete Road
18FL0011 300117201469000	Rehabilitation/Construction of Payawin - Casill Local Road, Brgy. Payawin and Brgy. Casill, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2017	11/21/2017	02/01/2018	02/09/2018		GAA - CY 2018	2,000		2,000	Construction of Concrete Road
18FL0011 300117201473000	Rehabilitation of Tirs - Tagaytay Local Road Brgy. Tirs and Brgy. Tagaytay, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2017	11/21/2017	02/01/2018	02/09/2018		GAA - CY 2018	2,500		2,500	Rehabilitation of Concrete Road
18FL0012 310203100071000	Off-Carriageway Improvement - Tertiary Road - Arman - Casiguran Road - K0602+(+864) - K0604+677, K0606+315 - K0607+500, K0611+093 - K0611+678 Brgy. Arman, Bulacao, Naagan and Bantuco, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/03 - 09/2017	11/24/2017	04/23/2018	05/03/2018		GAA - CY 2018	50,000		50,000	Paving of shoulders including fining of intersection
SUB - TOTAL										122,500			

Prepared by:

Recommended by:

Approved by:


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____

SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SOROGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

as of March 04, 2019


Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PHO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity					Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of BR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing			Total	MOOE	CO	
18FL0013 300117201465000	Construction of Irosin - La Esperanza Local Road - Brgy. San Antonio and Brgy. La Esperanza, Sta. Magdalena, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/03 - 09/2017	11/24/2017	02/01/2018	02/12/2018		GAA - CY 2018	2,000		2,000	Construction of Concrete Road
18FL0013 300117201466000	Construction of Jibong - Olinda Local Road, Brgy. Jibong and Brgy. Olinda, Barcelona, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/03 - 09/2017	11/24/2017	02/01/2018	02/12/2018		GAA - CY 2018	2,000		2,000	Construction of Concrete Road
18FL0013 300117201470000	Construction of Road, Sitio Talisthon Brgy. Mapaso, Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/03 - 09/2017	11/24/2017	02/01/2018	02/12/2018		GAA - CY 2018	2,000		2,000	Construction of Concrete Road
18FL0013 300117201471000	Rehabilitation of Local Road Brgy. Bulawan, Prieto Diaz, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/03 - 09/2017	11/24/2017	02/01/2018	02/12/2018		GAA - CY 2018	2,000		2,000	Rehabilitation of Concrete Road
18FL0013 300117201472000	Rehabilitation of Local Road Brgy. Purog, Bulusan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/03 - 09/2017	11/24/2017	02/01/2018	02/12/2018		GAA - CY 2018	2,000		2,000	Rehabilitation of Concrete Road
18FL0014 300104202786000	Construction of Multipurpose Building Brgy. Palale, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/03 - 09/2017	11/24/2017	02/01/2018	02/12/2018		GAA - CY 2018	2,000		2,000	Construction of Multi Purpose Building
18FL0014 300104202789000	Rehabilitation of Barangay Hall Brgy. Batang, Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/03 - 09/2017	11/24/2017	02/01/2018	02/12/2018		GAA - CY 2018	1,000		1,000	Rehabilitation / Major Repair of Other Building
18FL0014 300104202783000	Construction of Day Care Center, Sitio Pawa Brgy. Lajong, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/03 - 09/2017	11/24/2017	02/01/2018	02/12/2018		GAA - CY 2018	1,800		1,800	Construction of Other Building
18FL0015 300116200968000	Construction of Antipolo - Nasuje Road, Sta. 0+000 - Sta. 0+200 Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/08 - 14/2017	12/04/2017	03/19/2018	03/27/2018		GAA - CY 2018	10,000		10,000	Construction of Concrete Road
18FL0015 300116200972000	Construction of Calanogan - Inararan Road Sta. 0+000 - Sta. 3+000 with exception, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/08 - 14/2017	12/04/2017	03/19/2018	03/27/2018		GAA - CY 2018	15,000		15,000	Construction of Concrete Road
SUB - TOTAL										39,800			


Prepared by:

Recommended by:

Approved by:


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____


SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SOROGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

as of March 04, 2019


Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity					Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of BR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing			Total	MOOE	CO	
18FL0015	Construction of Fabrica - Oval Road Sta. 0+000 - Sta. 3+500 with exception, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/08 - 14/2017	12/04/2017	03/19/2018	03/27/2018		GAA - CY 2018	10,000		10,000	Construction of Concrete Road
300116200977000													
18FL0016	Off-Corridorway Improvement - Tertiary Roads along Airman - Jct. Bulusan Lake Rd - KM607 + 370 - KM607 + 899, KM626 + 511 - KM628 + 969, KM628 + 988 - KM629 + 360	DPWH Sorsogon 2nd DEO	Public Bidding	11/08 - 14/2017	12/04/2017	01/29/2018	02/09/2018		GAA - CY 2018	50,000		50,000	Paving of shoulders
310209100072000													
18FL0017	Construction of Flood Control Structure along Binanahan River (Upstream Rightside), Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/13 - 19/2017	12/05/2017	05/15/2018	05/25/2018		GAA - CY 2018	30,000		30,000	Construction of Flood Mitigation Structure
320101101744000													
18FL0018	Construction of Flood Control Structure along Binanahan River Sta. 0+000 - Sta. 0+300, Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/13 - 19/2017	12/05/2017	05/15/2018	05/25/2018		GAA - CY 2018	30,000		30,000	Construction of Flood Mitigation Structure
320101101745000													
18FL0019	Off-Corridorway Improvement - Tertiary Roads - Bacon - Samanga - Pro. Diaz Rd - KM612+(-249) - KM612+660, KM612+701 - KM613+924, KM613+931 - KM614+249, KM614+269 - KM615+103, KM615+467 - KM615+518, KM615+857 - KM615+952	DPWH Sorsogon 2nd DEO	Public Bidding	11/13 - 19/2017	12/06/2017	04/23/2018	05/28/2018		GAA - CY 2018	39,881		39,881	Paving of shoulders
310209100073000													
18FL0020	Construction of Flood Drainage Structure, Gubat Poblacion, Brgys. Manook, Cota na Daco and Balud del Norte, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/14 - 20/2017	12/06/2017	02/05/2018	02/14/2018		GAA - CY 2018	50,000		50,000	Construction of Flood Mitigation Structure
320101101764000													
18FL0021	Construction of Flood Drainage Structure 2, Gubat Poblacion, Brgys. Manook, Cota na Daco and Balud del Norte, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/14 - 20/2017	12/06/2017	02/05/2018	02/15/2018		GAA - CY 2018	45,328		45,328	Construction of Flood Mitigation Structure
320101101763000													
18FL0022	Construction of Fabrica - San Rafael Road Sta. 0+000 - Sta. 3+500 with exception, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/14 - 20/2017	12/06/2017	02/20/2018	03/02/2018		GAA - CY 2018	10,000		10,000	Construction of Concrete Road
300116200978000													
18FL0022	Construction of San Juan Bag-o - Abad Santos - San Juan Road Sta. 0+000 - Sta. 3+500 with exception, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/14 - 20/2017	12/06/2017	02/20/2018	03/02/2018		GAA - CY 2018	10,000		10,000	Construction of Concrete Road
300116200986000													
18FL0023	Construction of Flood Control Structure, (Downstream Bothsides), Brgy. Bagpacy, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/22 - 28/2017	12/13/2017	02/05/2018	02/15/2018		GAA - CY 2018	45,000		45,000	Construction of Flood Mitigation Structure
320101101751000													
SUB - TOTAL										320,209			

Prepared by:


Recommended by:

Approved by:

Page 4 / 18


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____


SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SORSOGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)
AS of March 04, 2019


Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity					Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of BR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing			Total	MOOE	CO	
18FL0024 320101101765000	Construction of River Control from Brgy. Fabrica to Brgy. San Rafael, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/22 - 28/2017	12/13/2018	02/05/2018	02/15/2018		GAA - CY 2018	40,000		40,000	Construction of Flood Mitigation Structure
18FL0025 320101101743000	Construction of Flood Control Structure along Binamahan River (Downstream) Judan, Sorsogon, Judan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/22 - 28/2017	12/13/2017	05/11/2018	05/25/2018		GAA - CY 2018	40,000		40,000	Construction of Flood Mitigation Structure
18FL0026 320101101753000	Construction of Flood Control Structure, Aquino and Zone 7, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/22 - 28/2017	12/13/2017	02/05/2018	02/15/2018		GAA - CY 2018	20,000		20,000	Construction of Flood Mitigation Structure
18FL0026 320101101755000	Construction of Flood Control Structure, Brgy. Fabrica, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/22 - 28/2017	12/13/2017	02/05/2018	02/15/2018		GAA - CY 2018	20,000		20,000	Construction of Flood Mitigation Structure
18FL0027 310102100149000	Preventive Maintenance - Secondary Roads along Gate - Bulan Airport Rd - K0635 + 157 - K0638 + 413, K0638 + 459 - K0639 + 382	DPWH Sorsogon 2nd DEO	Public Bidding	11/27 - 12/03/2017	12/18/2017	02/07/2018	02/19/2018		GAA - CY 2018	48,026		48,026	Asphalt Overlay 50mm with correction
18FL0028 310302100067000	Replacement of Permanent Weak Bridges - Sabang Br. (B001831Z) along Ariman - Jct. Bulusan Lake Rd	DPWH Sorsogon 2nd DEO	Public Bidding	11/27 - 12/03/2017	12/18/2017	01/29/2018	02/08/2018		GAA - CY 2018	37,825		37,825	Construction of Concrete Bridge
18FL0029 310302100065000	Replacement of Permanent Weak Bridges - Bulacao Br. (00170LZ) along Ariman - Casiguran Rd	DPWH Sorsogon 2nd DEO	Public Bidding	11/27 - 12/03/2017	12/18/2017	01/29/2018	02/08/2018		GAA - CY 2018	45,000		45,000	Construction of Concrete Bridge
18FL0030 31032100064000	Replacement of Permanent Weak Bridges - Aroroy Br. (B00270LZ) along Daang Maharlika	DPWH Sorsogon 2nd DEO	Public Bidding	11/27 - 12/03/2017	12/18/2017	01/29/2018	02/08/2018		GAA - CY 2018	33,000		33,000	Construction of Concrete Bridge
18FL0031 310103100172000	Preventive Maintenance - Tertiary Roads along Ariman - Casiguran Rd - K0603 + 000 - K0 604 + 677, K0 604+ 714 - K0 607 + 115	DPWH Sorsogon 2nd DEO	Public Bidding	11/29 - 12/05/2017	12/20/2017	07/12/2018	07/12/2018		GAA - CY 2018	48,871		48,871	Asphalt Overlay 50mm with correction
18FL0032 310302100066000	Replacement of Permanent Weak Bridges - Gulang - Gulang Br. (B001551Z) along Daang Maharlika (1Z)	DPWH Sorsogon 2nd DEO	Public Bidding	11/29 - 12/05/2017	12/20/2017	01/29/2018	02/08/2018		GAA - CY 2018	24,000		24,000	Construction of Concrete Bridge
SUB - TOTAL										356,722			


Prepared by:


Recommended by:

Approved by:

Page 5 / 18


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____


SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SORSOGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)
as of March 04, 2019


Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity				Source of Fund	Estimated Budget (Php 000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of BR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
18FL0033	Preventive Maintenance - Tertiary Roads along Altman - Jct. Bulusan Lake Rd - KO 602 + 846 - KO 603 + 700, KO 603 + 980 - KO 605 + 000	DPWH Sorsogon 2nd DEO	Public Bidding	12/01 - 07/ 2017	12/27/2017	01/29/2018	02/08/2018	GAA - CY 2018	22,416		22,416	Asphalt Overlay 50mm with correction
18FL0033 310103100174000	Preventive Maintenance - Tertiary Roads along Irosin - Sta Roque - Bulusan Lake Rd - KO624 + 250 - KO624 + 186, KO625 + 000 - KO625 + 281, KO625 + 299 - KO626 + 612, KO 633 + 800 - KO 633 + 882	DPWH Sorsogon 2nd DEO	Public Bidding	12/01 - 07/ 2017	12/27/2017	01/29/2018	02/08/2018	GAA - CY 2018	25,262		25,262	Asphalt Overlay 50mm with correction
18FL0034 300116200980000	Construction of Mapaso - Cabatulan Road, Sta. 0+000 - Sta. 0+905 Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/01 - 07/2017	12/27/2017	05/21/2018	06/14/2018	GAA - CY 2018	7,500		7,500	Construction of Concrete Road
18FL0034 300116200981000	Construction of Mapaso - Tailstock Road, Sta. 0+000 - Sta. 0+980 Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/01 - 07/2017	12/27/2017	05/21/2018	06/14/2018	GAA - CY 2018	10,500		10,500	Construction of Concrete Road
18FL0034 300116200987000	Construction of San Juan - San Julian Road, Sta 0+000 - Sta. 0+483 Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/01 - 07/2017	12/27/2017	05/21/2018	06/14/2018	GAA - CY 2018	6,000		6,000	Construction of Concrete Road
18FL0035 300107200179000	Construction of Sapangan River Flood Control System Brgy. Sapangan, Bulusan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/01 - 07/2017	12/27/2017	02/01/2018	02/09/2018	GAA - CY 2018	10,000		10,000	Construction of Flood Mitigation Structure
18FL0035 300107200178000	Construction of Flood Control Porong, Bulusan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/01 - 07/2017	12/27/2017	02/01/2018	02/09/2018	GAA - CY 2018	10,000		10,000	Construction of Flood Mitigation Structure
18FL0036 300105200070000	Expansion of DPWH DEO Building Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/04 - 10/2017	12/28/2017	02/07/2018	02/19/2018	GAA - CY 2018	5,870		5,870	Construction of Other Building
18FL0037 300109200173000	Construction of Lined Canal, Brgy. Laboy, Matnog, Sorsogon to Silto Maranac, Sta. Teresita, Bulin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/04 - 10/2017	12/28/2017	02/12/2018	02/22/2018	GAA - CY 2018	2,500		2,500	Construction of Drainage Structure
18FL0037 300108200053000	Construction of Drainage System, DPWH Sorsogon 2nd District Engineering Office (DEO) Compound, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/04 - 10/2017	12/28/2017	02/12/2018	02/22/2018	GAA - CY 2018	2,125		2,125	Construction of Drainage Structure
SUB - TOTAL									102,173			


Prepared by:


Recommended by:

Approved by:

Page 6 / 18


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____


SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SORSOGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

as of March 04, 2019

Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity				Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of BR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
18FL0038 320101101756000	Construction of Flood Control Structure, Brgy. Laboy, Matnog, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/06 - 12/2017	12/29/2017	03/06/2018	03/16/2018	GAA - CY 2018	40,000		40,000	Construction of Flood Mitigation Structure
18FL0039 320101101748000	Construction of Flood Control Structure along Gogon - Tigkawan River (Sta. 0+000 - Sta. 0+300), Prieto Diaz, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/06 - 12/2017	01/03/2018	04/10/2018	04/19/2018	GAA - CY 2018	50,000		50,000	Construction of Flood Mitigation Structure
18FL0040 300104202781000	Construction (Completion) of Multipurpose Building Brgy. Bagacay, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/07 - 13/2017	12/27/2017	02/07/2018	02/19/2018	GAA - CY 2018	4,700		4,700	Construction of Multi Purpose Building
18FL0040 300104202782000	Construction (Expansion) of Existing Sangguniang Bayan Building, Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/07 - 13/2017	12/27/2017	02/07/2018	02/19/2018	GAA - CY 2018	2,000		2,000	Construction of Other Building
18FL0041 300104202788000	Construction of Multi-purpose Building, San Rafael, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/07 - 13/2017	12/27/2017	02/07/2018	02/15/2018	GAA - CY 2018	5,000		5,000	Construction of Multi Purpose Building
18FL0041 300104202785000	Construction of Multi-purpose Building, Brgy. North Pobocan, Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/07 - 13/2017	12/27/2017	02/07/2018	02/15/2018	GAA - CY 2018	2,500		2,500	Construction of Multi Purpose Building
18FL0042 300104202787000	Construction of Multipurpose Building, Encinas Pavilion (Phase II) Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/07 - 13/2017	12/27/2017	05/28/2018	06/08/2018	GAA - CY 2018	20,000		20,000	Construction of Multi Purpose Building
18FL0043 30011920062000	Construction of Footbridge Brgy. Calio, Prieto Diaz, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/08 - 14/2017	12/28/2017	02/07/2018	02/19/2018	GAA - CY 2018	4,000		4,000	Construction of Bridge
18FL0044 320101101747000	Construction of Flood Control Structure along Embarcadero River Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/08 - 14/2017	12/28/2017	04/26/2018	05/15/2018	GAA - CY 2018	40,000		40,000	Construction of Flood Mitigation Structure
18FL0045 32010110174000	Construction of Flood Control Structure (Barangay Tugtuan) Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/08 - 14/2017	12/28/2017	03/06/2018	03/16/2018	GAA - CY 2018	40,000		40,000	Construction of Flood Mitigation Structure
SUB - TOTAL									208,200			

Prepared by:

Recommended by:

Approved by:

GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____

SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____

WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SOROGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

as of March 04, 2019

Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity				Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of BR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
18FL0046 320101101736000	Construction of Brgy. San Vicente Flood Control System Bulusan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/08 - 14/2017	12/28/2017	02/01/2018	02/08/2018	GAA - CY 2018	50,000		50,000	Construction of Flood Mitigation Structure
18FL0047 300117201463000	Concreting of Local Road, Brgy. Puting Sapa, Jubán, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/08 - 14/2017	12/29/2017	03/06/2018	03/16/2018	GAA - CY 2018	2,500		2,500	Construction of Concrete Road
18FL0047 300116200985000	Construction of San Isidro - Padre Diaz Road Sta. 0+000 - Sta. 4+500 with exception, Bulán, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/08 - 14/2017	12/29/2017	03/06/2018	03/16/2018	GAA - CY 2018	10,000		10,000	Construction of Concrete Road
18FL0047 300117201464000	Concreting of Road, Saco Beguin na Daan to San Juan na Daan, Beguin, Bulán, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/08 - 14/2017	12/29/2017	03/06/2018	03/16/2018	GAA - CY 2018	8,000		8,000	Construction of Concrete Road
18FL0048 310209100076000	Off-Carriageway Improvement - Tertiary Roads along Jubán - Magallanes Rd - KM609 + 677 - KM610 + 000, KM610 + 220 - KM610 + 350, KM611 + 550 - KM612 + 480	DPWH Sorsogon 2nd DEO	Public Bidding	12/08 - 14/2017	12/29/2017	03/19/2018	04/11/2018	GAA - CY 2018	20,029		20,029	Paving of Shoulders
18FL0049 320101101746000	Construction of Flood Control Structure along Cadac-an River Jubán, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/08 - 14/2017	12/29/2017	03/12/2018	03/22/2018	GAA - CY 2018	40,000		40,000	Construction of Flood Mitigation Structure
18FL0050 300116200976000	Construction of Cajal - Dolos Road Sta. 0+000 - Sta. 3+000 with exception, Bulán, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/08 - 14/2017	12/29/2017	04/04/2018	04/13/2018	GAA - CY 2018	15,000		15,000	Construction of Concrete Road
18FL0050 30011620096000	Concreting/Improvement of Rizal - Nazareno Road Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/08 - 14/2017	12/29/2017	04/04/2018	04/13/2018	GAA - CY 2018	20,000		20,000	Construction of Concrete Road
18FL0051 320101101769000	Rehabilitation/Construction of Poblacion Norte Protection Wall (Phase III) Brgy. Poblacion Norte, Barcelona, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/14 - 20/2017	01/03/2018	02/12/2018	02/22/2018	GAA - CY 2018	35,000		35,000	Construction of Slope Protection Structure
18FL0052 30010420276400	Construction of LGU Training Center Brgy. Cogon, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/14 - 20/2017	01/03/2018	02/12/2018	02/22/2018	GAA - CY 2018	2,000		2,000	Construction of Other Building
SUB - TOTAL									202,529			

Prepared by:

Recommended by:

Approved by:

Page 8 / 18


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____


SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SORSOGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

as of March 04, 2019

Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity					Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of IR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing	Total		MOOE	CO		
18FL0052 30010420279000	Rehabilitation of Rolando Andaya Sr. Multipurpose Gymnasium Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/14 - 20/2017	01/03/2018	02/12/2018	02/22/2018	GAA - CY 2018	5,000		5,000	Rehabilitation / Major Repair of Other Building	
18FL0053 320101101761000	Construction of Flood Control Structure, Bigys, Aquino, Zone 7 and J.P. Laurel, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/14 - 20/2017	01/03/2018	02/12/2018	02/22/2018	GAA - CY 2018	40,000		40,000	Construction of Flood Mitigation Structure	
18FL0054 320101101737000	Construction of Bigy, Sapiangan Flood Control System Bulisan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/19 - 25/2017	01/08/2018	04/10/2018	04/20/2018	GAA - CY 2018	50,000		50,000	Construction of Flood Mitigation Structure	
18FL0055 300116200967000	Concreting/Improvement of San Isidro - Bugtong Road Barcelona, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/19 - 25/2017	01/08/2018	03/01/2018	03/09/2018	GAA - CY 2018	25,000		25,000	Construction of Concrete Road	
18FL0056 300116200973000	Construction of Calomagan - Namo Road Sta. 0+000 - Sta. 5+000 with exception, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/19 - 25/2017	01/08/2018	04/04/2018	04/13/2018	GAA - CY 2018	10,000		10,000	Construction of Concrete Road	
18FL0056 300116200974000	Construction of Calomagan - Quirino Road Sta. 0+000 - Sta. 2+400 with exception, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/19 - 25/2017	01/08/2018	04/04/2018	04/13/2018	GAA - CY 2018	10,000		10,000	Construction of Concrete Road	
18FL0056 300116200975000	Construction of Calomagan - Recto Road Sta. 0+000 - Sta. 3+700 with exception, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/19 - 25/2017	01/08/2018	04/04/2018	04/13/2018	GAA - CY 2018	10,000		10,000	Construction of Concrete Road	
18FL0056 300116200983000	Construction of N. Roque - Magsaysay Road Sta. 0+000 - Sta. 1+800 with exception, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/19 - 25/2017	01/08/2018	04/04/2018	04/13/2018	GAA - CY 2018	10,000		10,000	Construction of Concrete Road	
18FL0056 300116200988000	Construction of Taromala Road Sta. 0+000 - Sta. 3+000 with exception, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/19 - 25/2017	01/08/2018	04/04/2018	04/13/2018	GAA - CY 2018	10,000		10,000	Construction of Concrete Road	
18FL0057 320101101762000	Construction of Flood Control, Barangay Bigayay (Downstream Both sides) Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	12/21 - 27/2017	01/10/2018	02/20/2018	03/02/2018	GAA - CY 2018	45,000		45,000	Construction of Flood Mitigation Structure	
				SUB - TOTAL				215,000					

Prepared by:

Recommended by:

Approved by:

GLENN L. ENESIO
Procurement Engineer
Engineer III

SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section

WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SOROGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)
as of March 04, 2019

Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity				Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of B/R/EI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
18FL0058 30011620097000	Construction of Benguin - San Juan Dean Road Sta. 0+000 - Sta. 3+700, Bulan, Sorogon	DPWH Sorogon 2nd DEO	Public Bidding	12/21 - 27/2017	01/10/2018	04/04/2018	04/13/2018	GAA - CY 2018	10,000		10,000	Construction of Concrete Road
18FL0058 300116200971000	Construction of Cadandanan - Cocok-Cabitan Road Sta. 0+000 - Sta. 2+500 with exception, Bulan, Sorogon	DPWH Sorogon 2nd DEO	Public Bidding	12/21 - 27/2017	01/10/2018	04/04/2018	04/13/2018	GAA - CY 2018	15,000		15,000	Construction of Concrete Road
18FL0058 300116200979000	Construction of M. Roxas - Biral Road Sta. 0+000 - Sta. 2+000 with exception, Bulan, Sorogon	DPWH Sorogon 2nd DEO	Public Bidding	12/21 - 27/2017	01/10/2018	04/04/2018	04/13/2018	GAA - CY 2018	15,000		15,000	Construction of Concrete Road
18FL0059 320101101759000	Construction of Flood Control Structure, Sta. Magdalen, Sorogon	DPWH Sorogon 2nd DEO	Public Bidding	12/21 - 27/2017	01/10/2018	02/20/2018	03/01/2018	GAA - CY 2018	45,000		45,000	Construction of Flood Mitigation Structure
18FL0060 310209100074000	Off-Carriageway Improvement - Tertiary Roads along Irosin - Sta Roque - Bulisan Lake Rd - K0633+790 - K0634+700, K0634+1000 - K0635 + 305	DPWH Sorogon 2nd DEO	Public Bidding	12/28/2017 - 01/03/2018	01/17/2018	03/01/2018	03/12/2018	GAA - CY 2018	23,483		23,483	Feasib of shoulders
18FL0060 310209100075000	Off-Carriageway Improvement - Tertiary Roads along Jct. Abuyog - Gubat - Airman Rd - K0593 + (-486) - K0593 + (-050), K0594 + 269 - K0594 + 467	DPWH Sorogon 2nd DEO	Public Bidding	12/28/2017 - 01/03/2018	01/17/2018	03/01/2018	03/12/2018	GAA - CY 2018	11,070		11,070	Upgrading (Asphalt to Concrete) with 280mm Slab with Drainage
18FL0061 300117201474000	Concreting of Barangay Sta. Cruz - San Ramon Road Barceora, Sorogon	DPWH Sorogon 2nd DEO	Public Bidding	02/22 - 28/2018	03/15/2018	04/23/2018	05/03/2018	GAA - CY 2018	4,000		4,000	Construction of Concrete Road
18FL0081 320101101739000	Construction of Flood Control Project at Tugpongong River, Sino Lay-a, Brgy. Gate, Bulan, Sorogon	DPWH Sorogon 2nd DEO	Public Bidding	05/10 - 16/2018	05/31/2018	07/11/2018	07/26/2018	GAA - CY 2018	20,000		20,000	Construction of Flood Mitigation Structure
18FL0082 320101101769000	Rehabilitation/Construction of Tabunan Protection Wall, Tabunan, Matnog, Sorogon	DPWH Sorogon 2nd DEO	Public Bidding	05/10 - 16/2018	05/31/2018	07/11/2018	07/20/2018	GAA - CY 2018	30,000		30,000	Construction of Slope Protection Structure
18FL0063 300108200054000	Construction of Reinforced Concrete Box Culvert at Brgy. Montezaviano, Bulan, Sorogon	DPWH Sorogon 2nd DEO	Public Bidding	05/10 - 16/2018	05/31/2018	07/02/2018	07/11/2018	GAA - CY 2018	10,000		10,000	Construction of Drainage Structure
SUB - TOTAL									183,553			

Prepared by:

Recommended by:

Approved by:

Page 10 / 18


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____


SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SOROGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

as of March 04, 2019

Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity					Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing			Total	MOOE	CO	
18FL0083 300109200174000	Rehabilitation of Reinforced Concrete Box Culvert Brgy. Montecavero, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/10 - 16/2018	05/31/2018	07/02/2018	07/11/2018		GAA - CY 2018	2,500		2,500	Rehabilitation / Major Repair of Drainage Structure
18FL0071 320101101760000	Construction of Flood Control Structures along Sta. Teresita River, Downstream of Sorsogon Bridge, Sta. Teresita, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/02 - 08/2018	05/22/2018	06/27/2018	07/26/2018		GAA - CY 2018	25,000		25,000	Construction of Flood Mitigation Structure
18FL0072 300106200115000	Construction of Sta. Teresita River Control Brgy. Sta. Teresita, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/02 - 08/2018	05/22/2018	06/27/2018	07/13/2018		GAA - CY 2018	10,000		10,000	Construction of Flood Mitigation Structure
18FL0085 300116200969000	Construction of Bagsangan - Monbon Road, Sta. 0+000 - Sta. 0+700 Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/21 - 27/2018	06/11/2018	07/12/2018	07/30/2018		GAA - CY 2018	7,500		7,500	Construction of Concrete Road
18FL0085 300116200982000	Construction of Monbon - Bagsangan Road Sta. 0+000 - Sta. 2+000, Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/21 - 27/2018	06/11/2018	07/12/2018	07/30/2018		GAA - CY 2018	15,000		15,000	Construction of Concrete Road
18FL0080 300116200964000	Construction of San Francisco - Jamorawon Road Sta. 0+000 - Sta. 1+500 with exception, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/09 - 15/2018	05/30/2018	07/11/2018	07/25/2018		GAA - CY 2018	10,000		10,000	Construction of Concrete Road
18FL0064 300104202799000	Construction of Multi-purpose Building at Bulan Freedom Park, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/13 - 19/2018	05/03/2018	05/22/2018	06/06/2018		GAA - CY 2018	20,000		20,000	Construction of Multi Purpose Building
18FL0088 300104202800000	Construction of a Multi-purpose Building in Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	06/25 - 07/01/2018	07/23/2018	08/08/2018	08/20/2018		GAA - CY 2018	40,000		40,000	Construction of Multi Purpose Building
18FL0073 300104202798000	Construction of Multi-purpose Building in Prieto Diaz, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/02 - 08/2018	05/23/2018	07/18/2018	08/02/2018		GAA - CY 2018	10,000		10,000	Construction of Multi Purpose Building
18FL0065 300104202795000	Const. uction of Multi-purpose Building (Covered Court) Monbon Elementary School, Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/13 - 19/2018	05/03/2018	05/22/2018	06/06/2018		GAA - CY 2018	5,000		5,000	Construction of Other Building
SUB - TOTAL										145,000			

Prepared by:


Recommended by:

Approved by:

Page 11 / 18


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____


SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SOROGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

25 of March 04, 2019

Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity				Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of BR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
18FL0086 300104202794000	Construction of Barcelona Municipal Hall, Barcelona, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/24 - 30/2018	06/14/2018	07/02/2018	07/12/2018	GAA - CY 2018	40,000		40,000	Construction of Other Building
18FL0084 300104202792000	Construction of Bulan Municipal Hall, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/18 - 24/2018	06/07/2018	07/19/2018	07/30/2018	GAA - CY 2018	30,000		30,000	Construction of Other Building
18FL0075 300104202797000	Construction of Encinas Pavilion (Phase 2) in Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/07 - 13/2018	05/28/2018	06/27/2018	07/06/2018	GAA - CY 2018	10,000		10,000	Construction of Other Building
18FL0074 300104202796000	Construction of Gubat BUMP Building in Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/07 - 13/2018	05/28/2018	06/27/2018	07/12/2018	GAA - CY 2018	16,000		16,000	Construction of Other Building
18FL0079 300104202793000	Construction of Juban Municipal Hall, Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/09 - 15/2018	05/30/2018	07/10/2018	07/26/2018	GAA - CY 2018	40,000		40,000	Construction of Other Building
18FL0087 300104202791000	Construction of Matnog Municipal Hall, Matnog, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/24 - 30/2018	06/14/2018	07/09/2018	07/27/2018	GAA - CY 2018	20,000		20,000	Construction of Other Building
18FL0076 300104202801000	Improvement/Rehabilitation of Training Center, Barangay Aquino, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/07 - 13/2018	05/28/2018	07/24/2018	08/03/2018	GAA - CY 2018	6,075		6,075	Construction of Multi Purpose Building
18FL0065 300104202802000	Multi-purpose Building, Barangay Arroyo, Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/13 - 19/2018	05/03/2018	05/22/2018	06/06/2018	GAA - CY 2018	2,000		2,000	Construction of Multi Purpose Building
18FL0077 3001072001770000	Construction of Flood Control Structure Rangas River, Downstream, Bothesdes, Juban, Sorsogon, Brgy. Rangas, Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/07 - 13/2018	05/29/2018	07/19/2018	08/13/2018	GAA - CY 2018	50,000		50,000	Construction of Flood Mitigation Structure
18FL0078 300117201475000	Construction of Bulan Causeway in Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	05/07 - 13/2018	05/29/2018	07/11/2018	07/23/2018	GAA - CY 2018	10,000		10,000	Construction of Concrete Road
SUB - TOTAL									224,075			


Prepared by:


Recommended by:

Approved by:

Page 12 / 18


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____


SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SORSOGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)
as of March 04, 2019

Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity					Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing			Total	MOOE	CO	
18FL0067 300119200063000	Construction of Bond Bridge, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/25 - 05/01/2018	05/16/2018	06/27/2018	07/18/2018		GAA - CY 2018	40,000		40,000	Replacement of Bridge
18FL0062 200000100020000	Repair/Maintenance of Flood Control System along Banuang Daan River, Sitio Pawa, Lajong, Bulan, Sorsogon, Saco Pawa, Lajong, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	03/08 - 14/2018	04/02/2018	04/23/2018	05/04/2018		FY 2018 - GAA, R.A. 10964	2,000		2,000	Construction of Flood Control
18FL0063 200000100020000	Repair/Maintenance of Flood Control System along Monbon River, Monbon, Irosin, Sorsogon (Sta. 0+000 - Sta. 0+058 IS Downstream) Brgy. Monbon, Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	03/08 - 14/2018	04/02/2018	05/18/2018	06/04/2018		FY 2018 - GAA, R.A. 10964	5,000		5,000	Construction of Flood Control with Steel Sheet Pile
18FL0066 300205100009000	Construction of Rainwater Water Collection System (RWCS) Gubat, Prieto Diaz, Juban, and Matnog, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/13 - 19/2018	05/04/2018	05/28/2018	07/02/2018		FY 2018 RA 10964 Reg. 2018-Current	3,366		3,366	Construction of Flood Control with Steel Sheet Pile
18FL0068 310203200704000	Concreting of Antipolo FMK Brgy. Antipolo, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/30 - 05/06/2018	05/21/2018	06/27/2018	07/06/2018		FY 2018 - D.A.	5,000		5,000	Concreting of roads
18FL0068 310203200705000	Concreting of Namo - Dariao FMK Brgy. Namo, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/30 - 05/06/2018	05/21/2018	06/27/2018	07/06/2018		FY 2018 - D.A.	5,000		5,000	Concreting of roads
18FL0069 310203200706000	Concreting of Brgy. San Eugenio (Sitio Puro) - Sitio Malaca FMK Brgy. San Eugenio, Sta. Magdalena, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/30 - 05/06/2018	05/21/2018	06/27/2018	07/06/2018		FY 2018 - D.A.	5,000		5,000	Concreting of roads
18FL0069 310203200707000	Concreting of Samsat FMK Brgy. Samsat, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/30 - 05/06/2018	05/21/2018	06/27/2018	07/06/2018		FY 2018 - D.A.	6,000		6,000	Concreting of roads
18FL0070 310203200709000	Concreting of Binaran FMK Brgy. Binaran, Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/30 - 05/06/2018	05/21/2018	06/27/2018	07/06/2018		FY 2018 - D.A.	5,000		5,000	Concreting of roads
18FL0070 310203200710000	Concreting of Catian-ajan - Sitio Tamul, Brgy. Binaluhian FMK Brgy. Catian-ajan and Brgy. Binaluhian, Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/30 - 05/06/2018	05/21/2018	06/27/2018	07/26/2018		FY 2018 - D.A.	5,000		5,000	Concreting of roads
SUB - TOTAL										81,366			

Prepared by:

Recommended by:

Approved by:

Page 13 / 18


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____


SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO B. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SORSOGON SECOND DISTRICT ENGINEERING OFFICE
 Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

as of March 04, 2019


Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (LU)	Mode of Procurement	Schedule for Each Procurement Activity					Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of BR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing			Total	MOOE	CO	
18FL0070 310203200703000	Concreting of Tinao - Lupi FMR Brgy. Tinao and Brgy. Lupi, Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	04/30 - 05/06/2018	05/21/2018	06/27/2018	07/26/2018		FY 2018 – D.A.	6,000		6,000	Concreting of roads
18FL0089 300101200001000	Construction of Two - Storey (4 Classrooms) School Building under DepED CY 2018 Basic Educational Facilities Fund (BEFF) Batch 1 at Bulusan Central School, Bulusan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	06/27 - 07/03/2018	07/24/2018	08/28/2018	09/07/2018		DepED CY 2018 BEFF – Batch 1	11,161		11,161	Complete construction of 2 STY 4 CL SB (with micro-pile, stairwell 5m width, steel casement windows at rear portion with security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FL0090 300101200001000	Construction of Two - Storey (4 Classrooms) School Building under DepED CY 2018 Basic Educational Facilities Fund (BEFF) Batch 1 at Bulusan National High School, Bulusan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	06/27 - 07/03/2018	07/24/2018	08/28/2018	09/07/2018		DepED CY 2018 BEFF – Batch 1	11,111		11,111	Complete construction of 2 STY 4 CL SB (with micro-pile, stairwell 5m width, steel casement windows at rear portion with security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FL0091 300101200001000	Construction of Two - Storey (4 Classrooms) School Building under DepED CY 2018 Basic Educational Facilities Fund (BEFF) Batch 1 at Obiero Elementary School, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	06/27 - 07/03/2018	07/24/2018	08/14/2018	08/31/2018		DepED CY 2018 BEFF – Batch 1	12,259		12,259	Complete construction of 2 STY 4 CL SB (with micro-pile, stairwell 5m width, steel casement windows at rear portion with security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FL0092 300101200001000	Construction of Two - Storey (4 Classrooms) School Building under DepED CY 2018 Basic Educational Facilities Fund (BEFF) Batch 1 at Pineda Diaz National High School, Pineda Diaz, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	06/28 - 07/04/2018	07/25/2018	08/29/2018	09/12/2018		DepED CY 2018 BEFF – Batch 1	11,011		11,011	Complete construction of 2 STY 4 CL SB (with micro-pile, stairwell 5m width, steel casement windows at rear portion with security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FL0093 300101200001000	Construction of Two - Storey (4 Classrooms) School Building under DepED CY 2018 Basic Educational Facilities Fund (BEFF) Batch 1 at San Pedro Elementary School, San Pedro, Jostin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	06/28 - 07/04/2018	07/25/2018	08/20/2018	09/04/2018		DepED CY 2018 BEFF – Batch 1	11,131		11,131	Complete construction of 2 STY 4 CL SB (with micro-pile, stairwell 5m width, steel casement windows at rear portion with security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
SUB - TOTAL										62,673			


Prepared by:

Recommended by:

Approved by:


GLENN L. ENESIO
 Procurement Engineer
 Engineer III
 Date: _____


SOCORRO EDEN D. CHAVEZ
 BAC - Chairman
 Chief, Administrative Section
 Date: _____


WILFREDO D. FLORES
 OIC - Assistant District Engineer
 (Care Taker / Office of the District Engineer)
 Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SORSOGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

as of March 04, 2019

Standard Coding (Procurement ID)/Contract ID	Procurement Project Contract Name	PMO / End-User (LU)	Mode of Procurement	Schedule for Each Procurement Activity					Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of BR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing			Total	MOOE	CO	
18FL0094 300101200001000	Construction of Two - Storey (6 Classrooms) School Building under DepED CY 2018 Basic Educational Facilities Fund (BEFF) Batch 1 at Jose Alindogan Central School, Jutan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	06/28 - 07/04/2018	07/25/2018	08/29/2018	09/12/2018		DepED CY 2018 BEFF - Batch 1	14,456		14,456	Complete construction of 2 STY 6 CL SB (with micro-pile, stairwell 5m width, steel casement windows at rear portion with security grilles for the front, labiate windows, fire protection system, overhead tank and cistern)
18FL0095	New Construction of Bulan Rural Health Unit, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	09/18 - 24/2018	10/08/2018	11/27/2018	12/07/2018		GAA HFEP CY 2018	10,900		10,900	Construction of Barangay Health Unit Station and Rural Health Unit
18FL0095	New Construction of BHS, Calomagan, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	09/18 - 24/2018	10/08/2018	11/27/2018	12/07/2018		GAA HFEP CY 2018	1,200		1,200	Construction of Barangay Health Unit Station and Rural Health Unit
18FL0095	New Construction of BHS, San Rafael, Bulan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	09/18 - 24/2018	10/08/2018	11/27/2018	12/07/2018		GAA HFEP CY 2018	1,200		1,200	Construction of Barangay Health Unit Station and Rural Health Unit
18FL0096	Repair and Improvement of Chemical Laboratory DPWH Sorsogon 2nd DEO, Gubat, Sorsogon, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/16 - 22/2018	11/07/2018	11/27/2018	12/07/2018		EAO CY 2018	616		616	Repair and Improvement of Chemical Laboratory
18FL0097	Repair/Improvement of Covered Parking at DPWH Compound Sorsogon 2nd District Engineering Office, Gubat, Sorsogon, Payawin, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	10/26 - 11/01/2018	11/19/2018	12/07/2018	12/19/2018		EAO CY 2018	3,000		3,000	Construction of Covered Parking
18FL0098 4099030000000000	Construction of Gubat Water System and Water Treatment Facility, Casiguran and Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/06 - 12/2018	11/26/2018	12/07/2018	12/14/2018		Unprogrammed Fund	41,580		41,580	Construction of Water Transmission Line, Ground Reservoir and Intake Tank
18FL0099 300101200001000	Construction of One Storey School Buildings (Cluster 1) under DepED FY 2018 - BEFF - Batch 3 at Bagaway Elementary School, Barcelona, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/09 - 15/2018	11/29/2018	12/12/2019	12/21/2018		DepED FY 2018 BEFF - Batch 3	3,106		3,106	Complete const. of 1 Sty (7.0m x 18.0m plus corridor) with window grilles at front windows
18FL0099 300101200001000	Construction of One Storey School Buildings (Cluster 1) under DepED FY 2018 - BEFF - Batch 3 at Pabura Elementary School, Barcelona, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/09 - 15/2018	11/29/2018	12/12/2019	12/21/2018		DepED FY 2018 BEFF - Batch 3	3,181		3,181	Complete const. of 1 Sty (7.0m x 18.0m plus corridor) with window grilles at front windows
SUB - TOTAL										79,239			

Prepared by:

Recommended by:

Approved by:

Page 15 / 18

GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____

SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____

WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SORSOGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)
as of March 04, 2019

Standard Coding (Procurement ID/Contract ID)	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity					Source of Fund	Estimated Budget (PHP '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of B/R/EI	Submission/ Opening of Bids	Notice of Award	Contract Signing	Total		MOOE	CO		
18FL0099 300101200001000	Construction of One Storey School Buildings (Cluster I) under DepED FY 2018 - BEFF - Batch 3 at San Ramon Elementary School, Barcelona, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/09 - 15/2018	11/29/2018	12/12/2019	12/21/2018	DepED FY 2018 BEFF - Batch 3	3,012			3,012	Complete const. of 1 Sty (7.0m x 18.0m plus corridor) with window grilles at front windows
18FL0099 300101200001000	Construction of One Storey School Buildings (Cluster I) under DepED FY 2018 - BEFF - Batch 3 at Sableyan High School, Juban, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/09 - 15/2018	11/29/2018	12/12/2019	12/21/2018	DepED FY 2018 BEFF - Batch 3	4,057.94			4,058	Complete const. of 1 Sty (7.0m x 18.0m plus corridor) with window grilles at front windows
18FL0099 300101200001000	Construction of One Storey School Buildings (Cluster I) under DepED FY 2018 - BEFF - Batch 3 at Lapang Elementary School, Gubat, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/09 - 15/2018	11/29/2018	12/12/2019	12/21/2018	DepED FY 2018 BEFF - Batch 3	4,126.72			4,127	Complete const. of 1 Sty (7.0m x 18.0m plus corridor) with window grilles at front windows
18FL0100 300101200001000	Construction of One Storey School Buildings (Cluster II) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Sabang Elementary School, Buluan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/12 - 18/2018	12/03/2018	12/19/2018	01/03/2019	DepED FY 2018 BEFF - Batch 3	5,194.82			5,195	Complete construction of 1 storey School Building (plus corridor) with window grilles at front windows
18FL0100 300101200001000	Construction of One Storey School Buildings (Cluster II) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Calanogon Elementary School, Buluan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/12 - 18/2018	12/03/2018	12/19/2018	01/03/2019	DepED FY 2018 BEFF - Batch 3	4,480.68			4,481	Complete construction of 1 storey School Building (plus corridor) with window grilles at front windows
18FL0100 300101200001000	Construction of One Storey School Buildings (Cluster II) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Gabod Elementary School, Buluan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/12 - 18/2018	12/03/2018	12/19/2018	01/03/2019	DepED FY 2018 BEFF - Batch 3	7,641.84			7,642	Complete construction of 1 storey School Building (plus corridor) with window grilles at front windows
18FL0100 300101200001000	Construction of One Storey School Buildings (Cluster II) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Gale Elementary School, Buluan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/12 - 18/2018	12/03/2018	12/19/2018	01/03/2019	DepED FY 2018 BEFF - Batch 3	5,969.01			5,969	Complete construction of 1 storey School Building (plus corridor) with window grilles at front windows
18FL0100 300101200001000	Construction of One Storey School Buildings (Cluster II) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Jamoranon Elementary School, Buluan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/12 - 18/2018	12/03/2018	12/19/2018	01/03/2019	DepED FY 2018 BEFF - Batch 3	3,074.50			3,074	Complete construction of 1 storey School Building (plus corridor) with window grilles at front windows
18FL0100 300101200001000	Construction of One Storey School Buildings (Cluster II) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at M. A. Roxas Elementary School, Buluan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/12 - 18/2018	12/03/2018	12/19/2018	01/03/2019	DepED FY 2018 BEFF - Batch 3	3,165.30			3,165	Complete construction of 1 storey School Building (plus corridor) with window grilles at front windows
18FL0100 300101200001000	Construction of One Storey School Buildings (Cluster II) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at San Rafael Elementary School, Buluan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/12 - 18/2018	12/03/2018	12/19/2018		DepED FY 2018 BEFF - Batch 3	4,794.73			4,795	Complete construction of 1 storey School Building (plus corridor) with window grilles at front windows
SUB - TOTAL									45,518				

Page 16 / 18

Prepared by:

Recommended by:

Approved by:

GLENN L. ENESIO
Procurement Engineer
Engineer III

SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section

WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SOROGON SECOND DISTRICT ENGINEERING OFFICE
Payawin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)
as of March 04, 2019

Standard Coding (Procurement ID)/Contract ID	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity				Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of IR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
18FLD100 300101200001000	Construction of One Storey School Buildings (Cluster II) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at San Juan Daan Elementary School, Buluan, Sorsogon	DepWH Sorsogon 2nd DEO	Public Bidding	11/12 - 18/2018	12/03/2018	12/19/2018	01/03/2019	DepED FY 2018 BEFF - Batch 3	4,445.43		4,445	Complete construction of 1 storey School Building (plus corridor) with window grilles at front windows
18FLD101 300101200001000	Construction of Two Storey School Buildings (Cluster III) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Lajong National High School, Juban, Sorsogon	DepWH Sorsogon 2nd DEO	Public Bidding	11/12 - 18/2018	12/03/2018	12/19/2018	01/03/2019	DepED FY 2018 BEFF - Batch 3	13,786.79		13,787	Complete const. of 2 sty 4 CL SB (w/ Micro pile, Stair Wall 5m width, Steel Casement Window at rear portion w/ security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FLD101 300101200001000	Construction of Two Storey School Buildings (Cluster III) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Manabong National High School, Prieto Diaz, Sorsogon	DepWH Sorsogon 2nd DEO	Public Bidding	11/12 - 18/2018	12/03/2018	12/19/2018	01/03/2019	DepED FY 2018 BEFF - Batch 3	13,834.87		13,835	Complete const. of 2 sty 4 CL SB (w/ Micro pile, Stair Wall 5m width, Steel Casement Window at rear portion w/ security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FLD102	Repair/Improvement of Multi - Purpose Pavement at DepWH Compound 2nd DEO, Payawin, Gubat, Sorsogon, DepWH Compound 2nd DEO, Payawin, Gubat, Sorsogon	DepWH Sorsogon 2nd DEO	Public Bidding	11/13 - 19/2018	12/04/2018	12/19/2018	01/03/2019	EAO CY 2018	1,500.00		1,500	Construction of 738 sq.m. Multi - Purpose Pavement
18FLD103 300101200001000	Construction of Two Storey School Buildings (Cluster IV) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at San Jose (Upper), Bulusan, Sorsogon	DepWH Sorsogon 2nd DEO	Public Bidding	11/15 - 21/2018	12/05/2018	12/19/2018	01/03/2019	DepED FY 2018 BEFF - Batch 3	12,122.21		12,122	Complete const. of 2 sty 4 CL SB (w/ Micro pile, Stair Wall 5m width, Steel Casement Window at rear portion w/ security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FLD103 300101200001000	Construction of Two Storey School Buildings (Cluster IV) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Cogon Elementary School, Gubat, Sorsogon	DepWH Sorsogon 2nd DEO	Public Bidding	11/15 - 21/2018	12/05/2018	12/19/2018	01/03/2019	DepED FY 2018 BEFF - Batch 3	16,175.10		16,175	Complete const. of 2 sty 4 CL SB (w/ Micro pile, Stair Wall 5m width, Steel Casement Window at rear portion w/ security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FLD104	Repair/Improvement of Motorpool at DepWH Sorsogon Second DEO Compound, Payawin, Gubat, Sorsogon	DepWH Sorsogon 2nd DEO	Public Bidding	11/16 - 22/2018	12/07/2018	12/19/2018	01/03/2019	EAO CY 2018	6,400.00		6,400	Construction of 220 square meter motorpool
SUB - TOTAL									68,264			

Prepared by:

Recommended by:

Approved by:

GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____

SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____

WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SORSOGON SECOND DISTRICT ENGINEERING OFFICE
Payawitin, Gubat, Sorsogon

UPDATED ANNUAL PROCUREMENT PLAN FOR FY - 2018 (CIVIL WORKS)

as of March 04, 2019


Standard Coding (Procurement ID)/Contract ID	Procurement Project Contract Name	PMO / End-User (IU)	Mode of Procurement	Schedule for Each Procurement Activity					Source of Fund	Estimated Budget (Php '000)			REMARKS (Brief Description of Project)
				Advertisement/ Posting of IR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing			Total	MOOE	CO	
18FL0105 300101200001000	Construction of Three Storey Nine Classroom School Building under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Buluan North Central School - A, Buluan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/20 - 26/2018	12/10/2018	12/20/2018	01/03/2019		DepED FY 2018 BEFF - Batch 3	31,906.32		31,906	Complete const. of 3 sty 9 CL SB (9.5m x 37.00m) (stairwell 5m width, steel casement window at rear portion, with security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FL0106 300101200001000	Construction of Four Storey (16 Classrooms) School Building under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Gate National High School, Buluan, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/20 - 26/2018	12/10/2018	12/20/2018	01/03/2019		DepED FY 2018 BEFF - Batch 3	45,007.50		45,008	Complete const. of 4 sty 16 CL SB (9.5m x 46.00m) (stairwell 5m width, steel casement window at rear portion, security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FL0107 300101200001000	Construction of 3 units Two Storey (8 Classrooms) School Building under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Galanosa National High School, Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/20 - 26/2018	12/10/2018	12/20/2018	01/03/2019		DepED FY 2018 BEFF - Batch 3	67,735.97		67,736	Complete const. of 2 sty 8 CL SB (9.5m x 46.00m) (stairwell 5m width, steel casement window at rear portion, security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FL0108 300101200001000	Construction of Two Storey School Buildings (Cluster V) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Irosin Central School, Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/21 - 27/2018	12/11/2018	12/19/2018	01/03/2019		DepED FY 2018 BEFF - Batch 3	12,296.34		12,296	Complete const. of 2 sty 4 CL and 6 CL SB (with Micro-pile, Stair Wall 5m width, Steel Casement Window @ rear portion with security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FL0108 300101200001000	Construction of Two Storey School Buildings (Cluster V) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Gumapla Elementary School, Irosin, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/21 - 27/2018	12/11/2018	12/19/2018	01/03/2019		DepED FY 2018 BEFF - Batch 3	13,406.55		13,407	Complete const. of 2 sty 4 CL and 6 CL SB (with Micro-pile, Stair Wall 5m width, Steel Casement Window @ rear portion with security grilles for the front jalousie windows, fire protection system, overhead tank and cistern)
18FL0109 300101200001000	Construction of Two-Storey Four Classroom School Building (Two ICT Laboratory) under DepED FY 2018 Basic Educational Facilities Fund (BEFF) Batch 3 at Matnog National High School, Matnog, Sorsogon	DPWH Sorsogon 2nd DEO	Public Bidding	11/23 - 29/2018	12/13/2018	12/20/2018	01/03/2019		DepED FY 2018 BEFF - Batch 3	12,792.81		12,793	Complete const. of 2 sty 4CL SB (Two ICT Laboratory (stairwell 5m width, with microplis, steel casement window at rear portion with security grilles for the front jalousie windows, fire protection system)
										SUB - TOTAL			
										GRAND - TOTAL			
										183,145			
										2,944,966			


Prepared by:

Recommended by:

Approved by:


GLENN L. ENESIO
Procurement Engineer
Engineer III
Date: _____


SOCORRO EDEN D. CHAVEZ
BAC - Chairman
Chief, Administrative Section
Date: _____


WILFREDO D. FLORES
OIC - Assistant District Engineer
(Care Taker / Office of the District Engineer)
Date: _____