

(Department of Public Works and Highways, Samar II District Engineering Office) Procurement Monitoring Report as of July 1, 2022 to December 31, 2022)
(UPDATED)

Actual Procurement Activity																															Source of Funds		Contract Cost (PSP)		CO		CO		List of Invited Observers		Date of Receipt of Invitation						Remarks (Excluding changes from the APP)																																																																																																																																																																																																																																																																																																																																																																																																																																																										
Code (WAC/2022)	Procurement Program/Project	PMO/Field Office	Mode of Procurement	Pre-Proc Conference	Advs/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of SAC Resolution/Recommendation Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Acceptance/Turnover	MOOE	ABC (PSP)	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO	MOOE	CO

22K003	Construction of Flood Control Structure, Silaga Bridge along Daang Maharika, Brgy. Tula, Sta. Rita, Samar	Public	9-Nov-21	23-Nov-21	2-Dec-21	14-Dec-21	14-Dec-21	15-Dec-21	13-Dec-21	26-Jan-22	26-Jan-22	7-Feb-22	8-Feb-22	On-Going	On-Going	GAA 2022	₱ 39,199,999.41	₱ 39,199,999.41	₱ 38,122,000.00	₱ 38,122,000.00			3-Dec-21	14-Dec-21	14-Dec-21	15-Dec-21	15-Dec-21	15-Dec-21	15-Dec-21	On-Going
22K004	Construction of Flood Control Protection Works Structures, Sava Bridge, Brgy. Sava, Basy, Samar along Basy - Subotom Road, Basy, Samar	Public	9-Nov-21	23-Nov-21	2-Dec-21	14-Dec-21	14-Dec-21	15-Dec-21	13-Dec-21	26-Jan-22	26-Jan-22	7-Feb-22	8-Feb-22	On-Going	On-Going	GAA 2022	₱ 22,539,999.99	₱ 22,539,999.99	₱ 21,976,444.30	₱ 21,976,444.30			3-Dec-21	14-Dec-21	14-Dec-21	15-Dec-21	15-Dec-21	15-Dec-21	15-Dec-21	On-Going
22K005	Construction of Access Road from Litem-Antol in Caliga to Calabo-Layo-Isagatwat-Paloon of Pinabacdo to Mabini, Basy, Samar	Public	9-Nov-21	26-Nov-21	2-Dec-21	17-Dec-21	17-Dec-21	20-Dec-21	21-Dec-21	14-Feb-22	14-Feb-22	23-Feb-22	24-Feb-22	On-Going	On-Going	GAA 2022	₱ 88,200,000.00	₱ 88,200,000.00	₱ 86,436,000.00	₱ 86,436,000.00			3-Dec-21	17-Dec-21	17-Dec-21	17-Dec-21	20-Dec-21	21-Dec-21	21-Dec-21	On-Going
22K006	Construction of Road, Donga - Panama-on Litemon - Marangul-Cahayon, Motong, Samar	Public	15-Nov-21	9-Dec-21	16-Dec-21	29-Dec-21	29-Dec-21	30-Dec-21	30-Dec-21	24-Mar-22	24-Mar-22	24-Mar-22	24-Mar-22	On-Going	On-Going	GAA 2022	₱ 88,199,999.80	₱ 88,199,999.80	₱ 83,904,999.80	₱ 83,904,999.80			14-Dec-21	29-Dec-21	29-Dec-21	30-Dec-21	30-Dec-21	30-Dec-21	30-Dec-21	On-Going
22K007	Construction of Road, Brgy. Lokolok - Panama - Lawana - Conception - Cadiguan - Paso - Cidap - Hinda - An - Carana - Babayayan - Hahoma - Hihmot - San Jose De Buan - Camapente - San Nicolas - Sita-Salvacion - Agiangay-Gusa, Samar	Public	15-Nov-21	9-Dec-21	16-Dec-21	29-Dec-21	29-Dec-21	30-Dec-21	30-Dec-21	24-Mar-22	24-Mar-22	24-Mar-22	24-Mar-22	On-Going	On-Going	GAA 2022	₱ 88,200,000.00	₱ 88,200,000.00	₱ 83,995,000.00	₱ 83,995,000.00			14-Dec-21	29-Dec-21	29-Dec-21	30-Dec-21	30-Dec-21	30-Dec-21	30-Dec-21	On-Going
22K008	Network Development - Road Widening - Primary Road, Brgy. Maslog, Cabaogan City, Samar along Daang Maharika (S/N) (In Idro-Sn Juanico Br) - K0799-954 - K0800 - 230	Public	15-Nov-21	9-Dec-21	16-Dec-21	29-Dec-21	29-Dec-21	30-Dec-21	30-Dec-21	26-Jan-22	26-Jan-22	3-Feb-22	3-Feb-22	On-Going	On-Going	GAA 2022	₱ 19,600,000.00	₱ 19,600,000.00	₱ 19,012,000.39	₱ 19,012,000.39			14-Dec-21	29-Dec-21	29-Dec-21	30-Dec-21	30-Dec-21	30-Dec-21	30-Dec-21	On-Going
22K009	Construction of Flood Control Protection Works Structures, Bangon Bridge, Basy-Dolagan Road, Brgy. Dolagan, Basy, Samar	Public	25-Nov-21	20-Dec-21	28-Dec-21	10-Jan-22	10-Jan-22	11-Jan-22	12-Jan-22	26-Jan-22	26-Jan-22	7-Feb-22	8-Feb-22	On-Going	On-Going	GAA 2022	₱ 39,199,999.66	₱ 39,199,999.66	₱ 38,415,990.00	₱ 38,415,990.00			28-Dec-21	10-Jan-22	10-Jan-22	10-Jan-22	11-Jan-22	11-Jan-22	11-Jan-22	On-Going
22K010	Construction of Flood Control, along Caliga River, Caliga, Samar	Public	25-Nov-21	20-Dec-21	28-Dec-21	10-Jan-22	10-Jan-22	11-Jan-22	12-Jan-22	26-Jan-22	26-Jan-22	7-Feb-22	8-Feb-22	On-Going	On-Going	GAA 2022	₱ 39,199,999.69	₱ 39,199,999.69	₱ 38,141,599.53	₱ 38,141,599.53			28-Dec-21	10-Jan-22	10-Jan-22	10-Jan-22	11-Jan-22	11-Jan-22	11-Jan-22	On-Going
22K011	Access Road from Site Wopad, Brgy. Gutang to Brgy. San Fernando leading to Subotom Cave and Baharat Falls, Brgy. San Fernando (Nawala Colonial), Basy, Samar	Public	25-Nov-21	20-Dec-21	28-Dec-21	10-Jan-22	10-Jan-22	11-Jan-22	12-Jan-22	26-Jan-22	26-Jan-22	3-Feb-22	3-Feb-22	On-Going	On-Going	GAA 2022	₱ 23,526,859.74	₱ 23,526,859.74	₱ 22,879,870.00	₱ 22,879,870.00			28-Dec-21	10-Jan-22	10-Jan-22	10-Jan-22	11-Jan-22	11-Jan-22	11-Jan-22	On-Going
22K012	Construction of Road, Barangay Dolagan, Jabong - Barangay Calapi, Motong, Samar	Public	25-Nov-21	20-Dec-21	28-Dec-21	10-Jan-22	10-Jan-22	11-Jan-22	12-Jan-22	26-Jan-22	26-Jan-22	7-Feb-22	8-Feb-22	On-Going	On-Going	GAA 2022	₱ 24,500,000.00	₱ 24,500,000.00	₱ 23,826,185.12	₱ 23,826,185.12			28-Dec-21	10-Jan-22	10-Jan-22	10-Jan-22	11-Jan-22	11-Jan-22	11-Jan-22	On-Going
22K013	Asset Preservation Program Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Primary Roads Daang Maharika (S/N) (In Idro-Sn Juanico Br) - K0800 + 758 - K0800 + 858	Public	27-Dec-21	3-Jan-22	12-Jan-22	24-Jan-22	24-Jan-22	25-Jan-22	26-Jan-22	8-Feb-22	8-Feb-22	17-Feb-22	18-Feb-22	On-Going	On-Going	GAA 2022	₱ 49,000,000.00	₱ 49,000,000.00	₱ 47,691,094.49	₱ 47,691,094.49			13-Jan-22	19-Jan-22	19-Jan-22	19-Jan-22	20-Jan-22	20-Jan-22	20-Jan-22	On-Going
22K014	BASIC INFRASTRUCTURE PROGRAM (BIP) - Construction of Road, Brgy. San andrea, Villarol - Brgy. Tagapay-Cibacungan - Igang-Igang, Sta. Rita, Samar, Villarol, Samar, Sta. O-560-Sta. 1-440	Public	27-Dec-21	3-Jan-22	12-Jan-22	24-Jan-22	24-Jan-22	25-Jan-22	26-Jan-22	18-Mar-22	18-Mar-22	22-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 34,300,000.00	₱ 34,300,000.00	₱ 33,579,700.00	₱ 33,579,700.00			13-Jan-22	19-Jan-22	19-Jan-22	19-Jan-22	20-Jan-22	20-Jan-22	20-Jan-22	On-Going
22K015	Duran Circumferential Road leading to Agency and Candiana Rock Jet, Duran, Samar	Public	27-Dec-21	3-Jan-22	12-Jan-22	24-Jan-22	24-Jan-22	25-Jan-22	26-Jan-22	8-Feb-22	8-Feb-22	17-Feb-22	18-Feb-22	On-Going	On-Going	GAA 2022	₱ 29,399,999.68	₱ 29,399,999.68	₱ 28,811,999.69	₱ 28,811,999.69			13-Jan-22	19-Jan-22	19-Jan-22	19-Jan-22	20-Jan-22	20-Jan-22	20-Jan-22	On-Going
22K016	Construction of Road, Barangay Camanagay - Barangay Dolagan, San Sebastian, Samar	Public	27-Dec-21	3-Jan-22	12-Jan-22	24-Jan-22	24-Jan-22	25-Jan-22	26-Jan-22	8-Feb-22	8-Feb-22	17-Feb-22	18-Feb-22	On-Going	On-Going	GAA 2022	₱ 9,800,000.00	₱ 9,800,000.00	₱ 9,594,200.00	₱ 9,594,200.00			13-Jan-22	19-Jan-22	19-Jan-22	19-Jan-22	20-Jan-22	20-Jan-22	20-Jan-22	On-Going
22K017	Brgy. Socorro-Guinaon-Buan-an-Brgy. Bol Circumferential Road, Cabaogan City, Samar Sta. 3-580-Sta. 3-600	Public	27-Dec-21	3-Jan-22	12-Jan-22	24-Jan-22	24-Jan-22	25-Jan-22	26-Jan-22	8-Feb-22	8-Feb-22	17-Feb-22	18-Feb-22	On-Going	On-Going	GAA 2022	₱ 4,899,999.76	₱ 4,899,999.76	₱ 4,797,099.77	₱ 4,797,099.77			13-Jan-22	19-Jan-22	19-Jan-22	19-Jan-22	20-Jan-22	20-Jan-22	20-Jan-22	On-Going
22K018	Provision of Two (2) Pumping Station along Aulian River, Cabaogan City with Drainage Structures (Completion of Pumping Station No. 1 and No. 2)	Public	27-Dec-21	21-Jan-22	28-Jan-22	10-Feb-22	10-Feb-22	11-Feb-22	14-Feb-22	24-Mar-22	24-Mar-22	6-Jun-22	7-Jun-22	On-Going	On-Going	GAA 2022	₱ 112,699,999.67	₱ 112,699,999.67	₱ 110,445,350.69	₱ 110,445,350.69			28-Jan-22	10-Feb-22	10-Feb-22	10-Feb-22	11-Feb-22	11-Feb-22	11-Feb-22	On-Going
22K019	Construction of Road, Brgy. Bld-Brgy. Ja-an, Brgy. Pangdan, Jabong and Cabaogan City, Samar	Public	27-Dec-21	21-Jan-22	28-Jan-22	10-Feb-22	10-Feb-22	11-Feb-22	14-Feb-22	23-Mar-22	23-Mar-22	24-Mar-22	24-Mar-22	On-Going	On-Going	GAA 2022	₱ 88,199,999.92	₱ 88,199,999.92	₱ 85,774,500.00	₱ 85,774,500.00			28-Jan-22	10-Feb-22	10-Feb-22	10-Feb-22	11-Feb-22	11-Feb-22	11-Feb-22	On-Going
22K020	Asset Preservation Program Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Primary Roads Daang Maharika (S/N) (In Idro-Sn Juanico Br) - K0793 + 300 - K0793 + 450	Public	27-Dec-21	21-Jan-22	28-Jan-22	10-Feb-22	10-Feb-22	11-Feb-22	14-Feb-22	21-Feb-22	21-Feb-22	28-Feb-22	28-Feb-22	On-Going	On-Going	GAA 2022	₱ 48,999,999.42	₱ 48,999,999.42	₱ 47,970,999.99	₱ 47,970,999.99			28-Jan-22	10-Feb-22	10-Feb-22	10-Feb-22	11-Feb-22	11-Feb-22	11-Feb-22	On-Going
22K021	Construction of Tide Embankment, Brgy. Catadman, Basy, Samar	Public	27-Dec-21	21-Jan-22	28-Jan-22	10-Feb-22	10-Feb-22	11-Feb-22	14-Feb-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 25,479,999.46	₱ 25,479,999.46	₱ 24,970,400.00	₱ 24,970,400.00			28-Jan-22	10-Feb-22	10-Feb-22	10-Feb-22	11-Feb-22	11-Feb-22	11-Feb-22	On-Going
22K022	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide-Secondary Roads, Wright-out-Boregan Road, K0844-040-K0844-181, K0858-965-K0859-020, Panama, Samar-Hinabangan, Samar	Public	27-Dec-21	21-Jan-22	28-Jan-22	10-Feb-22	10-Feb-22	11-Feb-22	14-Feb-22	21-Feb-22	21-Feb-22	28-Feb-22	28-Feb-22	On-Going	On-Going	GAA 2022	₱ 19,600,000.00	₱ 19,600,000.00	₱ 19,188,400.00	₱ 19,188,400.00			28-Jan-22	10-Feb-22	10-Feb-22	10-Feb-22	11-Feb-22	11-Feb-22	11-Feb-22	On-Going
22K023	Construction of Coastal Dike Shoreline Protection (Erglands) in Barangay Poblacion, Villarol, Samar	Public	27-Dec-21	21-Jan-22	28-Jan-22	10-Feb-22	10-Feb-22	11-Feb-22	14-Feb-22	21-Feb-22	21-Feb-22	28-Feb-22	28-Feb-22	On-Going	On-Going	GAA 2022	₱ 14,699,999.77	₱ 14,699,999.77	₱ 14,301,300.00	₱ 14,301,300.00			28-Jan-22	10-Feb-22	10-Feb-22	10-Feb-22	11-Feb-22	11-Feb-22	11-Feb-22	On-Going
22K024	Preventive Maintenance - Primary Roads along Daang Maharika (S/N) (In Idro-Sn Juanico Br) - K0805 + 941 - K0806 + 986, K0812 + 600, K0812 + 839, K0813 + 197 - K0813 + 600, K0819 + 000 - K0819 + 200, K0824 + 000 - K0824, Cabaogan City - Jabong-Panama, Samar	Public	10-Jan-21	25-Jan-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	17-Feb-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 49,000,000.00	₱ 49,000,000.00	₱ 48,144,409.96	₱ 48,144,409.96			3-Feb-22	15-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	16-Feb-22	On-Going
22K025	Preventive Maintenance - Primary Roads along Daang Maharika (S/N) (In Idro-Sn Juanico Br) - K0831 + 000 - K0831 + 244, K0832 + 000 - K0832 + 200, K0833 + 182 - K0834 + 000	Public	10-Jan-21	25-Jan-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	17-Feb-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 48,999,999.96	₱ 48,999,999.96	₱ 47,529,999.09	₱ 47,529,999.09			3-Feb-22	15-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	16-Feb-22	On-Going
22K026	Preventive Maintenance - Primary Roads along Daang Maharika (S/N) (In Idro-Sn Juanico Br) - K0867 + 170 - K0868 + 000, K0868 + 000 - K0868 + 900, K0871 + 521 - K0871 + 630	Public	10-Jan-21	25-Jan-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	17-Feb-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 48,999,999.70	₱ 48,999,999.70	₱ 48,019,999.71	₱ 48,019,999.71			3-Feb-22	15-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	16-Feb-22	On-Going
22K027	Preventive Maintenance - Primary Roads along Daang Maharika (S/N) (In Idro-Sn Juanico Br) - K0880 + 726 - K0881 + 000, K0882 + 000 - K0882 + 200, K0886 + 210 - K0886 + 713, K0889 + 000 - K0889 + 480, K0893 + 133 - K0893 + 000 Sta. Rita-Basy, Samar	Public	10-Jan-21	25-Jan-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	17-Feb-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 49,000,000.00	₱ 49,000,000.00	₱ 47,970,558.30	₱ 47,970,558.30			3-Feb-22	15-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	16-Feb-22	On-Going
22K028	Asset Preservation - Rehabilitation/Reconstruction Upgrading of Damaged Paved Roads Secondary Roads Basy-Marabus-Pinamitan Rd - K0912-163-K0912-530, K0916-000-K0917-000	Public	10-Jan-21	25-Jan-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	17-Feb-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 49,000,000.00	₱ 49,000,000.00	₱ 47,710,000.00	₱ 47,710,000.00			3-Feb-22	15-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	16-Feb-22	On-Going
22K029	Asset Preservation - Rehabilitation/Reconstruction Upgrading of Damaged Paved Roads Secondary Roads Basy-Marabus-Pinamitan Rd - K0912-163-K0912-530, K0916-000-K0917-000	Public	10-Jan-21	25-Jan-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	17-Feb-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 49,000,000.00	₱ 49,000,000.00	₱ 47,677,000.36	₱ 47,677,000.36			3-Feb-22	15-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	16-Feb-22	On-Going

228K060	Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Secondary Roads-Basey - Marabut-Panamitan Road, K0927+700 - K0935+250, K0935+250 - K0940+250	Public	10-Jan-21	25-Jan-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	17-Feb-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 49,000,000.00	₱ 49,000,000.00	₱ 47,725,981.07	₱ 47,725,981.07	PICE/COA VACC	3-Feb-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	On-Going	
228K061	Construction of Multi-Purpose Building, Brgy. San Andres, Villaral, Samar	Public	10-Jan-21	25-Jan-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	17-Feb-22	28-Feb-22	28-Feb-22	9-Mar-22	11-Mar-22	On-Going	On-Going	GAA 2022	₱ 4,899,999.99	₱ 4,899,999.99	₱ 4,797,699.99	₱ 4,797,699.99	PICE/COA VACC	3-Feb-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	On-Going	
228K062	Construction of Multi-Purpose Building, Brgy. Bury, Panamas, Samar	Public	10-Jan-21	25-Jan-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	17-Feb-22	28-Feb-22	28-Feb-22	9-Mar-22	11-Mar-22	On-Going	On-Going	GAA 2022	₱ 4,990,019.65	₱ 4,990,019.65	₱ 4,885,229.24	₱ 4,885,229.24	PICE/COA VACC	3-Feb-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	On-Going	
228K063	Construction of Coastal Dike Pier 1 to Dumo-anan, Calb. City, Samar (Phase 2), Calbaghan City, Samar	Public	17-Jan-22	27-Jan-22	7-Feb-22	17-Feb-22	17-Feb-22	18-Feb-22	2/21/2022	1-Mar-22	1-Mar-22	10-Mar-22	11-Mar-22	On-Going	On-Going	GAA 2022	₱ 146,999,999.31	₱ 146,999,999.31	₱ 144,059,999.30	₱ 144,059,999.30	PICE/COA VACC	3-Feb-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	On-Going	
228K064	Construction of Lagundi-San Andres Road, Sta. 0+000-Sta. 3+600 Calbaghan City, Samar	Public	17-Jan-22	27-Jan-22	7-Feb-22	17-Feb-22	17-Feb-22	18-Feb-22	2/21/2022	1-Mar-22	1-Mar-22	10-Mar-22	11-Mar-22	On-Going	On-Going	GAA 2022	₱ 68,599,999.54	₱ 68,599,999.54	₱ 67,227,999.55	₱ 67,227,999.55	PICE/COA VACC	3-Feb-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	On-Going	
228K065	Basic Infrastructure Program (BIP)- Construction of San Andres - Inarabacan - Lavanan - Pineda-Padang Road, Villaral Samar Sta. 0+000-Sta 0+700 Contract Location : Villaral, Samar	Public	17-Jan-22	27-Jan-22	7-Feb-22	17-Feb-22	17-Feb-22	18-Feb-22	2/21/2022	1-Mar-22	1-Mar-22	10-Mar-22	11-Mar-22	On-Going	On-Going	GAA 2022	₱ 24,500,000.00	₱ 24,500,000.00	₱ 24,010,000.00	₱ 24,010,000.00	PICE/COA VACC	3-Feb-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	On-Going	
228K066	Preventive Maintenance - Primary Roads along Daang Maharika - K0853+000 - K0853+514 - K0853+547 - K0854+000 - K0855+108 - K0855+730 - K0855+730 - K0855+967 - K086+000 - K0864+566,Pinabacdao, Samar	Public	17-Jan-22	27-Jan-22	7-Feb-22	17-Feb-22	17-Feb-22	18-Feb-22	2/21/2022	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 48,999,999.96	₱ 48,999,999.96	₱ 47,529,999.99	₱ 47,529,999.99	PICE/COA VACC	3-Feb-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	On-Going	
228K068	Rehabilitation/Reconstruction/Upgrading of Damaged Pave Roads - Secondary Roads - Basey - Marabut - Panamitan Road, K0922+830	Public	17-Jan-22	27-Jan-22	7-Feb-22	17-Feb-22	17-Feb-22	18-Feb-22	2/21/2022	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 19,600,000.00	₱ 19,600,000.00	₱ 19,207,899.40	₱ 19,207,899.40	PICE/COA VACC	3-Feb-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	On-Going	
228K069	Rehabilitation/Reconstruction of Roads with Slopes Collapse and Landslide, Basey - Marabut - Panamitan Road, K0922+830	Public	17-Jan-22	27-Jan-22	7-Feb-22	17-Feb-22	17-Feb-22	18-Feb-22	2/21/2022	1-Mar-22	1-Mar-22	10-Mar-22	11-Mar-22	On-Going	On-Going	GAA 2022	₱ 9,799,999.96	₱ 9,799,999.96	₱ 9,594,199.99	₱ 9,594,199.99	PICE/COA VACC	3-Feb-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	On-Going	
228K070	Construction of Road, Sta. 0+000 - Sta. 0+540, Brgy. Bagolbas to Brgy. La Paz, Sta. Rita, Samar	Public	17-Jan-22	27-Jan-22	7-Feb-22	17-Feb-22	17-Feb-22	18-Feb-22	2/21/2022	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 9,799,999.09	₱ 9,799,999.09	₱ 9,603,599.11	₱ 9,603,599.11	PICE/COA VACC	3-Feb-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	On-Going	
228K071	Construction (Completion) of Road, Sta. 0+540 - Sta. 0+720, Brgy. Bagolbas to Brgy. La Paz, Sta. Rita, Samar	Public	17-Jan-22	27-Jan-22	7-Feb-22	17-Feb-22	17-Feb-22	18-Feb-22	2/21/2022	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 3,920,000.00	₱ 3,920,000.00	₱ 3,841,600.00	₱ 3,841,600.00	PICE/COA VACC	3-Feb-22	3-Feb-22	15-Feb-22	15-Feb-22	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	On-Going	
228K072	Construction of Road, Camacot-Tomabon-Isoadlan, Villaral Sta. 0+660-sta. 2+500, Brgy. Camacot-Tomabon-Isoadlan, Villaral, Samar	Public	24-Jan-22	8-Feb-22	17-Feb-22	1-Mar-22	1-Mar-22	2-Mar-22	4-Mar-22	24-Mar-22	24-Mar-22	24-Mar-22	24-Mar-22	On-Going	On-Going	GAA 2022	₱ 68,599,999.84	₱ 68,599,999.84	₱ 67,227,999.84	₱ 67,227,999.84	PICE/COA VACC	15-Feb-22	15-Feb-22	1-Mar-22	1-Mar-22	2-Mar-22	2-Mar-22	4-Mar-22	4-Mar-22	On-Going	
228K073	Preventive Maintenance - Primary Roads along Daang Maharika (SM) (Sta. Isidro - Sta. Juncion Br.) - K0791+000 - K0794+000, K0795+707	Public	24-Jan-22	8-Feb-22	17-Feb-22	1-Mar-22	1-Mar-22	2-Mar-22	4-Mar-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 49,000,000.00	₱ 49,000,000.00	₱ 48,020,000.00	₱ 48,020,000.00	PICE/COA VACC	15-Feb-22	15-Feb-22	1-Mar-22	1-Mar-22	2-Mar-22	2-Mar-22	4-Mar-22	4-Mar-22	On-Going	
228K074	Construction of Brgy. San Maricico - Cambagic Road Sta. 0+000-Sta. 0+643 Brgy. San Maricico, Calbaga, Samar	Public	24-Jan-22	8-Feb-22	17-Feb-22	1-Mar-22	1-Mar-22	2-Mar-22	4-Mar-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 35,000,700.00	₱ 35,000,700.00	₱ 34,299,327.00	₱ 34,299,327.00	PICE/COA VACC	15-Feb-22	15-Feb-22	1-Mar-22	1-Mar-22	2-Mar-22	2-Mar-22	4-Mar-22	4-Mar-22	On-Going	
228K075	Construction of Road, Camacot-Tomabon-Isoadlan, Villaral Sta. 2+500-Sta 2+600	Public	24-Jan-22	8-Feb-22	17-Feb-22	1-Mar-22	1-Mar-22	2-Mar-22	4-Mar-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 14,700,000.00	₱ 14,700,000.00	₱ 14,259,000.00	₱ 14,259,000.00	PICE/COA VACC	15-Feb-22	15-Feb-22	1-Mar-22	1-Mar-22	2-Mar-22	2-Mar-22	4-Mar-22	4-Mar-22	On-Going	
228K076	Construction of Brgy. Biraanan - Brgy. Jacopon Road Sta. 0+000-Sta. 0+251 Brgy. Biraanan, Davao, Samar	Public	24-Jan-22	8-Feb-22	17-Feb-22	1-Mar-22	1-Mar-22	2-Mar-22	4-Mar-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 18,409,300.00	₱ 18,409,300.00	₱ 18,041,114.00	₱ 18,041,114.00	PICE/COA VACC	15-Feb-22	15-Feb-22	1-Mar-22	1-Mar-22	2-Mar-22	2-Mar-22	4-Mar-22	4-Mar-22	On-Going	
228K077	Construction of Brgy. Dolongan-Higvay Mongabong Road, 0+548-1+424 Brgy. Dolongan - Brgy. Mongabong, Basey, Samar	Public	24-Jan-22	22-Feb-22	3-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	17-Mar-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 34,790,000.00	₱ 34,790,000.00	₱ 34,094,341.91	₱ 34,094,341.91	PICE/COA VACC	3-Mar-22	15-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	16-Mar-22	17-Mar-22	17-Mar-22	On-Going	
228K078	Asset Preservation - Rehab-Upgrade of Damaged Paved Roads - Primary Roads Along Daang Maharika (SM) (Sta. Isidro - Sta. Juncion Br.) - K0860+700-K0860+450, Brgy. Madalacot, Pinabacdao, Samar	Public	15-Feb-22	22-Feb-22	3-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	17-Mar-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 29,400,000.00	₱ 29,400,000.00	₱ 28,812,000.00	₱ 28,812,000.00	PICE/COA VACC	3-Mar-22	3-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	16-Mar-22	17-Mar-22	17-Mar-22	On-Going	
228K079	Construction of Brgy. Palayogon-Brgy. Bangon Road, Sta. 0+000-sta. 0+520 Brgy. Palayogon - Brgy. Bangon, Calbaghan City, Samar	Public	15-Feb-22	22-Feb-22	3-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	17-Mar-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 29,400,000.00	₱ 29,400,000.00	₱ 28,811,851.44	₱ 28,811,851.44	PICE/COA VACC	3-Mar-22	3-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	16-Mar-22	17-Mar-22	17-Mar-22	On-Going	
228K080	Construction of Road Brgy. Socorro to Brgy. Gaisoronan, Sta. 0+000 - Sta. 0+280 Brgy. Socorro to Brgy. Gaisoronan Calbaghan City, Samar	Public	15-Feb-22	22-Feb-22	3-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	17-Mar-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 9,980,000.00	₱ 9,980,000.00	₱ 9,780,400.00	₱ 9,780,400.00	PICE/COA VACC	3-Mar-22	3-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	16-Mar-22	17-Mar-22	17-Mar-22	On-Going	
228K081	Construction of Multi-Purpose Building, Brgy. Lapig, Sta. Rita, Samar	Public	15-Feb-22	22-Feb-22	3-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	17-Mar-22	18-Mar-22	18-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 4,990,018.96	₱ 4,990,018.96	₱ 4,890,218.58	₱ 4,890,218.58	PICE/COA VACC	3-Mar-22	3-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	16-Mar-22	17-Mar-22	17-Mar-22	On-Going	
228K082	Construction of Multi-Purpose Building, Brgy. Rofoi, Marabut, Samar	Public	15-Feb-22	22-Feb-22	3-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	17-Mar-22	17-Mar-22	17-Mar-22	21-Mar-22	22-Mar-22	On-Going	On-Going	GAA 2022	₱ 4,899,999.84	₱ 4,899,999.84	₱ 4,801,999.84	₱ 4,801,999.84	PICE/COA VACC	3-Mar-22	3-Mar-22	15-Mar-22	15-Mar-22	16-Mar-22	16-Mar-22	17-Mar-22	17-Mar-22	On-Going	
228K083	Network Development: Road Widening - Primary Roads, Daang Maharika (SM) (Sta. Isidro - Sta. Juncion Br.) - K0797+138 - K0797+941, Brgy. Payas, Calbaghan City, Samar	Public	21-Feb-22	1-Mar-22	10-Mar-22	21-Mar-22	21-Mar-22	22-Mar-22	23-Mar-22	23-Mar-22	23-Mar-22	23-Mar-22	24-Mar-22	On-Going	On-Going	GAA 2022	₱ 34,299,996.33	₱ 34,299,996.33	₱ 33,613,996.40	₱ 33,613,996.40	PICE/COA VACC	15-Mar-22	15-Mar-22	21-Mar-22	21-Mar-22	22-Mar-22	22-Mar-22	23-Mar-22	23-Mar-22	On-Going	
228K084	Widening of Bridge - Botoz Br. (B000919SM) along Daang Maharika (SM) (Sta. Isidro - Sta. Juncion Br.) Brgy. Botoz, Pinabacdao, Samar K0853+520 - K0853+541	Public	21-Feb-22	1-Mar-22	10-Mar-22	21-Mar-22	21-Mar-22	22-Mar-22	23-Mar-22	23-Mar-22	23-Mar-22	23-Mar-22	24-Mar-22	On-Going	On-Going	GAA 2022	₱ 22,539,999.99	₱ 22,539,999.99	₱ 22,089,199.99	₱ 22,089,199.99	PICE/COA VACC	15-Mar-22	15-Mar-22	21-Mar-22	21-Mar-22	22-Mar-22	22-Mar-22	23-Mar-22	23-Mar-22	On-Going	
228K085	Widening of Bridge - Lapig Br. (B000999SM) along Daang Maharika (SM) (Sta. Isidro - Sta. Juncion Br.) Brgy. Lapig, Sta. Rita, Samar	Public	21-Feb-22	1-Mar-22	10-Mar-22	21-Mar-22	21-Mar-22	22-Mar-22	23-Mar-22	23-Mar-22	23-Mar-22	23-Mar-22	24-Mar-22	On-Going	On-Going	GAA 2022	₱ 21,559,999.99	₱ 21,559,999.99	₱ 21,128,799.99	₱ 21,128,799.99	PICE/COA VACC	15-Mar-22	15-Mar-22	21-Mar-22	21-Mar-22	22-Mar-22	22-Mar-22	23-Mar-22	23-Mar-22	On-Going	

[illegible]

22K0121	Construction of Modified Design with Pumpet 1-story, 2-Classroom School building Flora Mahat Mahoning Elementary School, Jashong, Samar	Public bidding	14-Nov-22	23-Nov-22	2-Dec-22	14-Dec-22	14-Dec-22	15-Dec-22	16-Dec-22	16-Dec-22	19-Dec-22	22-Dec-22	23-Dec-22	On-Going	On-Going	GAA 2022	₱ 4,999,999.85	₱ 4,999,999.85	₱ 4,988,999.85	₱ 4,988,999.85	NACAP-C GAAVACC	2-Dec-22	2-Dec-22	14-Dec-22	14-Dec-22	15-Dec-22	15-Dec-22	16-Dec-22	On-Going
22K0122	Construction of Modified Design with Pumpet 1-story, 2-Classroom School building Naveses Otu B's, Tolokan, Samar	Public bidding	14-Nov-22	23-Nov-22	2-Dec-22	14-Dec-22	14-Dec-22	15-Dec-22	16-Dec-22	16-Dec-22	19-Dec-22	22-Dec-22	23-Dec-22	On-Going	On-Going	GAA 2022	₱ 4,999,999.58	₱ 4,999,999.58	₱ 4,989,999.58	₱ 4,989,999.58	NACAP-C GAAVACC	2-Dec-22	2-Dec-22	14-Dec-22	14-Dec-22	15-Dec-22	15-Dec-22	16-Dec-22	On-Going
22K0123	Construction of Modified Design with Pumpet 1-story, 2-Classroom School building Timbanan B's, Marabut, Samar	Public bidding	14-Nov-22	23-Nov-22	2-Dec-22	14-Dec-22	14-Dec-22	15-Dec-22	16-Dec-22	16-Dec-22	19-Dec-22	22-Dec-22	23-Dec-22	On-Going	On-Going	GAA 2022	₱ 4,999,999.67	₱ 4,999,999.67	₱ 4,987,999.67	₱ 4,987,999.67	NACAP-C GAAVACC	2-Dec-22	2-Dec-22	14-Dec-22	14-Dec-22	15-Dec-22	15-Dec-22	16-Dec-22	On-Going
22K0124	Construction of Modified Design with Pumpet 1-story, 2-Classroom School building Inobongan Integrated School, San Sebastian, Samar	Public bidding	14-Nov-22	23-Nov-22	2-Dec-22	14-Dec-22	14-Dec-22	15-Dec-22	16-Dec-22	16-Dec-22	19-Dec-22	22-Dec-22	23-Dec-22	On-Going	On-Going	GAA 2022	₱ 4,999,999.34	₱ 4,999,999.34	₱ 4,979,999.34	₱ 4,979,999.34	NACAP-C GAAVACC	2-Dec-22	2-Dec-22	14-Dec-22	14-Dec-22	15-Dec-22	15-Dec-22	16-Dec-22	On-Going
22K0125	Construction of Modified Design with Pumpet 1-story, 2-Classroom School building Mampit B's Zamarga, Samar	Public bidding	14-Nov-22	23-Nov-22	2-Dec-22	14-Dec-22	14-Dec-22	15-Dec-22	16-Dec-22	16-Dec-22	19-Dec-22	22-Dec-22	23-Dec-22	On-Going	On-Going	GAA 2022	₱ 4,999,999.23	₱ 4,999,999.23	₱ 4,989,999.23	₱ 4,989,999.23	NACAP-C GAAVACC	2-Dec-22	2-Dec-22	14-Dec-22	14-Dec-22	15-Dec-22	15-Dec-22	16-Dec-22	On-Going
22K0126	Repair/Improvement of DPWH Samar 2nd District Engineering Office DPWH Samar 2nd DEO, Brgy. Guindaranan, Catbalogan City, Samar	Public bidding	28-Nov-22	7-Dec-22	15-Dec-22	27-Dec-22	27-Dec-22	28-Dec-22	29-Dec-22	28-Dec-22	28-Dec-22	3-Jan-23	4-Jan-23	On-Going	On-Going	GAA 2022	₱ 2,087,290.87	₱ 2,087,290.87	₱ 2,077,290.55	₱ 2,077,290.55	NACAP-C GAAVACC	12-Dec-22	12-Dec-22	27-Dec-22	27-Dec-22	28-Dec-22	28-Dec-22	29-Dec-22	On-Going
22K0127	Repainting of Calhaga Steel Bridge/ Calhaga, Samar	Public bidding	28-Nov-22	8-Dec-22	15-Dec-22	27-Dec-22	27-Dec-22	28-Dec-22	29-Dec-22	28-Dec-22	28-Dec-22	29-Dec-22	29-Dec-22	On-Going	On-Going	GAA 2022	₱ 2,045,770.79	₱ 2,045,770.79	₱ 2,041,402.98	₱ 2,041,402.98	NACAP-C GAAVACC	12-Dec-22	12-Dec-22	27-Dec-22	27-Dec-22	28-Dec-22	28-Dec-22	29-Dec-22	On-Going

GOODS AND SERVICES

12K010002	Supply and Delivery of Penetration Asphalt, etc. for use in the rectification work on noted defects/deficiencies along National Roads within the jurisdiction of the district, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	10/4/2022	2/9/2022	2/18/2022	3/2/2022	3/2/2022	3/2/2022	3/2/2022	3/7/2022	3/8/2022	3/16/2022	3/18/2022	4/1/2022	4/1/2022	GOP	₱ 2,140,000.00	₱ 2,140,000.00	₱ 2,138,400.00	₱ 2,138,400.00		18-Feb-22	18-Feb-22	3-Mar-22	3-Mar-22	3-Mar-22	3-Mar-22	4-Mar-22	4-Mar-22	4-Mar-22
12K010003	Supply of Diesel Fuel, etc. for use in various operation of Service Vehicles for the 1st quarter assigned to the various sections of the district, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	3/10/2022	3/24/2022	4/1/2022	4/13/2022	4/13/2022	4/14/2022	4/15/2022	5/13/2022	5/17/2022	5/19/2022	5/19/2022	5/30/2022	5/30/2022	GOP	₱ 1,609,940.00	₱ 1,609,940.00	₱ 1,609,940.00	₱ 1,609,940.00		1-Apr-22	1-Apr-22	15-Apr-22	15-Apr-22	15-Apr-22	15-Apr-22	15-Apr-22	15-Apr-22	4/21/22
12K010004	Supply of Diesel Fuel, etc. for use in various operation of Service Vehicles for the 1st quarter assigned to the Maintenance Section, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	4/20/2022	4/28/2022	5/5/2022	5/17/2022	5/17/2022	5/18/2022	5/19/2022	5/20/2022	5/23/2022	5/24/2022	5/25/2022	5/30/2022	5/30/2022	GOP	₱ 1,837,195.00	₱ 1,837,195.00	₱ 1,837,195.00	₱ 1,837,195.00		5-May-22	11-May-22	11-May-22	11-May-22	18-May-22	18-May-22	18-May-22	4/27/22	
12K010005	Supply of Diesel Fuel, etc. for use in various operation of Service Vehicles for the 2nd quarter assigned to the various sections of the district, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	5/11/2022	5/24/2022	6/2/2022	6/14/2022	6/14/2022	6/15/2022	6/16/2022	6/22/2022	7/4/2022	7/6/2022	7/8/2022	7/7/2022	7/7/2022	GOP	₱ 2,649,940.00	₱ 2,649,940.00	₱ 2,649,940.00	₱ 2,649,940.00		9-Jun-22	14-Jun-22	14-Jun-22	14-Jun-22	15-Jun-22	15-Jun-22	15-Jun-22	4/29/22	
12K010006	Supply and Delivery of Office Supplies use in various operation and documentation in the district for 1st quarter, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	7/12/2022	8/2/2022	8/10/2022	8/26/2022	8/26/2022	8/28/2022	8/30/2022	9/6/2022	9/12/2022	9/14/2022	9/15/2022			GOP	₱ 1,373,980.00	₱ 1,373,980.00	₱ 1,288,350.00	₱ 1,288,350.00		10-Aug-22	20-Aug-22	20-Aug-22	20-Aug-22	22-Aug-22	22-Aug-22	22-Aug-22	0	
12K010007	Supply of Diesel Fuel for use in various operation of service vehicles for the 3rd quarter assigned to Maintenance Section of the district, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	9/4/2022	9/6/2022	9/15/2022	9/27/2022	9/27/2022	9/28/2022	9/29/2022	10/5/2022	10/7/2022	10/12/2022	10/7/2022	10/17/2022	10/17/2022	GOP	₱ 1,563,540.00	₱ 1,563,540.00	₱ 1,563,540.00	₱ 1,563,540.00		11-Sep-22	27-Sep-22	27-Sep-22	27-Sep-22	28-Sep-22	28-Sep-22	28-Sep-22	4/22/22	
12K010008	Purchase and Delivery of Common Office and Janitorial Supplies use in various documentation for the 3rd quarter in the district, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	9/28/2022	10/4/2022	10/13/2022	10/25/2022	10/25/2022	10/26/2022	10/27/2022	11/7/2022	11/8/2022	11/10/2022	11/15/2022			GOP	₱ 1,600,369.00	₱ 1,600,369.00	₱ 1,006,420.00	₱ 1,006,420.00		13-Oct-22	25-Oct-22	25-Oct-22	25-Oct-22	26-Oct-22	26-Oct-22	27-Oct-22	0	
12K010009	Supply of Fuel and Lubricants for use in various operation of service vehicles for the 3rd quarter assigned to the various sections of the district, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	10/28/2022	11/5/2022	11/14/2022	11/25/2022	11/25/2022	11/26/2022	11/27/2022	12/7/2022	12/7/2022	12/14/2022	12/15/2022			GOP	₱ 2,513,190.00	₱ 2,513,190.00	₱ 2,513,190.00	₱ 2,513,190.00		14-Nov-22	25-Nov-22	25-Nov-22	25-Nov-22	26-Nov-22	26-Nov-22	27-Nov-22	0	
12K010010	Supply and Delivery of Asphalt, etc. for use in the Repair/Maintenance of National Roads under the jurisdiction of the district, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	11/7/2022	11/14/2022	11/23/2022	12/5/2022	12/5/2022	12/6/2022	12/7/2022	12/8/2022	12/12/2022	12/15/2022	12/16/2022			GOP	₱ 2,981,300.00	₱ 2,981,300.00	₱ 2,513,190.00	₱ 2,513,190.00		25-Nov-22	5-Dec-22	5-Dec-22	5-Dec-22	6-Dec-22	6-Dec-22	7-Dec-22	0	
12K010011	Supply and Delivery of Reproduction Materials and Copier Spareparts with free Maintenance and Installation for various operation and documentation in the district for the 4th quarter, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	11/7/2022	11/14/2022	11/23/2022	12/5/2022	12/5/2022	12/6/2022	12/7/2022	12/8/2022	12/12/2022	12/15/2022	12/16/2022	9/23/2022	9/23/2022	GOP	₱ 1,362,426.00	₱ 1,362,426.00	₱ 1,358,919.00	₱ 1,358,919.00		25-Nov-22	5-Dec-22	5-Dec-22	5-Dec-22	6-Dec-22	6-Dec-22	7-Dec-22	4/22/22	
12K010012	Supply and Delivery of Gravel and Sand for use in the Patching of Potholes along National Roads within the jurisdiction of the district, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	10/25/2022	11/28/2022	12/8/2022	12/19/2022	12/19/2022	12/20/2022	12/21/2022	12/23/2022	12/27/2022	12/28/2022	12/29/2022			GOP	₱ 1,960,000.00	₱ 1,960,000.00	₱ 1,952,000.00	₱ 1,952,000.00		8-Dec-22	19-Dec-22	19-Dec-22	19-Dec-22	20-Dec-22	20-Dec-22	21-Dec-22	0	
12K010013	Supply and Delivery of Cement, etc. for use in the rectification works on noted defects/deficiencies during the 2nd Semester Road Rating in Compliance with D.O. 41.s. 2016, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	10/25/2022	11/28/2022	12/8/2022	12/19/2022	12/19/2022	12/20/2022	12/21/2022	12/23/2022	12/27/2022	12/28/2022	12/29/2022			GOP	₱ 1,503,000.00	₱ 1,503,000.00	₱ 1,497,350.00	₱ 1,497,350.00		8-Dec-22	19-Dec-22	19-Dec-22	19-Dec-22	20-Dec-22	20-Dec-22	21-Dec-22	0	
12K010014	Supply and Delivery of Battery, Tires and Spare Parts for use in various operation of Service Vehicles for the 4th quarter assigned in the district, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	12/1/2022	12/6/2022	12/15/2022	12/27/2022	12/27/2022	12/28/2022	12/28/2022	12/29/2022	12/29/2022	12/29/2022	12/29/2022			GOP	₱ 1,034,386.00	₱ 1,034,386.00	₱ 1,020,956.00	₱ 1,020,956.00		15-Dec-22	27-Dec-22	27-Dec-22	27-Dec-22	28-Dec-22	28-Dec-22	28-Dec-22	0	
12K010015	Supply and Delivery of 2-unit Multi-Frequency GNSS Real Time Kinematic (RTK) for use in the conduct of Instrumental, Topographic and Road Layout of PDS Personnel in the Planning and Design Section, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	12/1/2022	12/6/2022	12/15/2022	12/27/2022	12/27/2022	12/28/2022	12/28/2022	12/29/2022	12/29/2022	12/29/2022	12/29/2022			GOP	₱ 6,000,000.00	₱ 6,000,000.00	₱ 4,200,000.00	₱ 4,200,000.00		15-Dec-22	27-Dec-22	27-Dec-22	27-Dec-22	28-Dec-22	28-Dec-22	28-Dec-22	0	

2018-0614	Supply and Delivery of 1-set of Plotter Designjet Multifunction Printer Hp DesignJet T2600 Multi-function Printer Series for immediate use in the Planning and Design Section, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	12/1/2022	12/6/2022	12/15/2022	12/27/2022	12/27/2022	12/28/2022	12/28/2022	12/29/2022	12/29/2022		GOP	P	1,700,000.00	P	1,700,000.00	P	1,699,000.00	P	1,699,000.00			15-Oct-22	15-Oct-22	15-Oct-22	28-Sep-22	28-Sep-22	0	
2018-0611	Supply of Diesel Fuel, etc. for use in the operation of various vehicle and equipment assigned in the Maintenance Section within the jurisdiction of the district for the 4th quarter,DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	12/1/2022	12/6/2022	12/15/2022	12/27/2022	12/27/2022	12/28/2022	12/28/2022	12/29/2022	12/29/2022		GOP	P	2,503,300.00	P	2,503,300.00	P	2,503,300.00	P	2,503,300.00			15-Oct-22	15-Oct-22	15-Oct-22	28-Sep-22	28-Sep-22	0	
2018-0616	Supply and Delivery of Asphalt, etc. for use in the Repair Maintenance of National Roads under the jurisdiction of the district, DPWH, Samar 2nd DEO, Catbalogan City, Samar	Public bidding	12/1/2022	12/6/2022	12/15/2022	12/27/2022	12/27/2022	12/28/2022	12/28/2022	12/29/2022	12/29/2022		GOP	P	2,902,300.00	P	2,902,300.00	P	2,896,750.00	P	2,896,750.00			15-Oct-22	27-Oct-22	27-Oct-22	28-Sep-22	28-Sep-22	0	

[illegible][illegible]


EMMANUEL G. JUMAGDAO
HEAD, Measurement Unit

JOELITO A. CASTILLO
H. C. Chairman

Approved by:

NORBERTO T. GERENTE ASEAN ENG.

OIC- Assistant District Engineer