

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CAVITE 3rd District Engineering Office
Procurement Monitoring Report FY 2022
1st Semester (January to June 2022)

Code (PAP)	Procurement Project	PMO/ End User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity												ABC (Php)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)				
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total		MOOE	CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids		Bid Evaluation	Post Qual	Delivery/ Completion/	
COMPLETED PROCUREMENT ACTIVITIES																																	
CIVIL WORKS																																	
FY 2022 INFRASTRUCTURE PROJECTS																																	
22DQ0001 P00620882LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Revetment along Imus River, Brgy. Mabolo I, Bacoor City, Cavite	Construction Section	YES	Competitive Bidding	Sep. 17, 2021	Sep. 24, 2021	Oct. 05, 2021	Oct. 19, 2021	Oct. 19, 2021	Oct.20-26, 2021	Oct.27-Dec.9, 2021	Feb. 11, 2022	Feb. 15, 2022	Mar. 15, 2022	Mar. 16, 2022	-	-	GoP	57,899,993.17			57,899,993.17			54,996,301.69	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 05, 2021	Oct. 19, 2021	Oct. 19, 2021	Oct. 20, 2021	Oct. 27, 2021	-	
22DQ0002 P00620880LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Revetment along Imus River, Brgy. Banalo, Bacoor City, Cavite	Construction Section	YES	Competitive Bidding	Sep. 17, 2021	Sep. 24, 2021	Oct. 05, 2021	Oct. 19, 2022	Oct. 19, 2022	Oct.20-26, 2021	Oct.27-Dec.9, 2021	Feb. 11, 2022	Feb. 15, 2022	Mar. 01, 2022	Mar. 02, 2022	-	-	GoP	67,225,751.21			67,225,751.21			63,877,838.10	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 05, 2021	Oct. 19, 2021	Oct. 19, 2021	Oct. 20, 2021	Oct. 27, 2021	-	
22DQ0003 P00620894LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Slope Protection along Imus River (Tributary to Manila Bay), Brgy. Burol Main, Dasmariñas City, Cavite	Construction Section	YES	Competitive Bidding	Sep. 17, 2021	Sep. 24, 2021	Oct. 05, 2021	Nov. 23, 2021	Nov. 23, 2021	Nov. 24-29, 2021	Nov. 29, 2021-Jan. 12, 2022	Feb. 11, 2022	Feb. 15, 2022	Feb. 23, 2022	Feb. 24, 2022	-	-	GoP	94,569,928.24			94,569,928.24			89,854,031.33	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 05, 2021	Oct. 19, 2021	Oct. 19, 2021	Oct. 20, 2021	Oct. 27, 2021	-	Bid Bulletin No. 21-32 dated October 12, 2021 Postponement of Bid Opening due to Revision of Program of Works Bid Bulletin No. 21-37 dated November 16, 2021 Resumption of Bid Opening from October 19, 2021 to November 23, 2021
22DQ0004 P00620897LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Slope Protection Structure along Imus River, Barangay Salitran II, Dasmariñas City, Cavite	Construction Section	YES	Competitive Bidding	Sep. 17, 2021	Sep. 24, 2021	Oct. 05, 2021	Nov. 23, 2021	Nov. 23, 2021	Nov.24-25, 2021	Nov. 26, 2021- Jan.7, 2022	Feb. 11, 2022	Feb. 15, 2022	Feb. 23, 2022	Feb. 24, 2022	-	-	GoP	96,499,988.29			96,499,988.29			91,679,192.18	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 05, 2021	Oct. 19, 2021	Oct. 19, 2021	Oct. 20, 2021	Oct. 27, 2021	-	Bid Bulletin No. 21-32 dated October 12, 2021 Postponement of Bid Opening due to Revision of Program of Works Bid Bulletin No. 21-37 dated November 16, 2021 Resumption of Bid Opening from October 19, 2021 to November 23, 2021
22DQ0005 P00620878LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Revetment along Imus River (Tributary to Manila Bay), Brgy. Fatima, Dasmariñas City, Cavite	Construction Section	YES	Competitive Bidding	Sep. 23, 2021	Sep. 30, 2021	Oct. 08, 2021	Nov. 23, 2021	Nov. 23, 2021	Nov.24-25, 2021	Nov.26, 2021-Jan.7, 2022	Feb. 11, 2022	Feb. 15, 2022	Feb. 21, 2022	Feb. 22, 2022	-	-	GoP	94,305,502.49			94,305,502.49			89,593,340.86	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 08, 2021	Oct. 21, 2021	Oct. 21, 2021	Oct. 22, 2021	Oct. 29, 2021	-	Bid Bulletin No. 21-33 dated October 14, 2021 Postponement of Bid Opening due to Revision of Program of Works Bid Bulletin No. 21-37 dated November 16, 2021 Resumption of Bid Opening from October 21, 2021 to December 1, 2021

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity														Source of Funds	ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Total		MOOE	CO	Total	MOOE	CO	Pre-bid Conf		Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/ Completion	
22DQ0006 P00631295LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Slope Protection along Imus River (Tributary to Manila Bay), Brgy. H-2 to Brgy. San Manuel, Dasmariñas City, Cavite	Construction Section	YES	Competitive Bidding	Sep. 23, 2021	Sep. 30, 2021	Oct. 08, 2021	Dec. 01, 2021	Dec. 01, 2021	Dec. 2-7, 2021	Dec. 7, 2021- Jan. 14, 2022	Feb. 11, 2022	Feb. 15, 2002	Feb. 23, 2022	Feb. 24, 2022	-	-	GoP	94,569,938.40		94,569,938.40		89,822,746.64		89,822,746.64	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 08, 2021	Oct. 21, 2021	Oct. 21, 2021	Oct. 23, 2021	Oct. 29, 2021	Bid Bulletin No. 21-33 dated October 14, 2021 Postponement of Bid Opening due to Revision of Program of Works Bid Bulletin No. 21-37 dated November 16, 2021 Resumption of Bid Opening from October 21, 2021 to December 1, 2021
22DQ0007 P00631295LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Flood Mitigation Structures along Bacoor River, Phase 4, Bacoor City, Cavite	Construction Section	YES	Competitive Bidding	Oct. 08, 2021	Oct. 15, 2021	Oct. 26, 2021	Nov. 09, 2021	Nov. 09, 2021	Nov. 10-16, 2021	Nov.17 - Dec.29, 2021	Jan. 24, 2022	Jan. 25, 2022	Feb. 17, 2022	Feb. 18, 2022	-	-	GoP	48,999,988.37		48,999,988.37		46,553,488.27		46,553,488.27	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 26, 2021	Nov. 09, 2021	Nov. 09, 2021	Nov. 16, 2021	Nov. 23, 2021	
22DQ0008 P00620224LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment along Carmona River, Brgy. Cabilang Baybay, Carmona, Cavite	Construction Section	YES	Competitive Bidding	Oct. 08, 2021	Oct. 15, 2021	Oct. 26, 2021	Nov. 09, 2021	Nov. 09, 2021	Nov. 10-16, 2021	Nov.17-Dec.29, 2021	Feb. 11, 2022	Feb. 15, 2022	Feb. 28, 2022	Mar. 01, 2022	-	-	GoP	86,849,972.69		86,849,972.69		82,483,722.48		82,483,722.48	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 26, 2021	Nov. 09, 2021	Nov. 09, 2021	Nov. 16, 2021	Nov. 23, 2021	
22DQ0009 P00620898LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Slope Protection Structure along Imus River, Barangay San Miguel, Dasmariñas City, Cavite	Construction Section	YES	Competitive Bidding	Oct. 08, 2021	Oct. 15, 2021	Oct. 26, 2021	Dec. 01, 2021	Dec. 01, 2021	Dec. 1-7, 2021	Dec. 10,2021-Jan. 14, 2022	Feb. 11, 2022	Feb. 15, 2022	Feb. 23, 2022	Feb. 24, 2022	-	-	GoP	96,499,987.10		96,499,987.10		91,695,199.60		91,695,199.60	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 26, 2021	Nov. 09, 2021	Nov. 09, 2021	Nov. 16, 2021	Nov. 23, 2021	Bid Bulletin No. 21-35 dated November 2, 2021 Postponement of Bid Opening due to Revision of Program of Works Bid Bulletin No. 21-37 dated November 16, 2021 Resumption of Bid Opening from November 9, 2021 to December 1, 2021
22DQ0010 P00620225LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment along Carmona River, Brgy. Cabilang Baybay, Phase II, Carmona, Cavite	Construction Section	YES	Competitive Bidding	Oct. 08, 2021	Oct. 15, 2021	Oct. 26, 2021	Nov. 09, 2021	Nov. 09, 2021	Nov. 10-16, 2021	Nov.17-Dec.29, 2021	Feb. 11, 2022	Feb. 15, 2022	Feb. 28, 2022	Mar. 01, 2022	-	-	GoP	96,499,997.80		96,499,997.80		91,670,617.41		91,670,617.41	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 26, 2021	Nov. 09, 2021	Nov. 09, 2021	Nov. 16, 2021	Nov. 23, 2021	
22DQ0011 P00635932LZ P00635931LZ	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Preventive Maintenance along Bacoor Blvd - K0019 + 000 - K0018 + 000 and Preventive Maintenance (Asphalt Overlay) along Manila- Cavite (NCR Bdry-Jct Cavite City - K0015 + 277 - K0015 + 985	Construction Section	YES	Competitive Bidding	Oct. 14, 2021	Oct. 21, 2021	Oct. 29, 2021	Nov. 10, 2021	Nov. 10, 2021	Nov.11-17, 2021	Nov.18-Dec.31, 2021	Jan. 25, 2022	Jan. 26, 2022	Feb. 02, 2022	Feb. 03, 2022	-	-	GoP	42,540,780.23		42,540,780.23		40,412,321.22		40,412,321.22	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 29, 2021	Nov. 10, 2021	Nov. 10, 2021	Nov. 17, 2021	Nov. 24, 2021	

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity											ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)						
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO		Total	MOOE	CO	Pre-bid Conf	Eligibility Check		Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/ Completion/		
22DQ0012 P00620879LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Revetment along Imus River, at Brgy. Sabutan, Silang, Cavite	Construction Section	YES	Competitive Bidding		Oct. 14, 2021	Oct. 21, 2021	Oct. 29, 2021	Nov. 10, 2021	Nov. 10, 2021	Nov. 11-17, 2021	Nov. 18-Dec.31, 2021	Feb. 11, 2022	Feb. 15, 2022	Mar. 18, 2022	Mar. 21, 2022	-	-	GoP	82,922,448.20		82,922,448.20	79,018,079.59		79,018,079.59	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Oct. 29, 2021	Nov. 10, 2021	Nov. 10, 2021	Nov. 17, 2021	Nov. 24, 2021	-		
22DQ0013 P00632519LZ P00632354LZ P00632871LZ P00632517LZ	Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road, Barangay Kaong, Silang, Cavite; Construction of Road, Barangay Litit, Silang, Cavite and Concreting of Road, Barangay Bancal, Carmona, Cavite	Construction Section	YES	Competitive Bidding		Oct. 21, 2021	Oct. 28, 2021	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 18-24, 2021	Nov. 25, 2021-Jan.7, 2022	Jan. 25, 2022	Jan. 26, 2022	Feb. 02, 2022	Feb. 03, 2022	-	-	GoP	15,839,922.04		15,839,922.04	15,043,173.96		15,043,173.96	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 24, 2021	Dec. 01, 2021	-	
22DQ0014 P00632883LZ P00632884LZ P00632887LZ P00632886LZ	Basic Infrastructure Program (BIP) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Drainage, Barangay Iba and Balite I, Silang, Cavite; Construction of Drainage, Barangay Pulong Bunga, Silang, Cavite; Construction of Slope Protection/Stone Masonry, Barangay F. De Castro, General Mariano Alvarez, Cavite and Construction of Drainage, Barangay T. Tiago, General Mariano Alvarez, Cavite	Construction Section	YES	Competitive Bidding		Oct. 21, 2021	Oct. 28, 2021	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 18-24, 2021	Nov. 25, 2021-Jan.7, 2022	Jan. 25, 2022	Jan. 26, 2022	Feb. 02, 2022	Feb. 03, 2022	-	-	GoP	19,799,857.26		19,799,857.26	18,803,923.64		18,803,923.64	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 24, 2021	Dec. 01, 2021	-	
22DQ0015 P00603857LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Silang By-Pass Rd - K0042 + 564 – K0042 +891	Construction Section	YES	Competitive Bidding		Oct. 21, 2021	Oct. 28, 2021	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 18-24, 2021	Nov. 25, 2021-Jan.7, 2022	Mar. 21, 2022	Mar. 23, 2022	Apr. 04, 2022	Apr. 05, 2022	-	-	GoP	27,439,939.62		27,439,939.62	26,068,024.27		26,068,024.27	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 24, 2021	Dec. 01, 2021	-		
22DQ0016 P00632518LZ	Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road (Congressional Road), Barangay G. de Jesus, General Mariano Alvarez, Cavite	Construction Section	YES	Competitive Bidding		Oct. 21, 2021	Oct. 28, 2021	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 18-24, 2021	Nov. 24, 2021-Jan.7, 2022	Jan. 25, 2022	Jan. 26, 2022	Feb. 02, 2022	Feb. 03, 2022	-	-	GoP	29,699,925.96		29,699,925.96	28,217,475.74		28,217,475.74	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 24, 2021	Dec. 01, 2021	-		
22DQ0017 P00620867LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Mitigation Structure along Imus River, at Brgy. Iba, Silang, Cavite	Construction Section	YES	Competitive Bidding		Oct. 21, 2021	Oct. 28, 2021	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 18-24, 2021	Nov. 25, 2021-Jan.7, 2022	Feb. 11, 2022	Feb. 15, 2022	Feb. 21, 2022	Feb. 22, 2022	-	-	GoP	78,164,963.54		78,164,963.54	74,261,356.29		74,261,356.29	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 24, 2021	Dec. 01, 2021	-		

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity													ABC (Php)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)	
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		Delivery/ Completion/
22DQ0018 P006038581Z	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Silang ByPass Rd - K0042 + (-516) - K0042 + 564	Construction Section	YES	Competitive Bidding	Oct. 21, 2021	Oct. 28, 2021	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov.18-24, 2021	Nov.25, 2021-Jan.7, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	85,743,116.60		85,743,116.60	81,437,665.46		81,437,665.46	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 05, 2021	Nov. 17, 2021	Nov. 17, 2021	Nov. 24, 2021	Dec. 01, 2021	-	
22DQ0019 P006340001Z P006339931Z P006339951Z	Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction of Multi- Purpose Building, Gardens 4, Barangay Molino 3, Bacoor City, Cavite; Construction of Multi-Purpose Building, Barangay Mambog 2, Bacoor City, Cavite and Construction of Multi-Purpose Building, Barangay Molino 6, Bacoor City, Cavite	Construction Section	YES	Competitive Bidding	Oct. 22, 2021	Oct. 29, 2021	Nov. 08, 2021	Nov. 23, 2021	Nov. 23, 2021	Nov.24-25, 2021	Nov.26, 2021-Jan.7, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 02, 2022	Feb. 03, 2022	-	-	GoP	14,849,894.62		14,849,894.62	14,401,529.53		14,401,529.53	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 08, 2021	Nov. 18, 2021	Nov. 18, 2021	Nov. 25, 2021	Dec. 02, 2021	-	Bid Bulletin No. 21-36 dated November 8, 2021 Revision of Bid Opening from November 18, 2021 to November 23, 2021
22DQ0020 P006205811Z	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structure (Revetment) along Carmona River, Carmona, Cavite	Construction Section	YES	Competitive Bidding	Oct. 22, 2021	Oct. 29, 2021	Nov. 08, 2021	Nov. 23, 2021	Nov. 23, 2021	Nov.24-29, 2021	Nov.29, 2021-Jan.12, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 02, 2022	Feb. 03, 2022	-	-	GoP	48,999,988.19		48,999,988.19	46,547,974.89		46,547,974.89	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 08, 2021	Nov. 18, 2021	Nov. 18, 2021	Nov. 25, 2021	Dec. 02, 2021	-	Bid Bulletin No. 21-36 dated November 8, 2021 Revision of Bid Opening from November 18, 2021 to November 23, 2021
22DQ0021 P006208621Z	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control Structure along Imus River, at Brgy. Tubuan, Silang, Cavite	Construction Section	YES	Competitive Bidding	Oct. 22, 2021	Oct. 29, 2021	Nov. 08, 2021	Nov. 23, 2021	Nov. 23, 2021	Nov.24-25, 2021	Nov.26, 2021-Jan.7, 2022	Feb. 11, 2022	Feb. 15, 2022	Feb. 21, 2022	Feb. 22, 2022	-	-	GoP	78,164,983.08		78,164,983.08	74,241,100.93		74,241,100.93	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 08, 2021	Nov. 18, 2021	Nov. 18, 2021	Nov. 25, 2021	Dec. 02, 2021	-	Bid Bulletin No. 21-36 dated November 8, 2021 Revision of Bid Opening from November 18, 2021 to November 23, 2021
22DQ0022 P006359331Z P006359331Z	CONVERGENCE AND SPECIAL SUPPORT PROGRAM – Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Preventive Maintenance along Cavite-Batangas Rd - K0051 + 131 - K0052 + 608, K0053 + 173 - K0053 + 763 and Preventive Maintenance (Asphalt Overlay) along Carmona Div Rd - K0047 + (-744) - K0047 + 528	Construction Section	YES	Competitive Bidding	Oct. 22, 2021	Oct. 29, 2021	Nov. 08, 2021	Nov. 23, 2021	Nov. 23, 2021	Nov.24-29, 2021	Nov.29, 2021-Jan.7, 2022	Feb. 11, 2022	Feb. 15, 2022	Feb. 21, 2022	Feb. 22, 2022	-	-	GoP	89,419,713.05		89,419,713.05	84,972,239.71		84,972,239.71	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 08, 2021	Nov. 18, 2021	Nov. 18, 2021	Nov. 25, 2021	Dec. 02, 2021	-	Bid Bulletin No. 21-36 dated November 8, 2021 Revision of Bid Opening from November 18, 2021 to November 23, 2021
22DQ0023 P006054981Z	ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System – Bridges – Retrofitting/ Strengthening of Permanent Bridges - Tartaria Br. (B025231Z) along Sta Rosa-Ulat-Tagaytay Rd	Construction Section	YES	Competitive Bidding	Nov. 02, 2021	Nov. 08, 2021	Nov. 16, 2021	Dec. 01, 2021	Dec. 01, 2021	Dec.2-7, 2021	Dec.7, 2021-Jan.14, 2022	Jan. 25, 2022	Jan. 26, 2022	Feb. 07, 2022	Feb. 07, 2022	-	-	GoP	21,559,954.60		21,559,954.60	20,481,956.87		20,481,956.87	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 16, 2021	Dec. 01, 2021	Dec. 01, 2021	Dec. 08, 2021	Dec. 15, 2021	-	

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity												ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)			
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total		MOOE	CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids		Bid Evaluation	Post Qual	Delivery/ Completion/
22DQ0024 P006328851Z P006328791Z P006328771Z P006328821Z P006328811Z P006328801Z	Basic Infrastructure Program (BIP) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Drainage, Barangay Ramon Cruz, General Mariano Alvarez, Cavite; Construction of Drainage (Bulangon), Barangay Maduya, Carmona, Cavite; Construction of Box Culvert, Barangay Mariano Dacan, General Mariano Alvarez, Cavite; Construction of Drainage, Barangay G. De Jesus, General Mariano Alvarez, Cavite; Construction of Drainage (Phase III), Barangay Milagrosa, Carmona, Cavite and Construction of Drainage (Lotehan), Barangay Mabuhay, Carmona, Cavite	Construction Section	YES	Competitive Bidding	Nov. 02, 2021	Nov. 08, 2021	Nov. 16, 2021	Dec. 01, 2021	Dec. 01, 2021	Dec.2-7, 2021	Dec.7, 2021-Jan.14, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 10, 2022	Feb. 11, 2022	-	-	GoP	39,599,727.15	39,599,727.15	37,623,120.68	37,623,120.68	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Caniño (CCWI)	Nov. 16, 2021	Dec. 01, 2021	Dec. 01, 2021	Dec. 08, 2021	Dec. 15, 2021	-			
22DQ0025 P006058531Z	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Network Development Program - Off-Carriageway Improvement - Secondary Roads - Carmona Div Rd - K0047 + 584 - K0047 + 598, K0048 + 398 - K0048 + 498, K0048 + 676 - K0048 + 719	Construction Section	YES	Competitive Bidding	Nov. 05, 2021	Nov. 12, 2021	Nov. 22, 2021	Dec. 07, 2021	Dec. 07, 2021	Dec.9-14, 2021	Dec.15, 2021-Jan.14, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 02, 2022	Feb. 03, 2022	-	-	GoP	1,363,156.12	1,363,156.12	1,296,361.47	1,296,361.47	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Caniño (CCWI)	Nov. 22, 2021	Dec. 07, 2021	Dec. 07, 2021	Dec. 14, 2021	Dec. 21, 2021	-			
22DQ0026 P006325221Z P006325211Z P006325201Z	Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Improvement of Road, Barangay Queens Row Central, Bacoor City, Cavite; Construction of Road, Barangay Sineguelasan, Bacoor City, Cavite and Construction of Road, Barangay Molino, Bacoor City, Cavite	Construction Section	YES	Competitive Bidding	Nov. 05, 2021	Nov. 12, 2021	Nov. 22, 2021	Dec. 07, 2021	Dec. 07, 2021	Dec.8-14, 2021	Dec.15, 2021-Jan.27, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 03, 2022	Feb. 04, 2022	-	-	GoP	14,849,893.09	14,849,893.09	14,107,635.27	14,107,635.27	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Caniño (CCWI)	Nov. 22, 2021	Dec. 07, 2021	Dec. 07, 2021	Dec. 14, 2021	Dec. 21, 2021	-			
22DQ0027 P006339851Z P006339891Z P006339901Z P006339961Z	Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction (Completion) of Multi-Purpose Building, Barangay Biga II, Silang, Cavite; Construction of Multi-Purpose Building, Barangay Biga I, Silang, Cavite; Construction of Multi-Purpose Building, Barangay Bucal, Silang, Cavite and Construction of Multi-Purpose Building, Barangay Old Bulihan, Silang, Cavite	Construction Section	YES	Competitive Bidding	Nov. 05, 2021	Nov. 12, 2021	Nov. 22, 2021	Dec. 07, 2021	Dec. 07, 2021	Dec.9-14, 2021	Dec.15, 2021-Jan.14, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 02, 2022	Feb. 03, 2022	-	-	GoP	22,274,802.25	22,274,802.25	21,596,105.99	21,596,105.99	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Caniño (CCWI)	Nov. 22, 2021	Dec. 07, 2021	Dec. 07, 2021	Dec. 14, 2021	Dec. 21, 2021	-			

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity													ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)		
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation		Post Qual	Delivery/ Completion/
22DQ0028 P00632888LZ P00632890LZ P00632889LZ P00632893LZ P00632892LZ P00632878LZ P00632891LZ	Basic Infrastructure Program (BIP) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Rehabilitation of Drainage, Barangay Habay 2, Bacoor City, Cavite; Rehabilitation of Drainage, Barangay Molino 2, Bacoor City, Cavite; Rehabilitation of Drainage, Barangay Ligas 2, Bacoor City, Cavite; Rehabilitation of Drainage, Barangay Talaba, Bacoor City, Cavite; Rehabilitation of Drainage, Barangay Real 2, Bacoor City, Cavite; Construction of Canal and Covered Pathway, Barangay Molino 1, Bacoor City, Cavite and Rehabilitation of Drainage, Barangay Panapaan 7, Bacoor City, Cavite	Construction Section	YES	Competitive Bidding	Nov. 09, 2021	Nov. 16, 2021	Nov. 24, 2021	Dec. 09, 2021	Dec. 09, 2021	Dec. 10-16, 2021	Dec. 17, 2021-Jan. 14, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 02, 2022	Feb. 03, 2022	-	-	GoP	37,619,729.79		37,619,729.79	35,734,981.33		35,734,981.33	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 24, 2021	Dec. 09, 2021	Dec. 09, 2021	Dec. 16, 2021	Dec. 23, 2021	-	
22DQ0029 P00603861LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Bacoor Blvd - K0019 + 090 – K0021 + 000	Construction Section	YES	Competitive Bidding	Nov. 09, 2021	Nov. 16, 2021	Nov. 24, 2021	Dec. 09, 2021	Dec. 09, 2021	Dec. 10-16, 2021	Dec. 17, 2021-Jan. 24, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 31, 2022	Apr. 01, 2022	-	-	GoP	48,999,973.00		48,999,973.00	46,561,714.86		46,561,714.86	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Nov. 24, 2021	Dec. 09, 2021	Dec. 09, 2021	Dec. 16, 2021	Dec. 23, 2021	-	
22DQ0030 P00630651LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Daang Hari Road, Bacoor City, Cavite	Construction Section	YES	Competitive Bidding	Nov. 17, 2021	Nov. 24, 2021	Dec. 02, 2021	Dec. 14, 2021	Dec. 14, 2021	Dec. 15-21, 2021	Dec. 22, 2021-Jan. 14, 2022	Jan. 25, 2022	Jan. 26, 2022	Feb. 03, 2022	Feb. 03, 2022	-	-	GoP	9,799,977.93		9,799,977.93	9,308,432.31		9,308,432.31	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 02, 2021	Dec. 14, 2021	Dec. 14, 2021	Dec. 21, 2021	Dec. 28, 2021	-	Bid Bulletin No. 21-43 dated December 7, 2021 Revision of Bill of Quantities and Plan
22DQ0031 P00633987LZ P00633988LZ P00633994LZ P00633994LZ	Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction of Multi-Purpose Building A, Brgy. Molino 3, Bacoor City, Cavite; Construction of Multi-Purpose Building A, Brgy. Molino 4, Bacoor City, Cavite and Construction of Multi-Purpose Building B, Brgy. Molino 4, Bacoor City, Cavite	Construction Section	YES	Competitive Bidding	Nov. 17, 2021	Nov. 24, 2021	Dec. 02, 2021	Dec. 14, 2021	Dec. 14, 2021	Dec. 15-21, 2021	Dec. 22, 2021-Feb. 3, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	19,799,812.22		19,799,812.22	19,204,303.95		19,204,303.95	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 02, 2021	Dec. 14, 2021	Dec. 14, 2021	Dec. 21, 2021	Dec. 28, 2021	-	Bid Bulletin No. 21-43 dated December 7, 2021 Revision of Bill of Quantities and Plan

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity													List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)								
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance		Source of Funds	ABC (Php)			Contract Cost									
																				Total	MOOE	CO	Total		MOOE	CO						
22DQ0032 P006054951Z	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Bridges - Widening of Permanent Bridges - Aguinaldo Br. (B02908LZ) along Juanito R. Remulla, Sr. Rd	Construction Section	YES	Competitive Bidding	Nov. 17, 2021	Nov. 24, 2021	Dec. 02, 2021	Dec. 14, 2021	Dec. 15-21, 2021	Dec.22, 2021-Jan.14, 2022	Feb. 02, 2022	Feb. 03, 2022	Feb. 21, 2022	Feb. 22, 2022	-	-	GoP	25,087,973.85		25,087,973.85	24,804,379.05		24,804,379.05	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 02, 2021	Dec. 14, 2021	Dec. 14, 2021	Dec. 21, 2021	Dec. 28, 2021	-	Bid Bulletin No. 21-43 dated December 7, 2021 Revision of Bill of Quantities and Plan	
22DQ0033 P00633986LZ P00633987LZ P00633991LZ P00633988LZ P00633992LZ P00633999LZ	Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction (Completion) of Multi-Purpose Building, Barangay Daang Bukid, Bacoor City, Cavite; Construction of Multi-Purpose Building, Barangay Panapaan 5, Bacoor City, Cavite; Construction of Multi-Purpose Building, Barangay Habay 1, Bacoor City, Cavite; Construction of Multi-Purpose Building, Barangay Salinas 3, Bacoor City, Cavite; Construction of Multi- Purpose Building, Barangay Mabolo 1, Bacoor City, Cavite and Construction of Multi-Purpose Building, Barangay San Nicolas, Bacoor City, Cavite	Construction Section	YES	Competitive Bidding	Nov. 17, 2021	Nov. 24, 2021	Dec. 02, 2021	Dec. 14, 2021	Dec. 14, 2021	Dec.15-21, 2021	Dec.22,2021-Jan.21, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 02, 2022	Feb. 03, 2022	-	-	GoP	31,679,672.76		31,679,672.76	30,729,201.40		30,729,201.40	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 02, 2021	Dec. 14, 2021	Dec. 14, 2021	Dec. 21, 2021	Dec. 28, 2021	-	Bid Bulletin No. 21-43 dated December 7, 2021 Revision of Bill of Quantities and Plan
22DQ0034 P00603860LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - Cavite- Batangas Rd - K0018 + (-544) - K0018 + 833	Construction Section	YES	Competitive Bidding	Nov. 17, 2021	Nov. 24, 2021	Dec. 02, 2021	Dec. 14, 2021	Dec. 14, 2021	Dec.15-21, 2021	Dec.22, 2021-Feb.3, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 28, 2022	Mar. 29, 2022	-	-	GoP	45,672,861.77		45,672,861.77	43,386,624.69		43,386,624.69	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 02, 2021	Dec. 14, 2021	Dec. 14, 2021	Dec. 21, 2021	Dec. 28, 2021	-	Bid Bulletin No. 21-43 dated December 7, 2021 Revision of Bill of Quantities and Plan
22DQ0035 P00630658LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road connecting Don Placido Ave. to Sitio Elang Road, Dasmarinas City, Cavite	Construction Section	YES	Competitive Bidding	Nov. 24, 2021	Dec. 01, 2021	Dec. 09, 2021	Dec. 21, 2021	Dec. 22-28, 2021	Dec.29, 2021-Jan.14, 2022	Jan. 25, 2022	Jan. 26, 2022	Feb. 21, 2022	Feb. 22, 2022	-	-	GoP	11,759,983.18		11,759,983.18	11,171,500.18		11,171,500.18	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec. 28, 2021	Jan. 04, 2022	-	Bid Bulletin No. 21-46 dated December 14, 2021 Revision of Bill of Quantities and Plan	
22DQ0036 P00634646LZ P00634647LZ	Basic Infrastructure Program (BIP) - Evacuation Centers/ Quarantine Facilities/ Public Health Facilities - Construction of Health Facilities at Bacoor City, Cavite and Construction of Health Facilities, Barangay Molino, Bacoor City, Cavite	Construction Section	YES	Competitive Bidding	Nov. 24, 2021	Dec. 01, 2021	Dec. 09, 2021	Dec. 21, 2021	Dec. 22-28, 2021	Dec.29, 2021-Jan.14, 2022	Jan. 25, 2022	Jan. 26, 2022	Feb. 08, 2022	Feb. 09, 2022	-	-	GoP	17,819,948.37		17,819,948.37	17,278,221.94		17,278,221.94	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec. 28, 2021	Jan. 04, 2022	-	Bid Bulletin No. 21-46 dated December 14, 2021 Revision of Bill of Quantities and Plan	

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity													ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)		
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation		Post Qual	Delivery/ Completion/
22DQ0037 P00635930LZ	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Improvement/ Rehabilitation of Roads and Drainage including Road Safety at Barangay Salawag, Dasmariñas, Cavite	Construction Section	YES	Competitive Bidding	Nov. 24, 2021	Dec. 01, 2021	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec 22-28, 2021	Dec 29, 2021-Jan. 24, 2022	Jan. 25, 2022	Jan. 26, 2022	Feb. 09, 2022	Feb. 10, 2022	-	-	GoP	29,399,982.93		29,399,982.93	27,931,552.79			a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec. 28, 2021	Jan. 04, 2022		Bid Bulletin No. 21-46 dated December 14, 2021 Revision of Bill of Quantities and Plan
22DQ0038 P00605497LZ	ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Bridges - Rehabilitation / Major Repair of Permanent Bridges - Expressway Br. (West) (B04897LZ) along Juanito R. Remulla, Sr. Rd	Construction Section	YES	Competitive Bidding	Nov. 24, 2021	Dec. 01, 2021	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec 22-28, 2021	Dec 29, 2021-Jan. 14, 2022	Jan. 25, 2022	Jan. 26, 2022	Feb. 07, 2022	Feb. 08, 2022	-	-	GoP	48,999,950.38		48,999,950.38	46,549,652.78			a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec. 28, 2021	Jan. 04, 2022		Bid Bulletin No. 21-46 dated December 14, 2021 Revision of Bill of Quantities and Plan
22DQ0039 P00632524LZ P00632523LZ P00632525LZ	Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Rehabilitation of Jose Abad Santos Avenue at Barangay Salitran III, City of Dasmariñas, Cavite; Rehabilitation of Bacoor – Dasmariñas National Road at Barangay Salawag, City of Dasmariñas, Cavite and Rehabilitation of Juanito Remulla, Sr. Road at Barangay Sampaloc III, City of Dasmariñas, Cavite	Construction Section	YES	Competitive Bidding	Nov. 24, 2021	Dec. 01, 2021	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec 22-28, 2021	Dec 29, 2021-Jan. 24, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 09, 2022	Feb. 10, 2022	-	-	GoP	49,499,824.38		49,499,824.38	47,028,218.57			a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec. 28, 2021	Jan. 04, 2022		Bid Bulletin No. 21-46 dated December 14, 2021 Revision of Bill of Quantities and Plan
22DQ0040 P00630852LZ P00630857LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Diversion Road, Congressional to San Marino Road, Dasmariñas, Cavite and Construction of Road connecting Bacoor – Dasmariñas National Rd. to San Marino Rd., Dasmariñas City, Cavite	Construction Section	YES	Competitive Bidding	Nov. 24, 2021	Dec. 01, 2021	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec. 22-28, 2021	Dec 29, 2021-Jan. 14, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 09, 2022	Feb. 10, 2022	-	-	GoP	59,799,884.66		59,799,884.66	55,854,010.44			a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec. 28, 2021	Jan. 04, 2022		Bid Bulletin No. 21-46 dated December 14, 2021 Revision of Bill of Quantities and Plan
22DQ0041 P00630854LZ P00630855LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of NIA Road (Section 1), Brgy. Salawag, Dasmariñas, Cavite and Construction of NIA Road, Barangay Salawag, Dasmariñas City, Cavite	Construction Section	YES	Competitive Bidding	Nov. 24, 2021	Dec. 01, 2021	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec. 22-28, 2021	Dec 29, 2021-Jan. 14, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 09, 2022	Feb. 10, 2022	-	-	GoP	61,594,888.73		61,594,888.73	58,508,984.81			a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec. 28, 2021	Jan. 04, 2022		Bid Bulletin No. 21-46 dated December 14, 2021 Revision of Bill of Quantities and Plan

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity													ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)		
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation		Post Qual	Delivery/ Completion/
22DQ0042 P00630656LZ P00630661LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road at Barangay San Marino, Dasmariñas City, Cavite and Construction of Road, Barangay San Marino, Dasmariñas, Cavite	Construction Section	YES	Competitive Bidding	Nov. 24, 2021	Dec. 01, 2021	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec. 22-28, 2021	Dec.29, 2021-Jan.14, 2022	Jan. 25, 2022	Jan. 26, 2022	Feb. 09, 2022	Feb. 10, 2022	-	-	GoP	78,399,910.68		78,399,910.68	74,472,075.15		74,472,075.15	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Dec. 09, 2021	Dec. 21, 2021	Dec. 21, 2021	Dec. 28, 2021	Jan. 04, 2022	-	Bid Bulletin No. 21-46 dated December 14, 2021 Revision of Bill of Quantities and Plan
22DQ0043 P00603859LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Bacoor-Dasmariñas National Rd - K0027 + 426 - K0027 + 967, K0027 + 985 – K0028 + 215	Construction Section	YES	Competitive Bidding	Dec. 02, 2021	Dec. 09, 2021	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Dec.31, 2021-Jan.5, 2022	Jan.6-14, 2022	Mar. 21, 2022	Mar. 23, 2022	Apr. 04, 2022	Apr. 05, 2022	-	-	GoP	24,499,999.83		24,499,999.83	23,277,218.10		23,277,218.10	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan. 05, 2022	Jan. 12, 2022	-	
22DQ0044 P00604051LZ	ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Primary Roads - Manila- Cavite (NCR Bdry-Jct Cavite City Sect) - K0015 + (-171) - K0015 + 385	Construction Section	YES	Competitive Bidding	Dec. 02, 2021	Dec. 09, 2021	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Dec.29, 2021-Jan.5, 2022	Jan.6-14, 2022	Jan. 25, 2022	Jan. 26, 2022	Feb. 03, 2022	Feb. 04, 2022	-	-	GoP	26,523,646.70		26,523,646.70	25,197,862.96		25,197,862.96	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan. 05, 2022	Jan. 12, 2022	-	
22DQ0045 P00603862LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Gen Evangelista Rd - K0016 + (-899) - K0016 + 540	Construction Section	YES	Competitive Bidding	Dec. 02, 2021	Dec. 09, 2021	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan.3-5, 2022	Jan.7-Feb.18, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 26, 2022	Mar. 29, 2022	-	-	GoP	34,520,443.98		34,520,443.98	32,777,161.56		32,777,161.56	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan. 05, 2022	Jan. 12, 2022	-	
22DQ0046 P00605496LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Bridges - Replacement of Permanent Weak Bridges - Embarkadero Br. (B02910LZ) along Juanito R. Remulla, Sr. Rd	Construction Section	YES	Competitive Bidding	Dec. 02, 2021	Dec. 09, 2021	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Dec.31, 2021-Jan.5, 2022	Jan.6-14, 2022	Feb. 11, 2022	Feb. 15, 2022	Mar. 02, 2022	Mar. 03, 2022	-	-	GoP	57,899,918.64		57,899,918.64	57,269,623.40		57,269,623.40	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan. 05, 2022	Jan. 12, 2022	-	
22DQ0047 P00605499LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Bridges - Replacement of Permanent Weak Bridges - Bancal Br. (B02911LZ) along Juanito R. Remulla, Sr. Rd	Construction Section	YES	Competitive Bidding	Dec. 02, 2021	Dec. 09, 2021	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan.3-5, 2022	Jan.6-Feb.10, 2022	Feb. 11, 2022	Feb. 15, 2022	Mar. 16, 2022	Mar. 17, 2022	-	-	GoP	57,899,940.87		57,899,940.87	55,003,883.68		55,003,883.68	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan. 05, 2022	Jan. 12, 2022	-	

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity											List of Invited Observers	Date of Receipt of Invitation			Remarks (Explaining changes from the APP)										
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed		Delivery/ Completion	Inspection & Acceptance	Source of Funds		ABC (PhP)			Contract Cost						
																					Total	MOOE	CO		Total	MOOE	CO			
22DQ0048 P00631810LZ P00631509LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction of Multi-Purpose Building (Parking Building) Phase 1, Bacoar City, Cavite and Construction of Multi-Purpose Building, Bacoar City, Cavite	Construction Section	YES	Competitive Bidding	Dec. 02, 2021	Dec. 09, 2021	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan.3-5, 2022	Jan.6-14, 2022	Feb. 15, 2022	Feb. 17, 2022	Feb. 21, 2022	Feb. 22, 2022	-	-	GoP	72,674,926.35		72,674,926.35	70,521,145.32	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan. 05, 2022	Jan. 12, 2022	-	
22DQ0049 P00630083LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road from Brgy. Sabang to Brgy. San Jose, Dasmariñas City, Cavite	Construction Section	YES	Competitive Bidding	Dec. 02, 2021	Dec. 09, 2021	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Dec.29, 2021-Jan.4, 2022	Jan.5-14, 2022	Feb. 15, 2022	Feb. 17, 2022	Mar. 01, 2022	Mar. 02, 2022	-	-	GoP	96,499,940.18		96,499,940.18	91,679,173.04	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan. 05, 2022	Jan. 12, 2022	-	
22DQ0050 P00620222LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment along Baluctot River, Phase 1, Dasmariñas City, Cavite	Construction Section	YES	Competitive Bidding	Dec. 02, 2021	Dec. 09, 2021	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan.3-5, 2022	Jan.6-14, 2022	Feb. 11, 2022	Feb. 15, 2022	Feb. 28, 2022	Mar. 01, 2022	-	-	GoP	96,499,997.17		96,499,997.17	91,704,215.40	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan. 05, 2022	Jan. 12, 2022	-	
22DQ0051 P00630699LZ P00630660LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road from Brgy. Paliparan III to Brgy. Paliparan II (Phase 1), Dasmariñas City, Cavite and Construction of Road from Brgy. Paliparan III to Brgy. Paliparan II (Phase 2), Dasmariñas City, Cavite	Construction Section	YES	Competitive Bidding	Dec. 02, 2021	Dec. 09, 2021	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Dec.31, 2021-Jan.5, 2022	Jan.6-14, 2022	Jan. 24, 2022	Jan. 25, 2022	Feb. 10, 2022	Feb. 11, 2022	-	-	GoP	97,999,850.70		97,999,850.70	93,184,660.04	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Dec. 17, 2021	Dec. 29, 2021	Dec. 29, 2021	Jan. 05, 2022	Jan. 12, 2022	-	
22DQ0052 P00604151LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System – Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Tertiary Roads - Gen Evangelista Rd - K0016 + (-642) - K0016 + 109	Construction Section	NO	Competitive Bidding	Dec. 22, 2021	Dec. 29, 2021	Jan. 06, 2022	Jan. 18, 2022	Jan. 18, 2022	Jan.19-25, 2022	Jan.26-31, 2022	Feb. 02, 2022	Feb. 03, 2022	Feb. 17, 2022	Feb. 18, 2022	-	-	GoP	17,905,572.37		17,905,572.37	16,999,550.41	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Jan. 06, 2022	Jan. 18, 2022	Jan. 18, 2022	Jan. 25, 2022	Feb. 01, 2022	-	
22DQ0053 P00609344LZ P00609343LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Bacoar Blvd - K0018 + 500 - K0018 + 684, K0017 + 000 - K0016 + 230 and Bacoar Blvd - K0022 + (-338) - K0022 + 418, K0022 + 818 - K0021 + 100, K0021 + 462 - K0019 + 000	Construction Section	NO	Competitive Bidding	Dec. 22, 2021	Dec. 29, 2021	Jan. 06, 2022	Jan. 18, 2022	Jan. 18, 2022	Jan.19-25, 2022	Jan.26-Mar.10, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	34,299,835.02		34,299,835.02	32,589,148.33	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Jan. 06, 2022	Jan. 18, 2022	Jan. 18, 2022	Jan. 25, 2022	Feb. 01, 2022	-	

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity													ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)		
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation		Post Qual	Delivery/ Completion/
22DQ0054 P00621504LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment along Bacoor River, Brgy. Habay I, Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Dec. 22, 2021	Dec. 29, 2021	Jan. 06, 2022	Jan. 18, 2022	Jan. 18, 2022	Jan.19-25, 2022	Jan.26-Mar.10, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 31, 2022	Apr. 01, 2022	-	-	GoP	77,199,995.20		77,199,995.20	73,339,898.27		73,339,898.27	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Jan. 06, 2022	Jan. 18, 2022	Jan. 18, 2022	Jan. 25, 2022	Feb. 01, 2022	-	
22DQ0055 P00609381LZ P00609383LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Bridges - Retrofitting/ Strengthening of Permanent Bridges - Banalo Br. (B04893LZ) along Gen Evangelista Rd and Binakayan Br. (B02889LZ) along Manila-Cavite (NCR Bdry-Jct Cavite City Sect)	Construction Section	NO	Competitive Bidding	Dec. 29, 2021	Jan. 06, 2022	Jan. 14, 2022	Jan. 26, 2022	Jan. 26, 2022	Jan.27-Feb.2, 2022	Feb.	Mar. 21, 2022	Mar. 23, 2022	Mar. 31, 2022	Apr. 01, 2022	-	-	GoP	63,699,918.52		63,699,918.52	60,658,552.60		60,658,552.60	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Jan. 14, 2022	Jan. 26, 2022	Jan. 26, 2022	Feb. 02, 2022	Feb. 09, 2022	-	
22DQ0056 P00609382LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Bridges - Retrofitting/ Strengthening of Permanent Bridges - Longos Flyover Br. (B04335LZ) along Longos Coastal Flyover Plus 1st Approach Rd.	Construction Section	NO	Competitive Bidding	Dec. 29, 2021	Jan. 06, 2022	Jan. 14, 2022	Mar. 02, 2022	Mar. 02, 2022	May 3, 2022	Feb.3-Mar.18, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 31, 2022	Apr. 01, 2022	-	-	GoP	77,199,996.95		77,199,996.95	73,343,536.54		73,343,536.54	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Jan. 14, 2022	Jan. 26, 2022	Jan. 26, 2022	Feb. 02, 2022	Feb. 09, 2022	-	Bid Bulletin No. 22-03 dated January 18, 2022 Postponement of Bid Opening due to Revision of Program of Works Bid Bulletin No. 22-05 dated February 16, 2022 Resumption of Bid Opening from January 26, 2022 to March 2, 2022
22DQ0057 P00642131LZ	Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Rehabilitation of Road including other related improvements along Bacoor- Dasmariñas National Rd., Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Jan. 12, 2022	Jan. 19, 2022	Jan. 27, 2022	Feb. 08, 2022	Feb. 08, 2022	Feb.8-15, 2022	Feb.16-Mar.18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	49,499,969.15		49,499,969.15	47,470,470.41		47,470,470.41	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Jan. 27, 2022	Feb. 08, 2022	Feb. 08, 2022	Feb. 15, 2022	Feb. 22, 2022	-	
22DQ0058 P00631296LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Revetment along Bacoor River, Brgy. Mabolo II, Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Jan. 12, 2022	Jan. 19, 2022	Jan. 27, 2022	Feb. 08, 2022	Feb. 08, 2022	Feb.9-15, 2022	Feb.16-Mar.18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 31, 2022	Apr. 01, 2022	-	-	GoP	55,859,954.92		55,859,954.92	53,063,001.46		53,063,001.46	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Jan. 27, 2022	Feb. 08, 2022	Feb. 08, 2022	Feb. 15, 2022	Feb. 22, 2022	-	
22DQ0060 P00630952LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Revetment along Maliksi River, Brgy. Talaba, Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Jan. 12, 2022	Jan. 19, 2022	Jan. 27, 2022	Feb. 08, 2022	Feb. 08, 2022	Feb.9-14, 2022	Feb.15-Mar.18, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 31, 2022	Apr. 01, 2022	-	-	GoP	77,199,985.03		77,199,985.03	73,340,311.49		73,340,311.49	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Jan. 27, 2022	Feb. 08, 2022	Feb. 08, 2022	Feb. 15, 2022	Feb. 22, 2022	-	
22DQ0061 P00604052LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads - Cavite-Batangas Rd - K0037 + 033.00 - K0037 + 745	Construction Section	NO	Competitive Bidding	Feb. 02, 2022	Feb. 08, 2022	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar.2-8, 2022	Mar.9-22, 2022	Mar. 23, 2022	Mar. 24, 2022	Apr. 04, 2022	Apr. 05, 2022	-	-	GoP	11,417,465.43		11,417,465.43	10,840,901.48		10,840,901.48	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar. 08, 2022	Mar. 15, 2022	-	

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity														List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)											
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds		ABC (PhP)			Total	MOOE		CO	Total	MOOE	CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/ Completion/	
																				Total	MOOE	CO														
22DQ0062 P00631297LZ P00631298LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction/ Rehabilitation/ Improvement of Reinforced Concrete Box Culvert along Manila-Cavite (NCR Bdry-Jct Cavite City Sect), K0016 + 880, Bacoor City, Cavite and Construction/ Rehabilitation/ Improvement of Reinforced Concrete Box Culvert along Manila-Cavite (NCR Bdry-Jct Cavite City Sect), K0018 + 953, Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 02, 2022	Feb. 08, 2022	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar.2-8, 2022	Mar.9-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 28, 2022	Mar. 29, 2022	-	-	GoP	19,599,972.66			19,599,972.66			18,620,217.36			18,620,217.36	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar. 08, 2022	Mar. 15, 2022	-	
22DQ0063 P00637081LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Slope Protection from Baluctot River to Gov's Drive, Sampaloc III, Paliparan I, Dasmariñas, Cavite	Construction Section	NO	Competitive Bidding	Feb. 02, 2022	Feb. 08, 2022	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar.2-8, 2022	Mar.9-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 30, 2022	Mar. 31, 2022	-	-	GoP	29,399,994.73			29,399,994.73			27,927,863.21			27,927,863.21	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar. 08, 2022	Mar. 15, 2022	-	
22DQ0064 P00641927LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Replacement of Bridges - Panapaan Bridge along Manila-Cavite (NCR Bdry-Jct Cavite City Sect)	Construction Section	NO	Competitive Bidding	Feb. 02, 2022	Feb. 08, 2022	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar.2-8, 2022	Mar.9-21, 2022	Mar. 21, 2022	Mar. 23, 2022	Apr. 27, 2022	Apr. 28, 2022	-	-	GoP	39,199,959.21			39,199,959.21			37,239,953.98			37,239,953.98	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar. 08, 2022	Mar. 15, 2022	-	
22DQ0065 P00610103LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Primary Roads - Mcdonald Jct. Aguinaldo Highway via Talaba, Sta. K0015+(-290) to K0015+690	Construction Section	NO	Competitive Bidding	Feb. 02, 2022	Feb. 08, 2022	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar.2-8, 2022	Mar.9-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	48,999,911.71			48,999,911.71			46,554,229.80			46,554,229.80	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar. 08, 2022	Mar. 15, 2022	-	
22DQ0066 P00642132LZ P00642133LZ	Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Rehabilitation of Daño Street leading to national road, Aguinaldo Highway at Barangay San Agustin III, City of Dasmariñas, Cavite and Rehabilitation of NIA Road leading to national road, Jose Abad Santos Avenue at Barangay Salawag, City of Dasmariñas, Cavite	Construction Section	NO	Competitive Bidding	Feb. 02, 2022	Feb. 08, 2022	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar.2-8, 2022	Mar.9-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 30, 2022	Mar. 31, 2022	-	-	GoP	49,499,925.57			49,499,925.57			47,022,044.40			47,022,044.40	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar. 08, 2022	Mar. 15, 2022	-	

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity											ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)				
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO		Total	MOOE	CO	Pre-bid Conf	Eligibility Check		Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/ Completion/
22DQ0067 P00621296LZ	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment along Imus River, Phase I, Brgy. Tubuan 1, Silang, Cavite	Construction Section	NO	Competitive Bidding	Feb. 02, 2022	Feb. 08, 2022	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar.2-4, 2022	Mar.7-22, 2022	Mar. 23, 2022	Mar. 24, 2022	Apr. 11, 2022	Apr. 12, 2022	-	-	GoP	96,499,969.55		96,499,969.55	91,674,215.81		91,674,215.81	a. Mr. Valeriano M. Espinlu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar. 08, 2022	Mar. 15, 2022	-	
22DQ0068 P00640460LZ	Basic Infrastructure Program (BIP) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Revetment along Maliksi River (tributary to Manila Bay), Phase 1, Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 02, 2022	Feb. 08, 2022	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar.2-4, 2022	Mar.4-11, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 31, 2022	Apr. 01, 2022	-	-	GoP	98,999,990.55		98,999,990.55	94,073,822.66		94,073,822.66	a. Mr. Valeriano M. Espinlu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar. 08, 2022	Mar. 15, 2022	-	
22DQ0069 P00640461LZ	Basic Infrastructure Program (BIP) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Revetment along Maliksi River (tributary to Manila Bay), Phase 2, Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 02, 2022	Feb. 08, 2022	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar.2-8, 2022	Mar.9-15, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 31, 2022	Apr. 01, 2022	-	-	GoP	98,999,998.58		98,999,998.58	94,081,442.94		94,081,442.94	a. Mr. Valeriano M. Espinlu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 16, 2022	Mar. 01, 2022	Mar. 01, 2022	Mar. 08, 2022	Mar. 15, 2022	-	
22DQ0070 P00640330LZ P00640328LZ	Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Rehabilitation (Completion) of Road, Barangay Munting Ilog, Silang, Cavite and Construction (Completion) of Bridge in Purok 5, Pasong Langka, Silang, Cavite	Construction Section	NO	Competitive Bidding	Feb. 03, 2022	Feb. 10, 2022	Feb. 18, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar.3-9, 2022	Mar.10-21, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	3,959,944.69		3,959,944.69	3,781,192.23		3,781,192.23	a. Mr. Valeriano M. Espinlu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 18, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar. 09, 2022	Mar. 16, 2022	-	
22DQ0071 P00640329LZ	Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road, Greenvalley, Brgy San Nicolas 3, Bacoor, Cavite	Construction Section	NO	Competitive Bidding	Feb. 03, 2022	Feb. 10, 2022	Feb. 18, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar.3-9, 2022	Mar.10-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	9,899,983.74		9,899,983.74	9,405,581.69		9,405,581.69	a. Mr. Valeriano M. Espinlu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 18, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar. 09, 2022	Mar. 16, 2022	-	
22DQ0072 P00636828LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road connecting Bacoor – Dasmariñas National Rd. to San Marino Rd., Phase 2, Dasmariñas City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 03, 2022	Feb. 10, 2022	Feb. 18, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar.3-9, 2022	Mar.10-22, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 30, 2022	Mar. 31, 2022	-	-	GoP	19,299,959.09		19,299,959.09	18,342,327.76		18,342,327.76	a. Mr. Valeriano M. Espinlu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 18, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar. 09, 2022	Mar. 16, 2022	-	

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity										Source of Funds	ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)				
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing		Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Total	MOOE	CO		Total	MOOE	CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids		Bid Evaluation	Post Qual	Delivery/ Completion/	
22DQ0073 P00605852LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Network Development Program - Road Widening - Secondary Roads - Cavite-Batangas Rd - K0035 + 792 - K0036 + 060, K0038 + 387 - K0038 + 721	Construction Section	NO	Competitive Bidding	Feb. 03, 2022	Feb. 10, 2022	Feb. 16, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar. 4-9, 2022	Mar.10-16, 2022	Mar. 23, 2022	Mar. 24, 2022	Apr. 05, 2022	Apr. 05, 2022	-	-	GoP	19,607,271.37		19,607,271.37		18,630,082.61		18,630,082.61	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Feb. 18, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar. 09, 2022	Mar. 16, 2022	-	
22DQ0074 P00610179LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Primary Roads - Juanito R. Remulla, Sr. Rd - K0040 + 916 - K0041 + 232, K0041 + 262 - K0042 + 118, K0042 + 148 - K0042 + 831	Construction Section	NO	Competitive Bidding	Feb. 03, 2022	Feb. 10, 2022	Feb. 16, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar.3-9, 2022	Mar.10-22, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	49,147,396.86		49,147,396.86		46,683,566.78		46,683,566.78	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Feb. 18, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar. 09, 2022	Mar. 16, 2022	-	
22DQ0075 P00609360LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Marcos Alvarez Rd - Chainage 0 - Chainage 1396	Construction Section	NO	Competitive Bidding	Feb. 03, 2022	Feb. 10, 2022	Feb. 16, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar.3-9, 2022	Mar.10-21, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 28, 2022	Mar. 29, 2022	-	-	GoP	55,969,928.42		55,969,928.42		53,178,308.44		53,178,308.44	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Feb. 18, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar. 09, 2022	Mar. 16, 2022	-	
22DQ0076 P00635840LZ	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Preventive Maintenance along Juanito R. Remulla, Sr. Rd - K0039 + 524 - K0044 + 271	Construction Section	NO	Competitive Bidding	Feb. 03, 2022	Feb. 10, 2022	Feb. 18, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar.3-9, 2022	Mar.10-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	135,099,994.29		135,099,994.29		128,357,545.45		128,357,545.45	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Feb. 18, 2022	Mar. 02, 2022	Mar. 02, 2022	Mar. 09, 2022	Mar. 16, 2022	-	
22DQ0077 P00639491LZ P00639492LZ P00639493LZ P00639498LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Drainage, Barangay Iba, Silang, Cavite; Construction of Drainage, Barangay Sabutan, Silang, Cavite; Construction of Drainage, Barangay Biluso, Silang, Cavite and Construction of Drainage, Barangay Adlas, Silang, Cavite	Construction Section	NO	Competitive Bidding	Feb. 04, 2022	Feb. 11, 2022	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar.9-15, 2022	Mar.16-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Apr. 04, 2022	Apr. 05, 2022	-	-	GoP	19,599,797.32		19,599,797.32		18,616,329.50		18,616,329.50	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar. 15, 2022	Mar. 22, 2022	-	

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity												Source of Funds	ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)	
					Pre-Proc Conference	Adm/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion		Inspection & Acceptance	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		Delivery/ Completion/
22DQ0078 P00630653LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road at Barangay San Marino, Phase 2, Dasmariñas City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 04, 2022	Feb. 11, 2022	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar.9-15, 2022	Mar.16-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 30, 2022	Mar. 31, 2022	-	-	GoP	48,999,973.28		48,999,973.28	46,548,426.04		46,548,426.04	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar. 15, 2022	Mar. 22, 2022	-	
22DQ0079 P00641930LZ P00641931LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction/ Rehabilitation/ Improvement of Reinforced Concrete Box Culvert along Cavite-Batangas Rd - K0018 + (-137), Bacoor City, Cavite and Construction/ Rehabilitation/ Improvement of Reinforced Concrete Box Culvert along Cavite-Batangas Rd - K0018 + (-050), Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 04, 2022	Feb. 11, 2022	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar.9-15, 2022	Mar.16-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Apr. 27, 2022	Apr. 28, 2022	-	-	GoP	58,799,951.08		58,799,951.08	55,824,673.55		55,824,673.55	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar. 15, 2022	Mar. 22, 2022	-	
22DQ0080 P00636834LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road, Barangay Biluso, Silang, Cavite	Construction Section	NO	Competitive Bidding	Feb. 04, 2022	Feb. 11, 2022	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar.9-15, 2022	Mar.16-22, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	96,499,963.93		96,499,963.93	91,647,717.17		91,647,717.17	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar. 15, 2022	Mar. 22, 2022	-	
22DQ0081 P00610169LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - Cavite- Batangas Road (S01988LZ)	Construction Section	NO	Competitive Bidding	Feb. 04, 2022	Feb. 11, 2022	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar.9-15, 2022	Mar.16-22, 2022	Mar. 23, 2022	Mar. 24, 2022	Apr. 04, 2022	Apr. 05, 2022	-	-	GoP	96,499,967.09		96,499,967.09	91,670,104.20		91,670,104.20	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar. 15, 2022	Mar. 22, 2022	-	
22DQ0082 P00610215LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Bacoor Blvd. - K0021 + 628 - K0019 + 163	Construction Section	NO	Competitive Bidding	Feb. 04, 2022	Feb. 11, 2022	Feb. 22, 2022	May. 19, 2022	May. 19, 2022	May. 20, 2022	May 23-24, 2022	May. 24, 2022	May. 25, 2022	Jun. 07, 2022	Jun. 08, 2022	-	-	GoP	96,499,989.69		96,499,989.69	94,084,956.21		94,084,956.21	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Carifio (CCWI)	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar. 15, 2022	Mar. 22, 2022	-	Bid Bulletin No. 22-06 dated February 21, 2022. Postponement of Bid Opening due to Revision of Program of Works Bid Bulletin No. 22-11 dated March 17, 2022. Resumption of Bid Opening from March 8, 2022 to March 25, 2022 Bid Bulletin No. 22-12 dated March 21, 2022. Postponement of Bid Opening due to Revision of Program of Works Bid Bulletin No. 22-14 dated May 12, 2022. Resumption of Bid Opening (resume date: May 19, 2022)

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity													ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)	
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		Delivery/ Completion/
22DQ0083 P00610214LZ	ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Bacoor Blvd. - K0018 + 698 - K0016 + 223	Construction Section	NO	Competitive Bidding	Feb. 04, 2022	Feb. 11, 2022	Feb. 22, 2022	May. 19, 2022	May. 19, 2022	May. 20, 2022	May 23-24, 2022	May. 24, 2022	May. 25, 2022	Jun. 07, 2022	Jun. 08, 2022	-	-	GoP	96,499,996.43		96,499,996.43	94,091,820.86		94,091,820.86	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 22, 2022	Mar. 08, 2022	Mar. 08, 2022	Mar. 15, 2022	Mar. 22, 2022	-	Bid Bulletin No. 22-06 dated February 21, 2022 Postponement of Bid Opening due to Revision of Program of Works Bid Bulletin No. 22-11 dated March 17, 2022 Resumption of Bid Opening from March 8, 2022 to March 25, 2022 Bid Bulletin No. 22-12 dated March 21, 2022 Postponement of Bid Opening due to Revision of Program of Works Bid Bulletin No. 22-14 dated May 12, 2022 Resumption of Bid Opening (resume date: May 19, 2022)
22DQ0084 P00642394LZ	Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction of Multi- Purpose Building, Brgy. Sampaloc 4, Dasmariñas City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 09, 2022	Feb. 16, 2022	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar.11-17, 2022	Mar.18-22, 2022	Mar. 23, 2022	Mar. 24, 2022	Apr. 20, 2022	Apr. 21, 2022	-	-	GoP	2,969,914.63		2,969,914.63	2,860,563.44		2,860,563.44	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar. 17, 2022	Mar. 24, 2022	-	
22DQ0085 P00610246LZ	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Network Development Program - Road Widening - Primary Roads - Juanito R. Remulla, Sr. Rd. - K0044 + 015 - K0044 + 059, K0044 + 651 - K0044 + 656, K0044 + 788 - K0045 + 170	Construction Section	NO	Competitive Bidding	Feb. 09, 2022	Feb. 16, 2022	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar.11, 2022	Mar.11-21, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	14,699,923.74		14,699,923.74	13,965,024.09		13,965,024.09	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar. 17, 2022	Mar. 24, 2022	-	
22DQ0086 P00640976LZ	Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction of Multi- Purpose Building at Barangay San Nicolas III, Bacoor, Cavite	Construction Section	NO	Competitive Bidding	Feb. 09, 2022	Feb. 16, 2022	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar.11-17, 2022	Mar.18-22, 2022	Mar. 23, 2022	Mar. 24, 2022	Apr. 04, 2022	Apr. 05, 2022	-	-	GoP	14,849,924.61		14,849,924.61	14,408,455.32		14,408,455.32	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar. 17, 2022	Mar. 24, 2022	-	
22DQ0087 P00640978LZ P00640975LZ	Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction of Multi- Purpose Building, Phase 3, Brgy. Milagrosa, Carmona, Cavite and Construction of Multi-Purpose Building (Phase 3), Brgy. Madyua, Carmona, Cavite	Construction Section	NO	Competitive Bidding	Feb. 09, 2022	Feb. 16, 2022	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar.11-17, 2022	Mar.18-21, 2022	Mar. 23, 2022	Mar. 24, 2022	Apr. 05, 2022	Apr. 06, 2022	-	-	GoP	19,799,913.32		19,799,913.32	19,201,915.94		19,201,915.94	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar. 17, 2022	Mar. 24, 2022	-	
22DQ0088 P00640977LZ	Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction of Multi- Purpose Building, Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 09, 2022	Feb. 16, 2022	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar.11-17, 2022	Mar.18-21, 2022	Mar. 23, 2022	Mar. 24, 2022	Apr. 04, 2022	Apr. 05, 2022	-	-	GoP	19,799,976.01		19,799,976.01	19,208,455.32		19,208,455.32	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar. 17, 2022	Mar. 24, 2022	-	

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity												Source of Funds	ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)		
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion		Inspection & Acceptance	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation		Post Qual	Delivery/ Completion/
22DQ0089 P00630649LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction (Completion) of Bridge Crossing Imus River, Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 09, 2022	Feb. 16, 2022	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar. 11-17, 2022	Mar. 18-21, 2022	Mar. 23, 2022	Mar. 24, 2022	Apr. 25, 2022	Apr. 26, 2022	-	-	GoP	24,499,967.16		24,499,967.16	23,642,468.31		23,642,468.31	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar. 17, 2022	Mar. 24, 2022	-	
22DQ0091 P00640463LZ	Basic Infrastructure Program (BIP) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Revetment along Bacoor River (tributary to Manila Bay), Phase 2, Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 09, 2022	Feb. 16, 2022	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar. 11-17, 2022	Mar. 18-21, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 31, 2022	Apr. 01, 2022	-	-	GoP	98,999,994.60		98,999,994.60	94,052,358.20		94,052,358.20	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar. 17, 2022	Mar. 24, 2022	-	
22DQ0092 P00640462LZ	Basic Infrastructure Program (BIP) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Revetment along Bacoor River (tributary to Manila Bay), Phase 1, Bacoor City Cavite	Construction Section	NO	Competitive Bidding	Feb. 09, 2022	Feb. 16, 2022	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar. 11-17, 2022	Mar. 18-21, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 31, 2022	Apr. 01, 2022	-	-	GoP	98,999,994.73		98,999,994.73	94,053,747.91		94,053,747.91	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Feb. 24, 2022	Mar. 10, 2022	Mar. 10, 2022	Mar. 17, 2022	Mar. 24, 2022	-	
22DQ0093 P00640979LZ	Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction of Multi-Purpose Facility, Munting Ilog, Silang, Cavite	Construction Section	NO	Competitive Bidding	Feb. 14, 2022	Feb. 21, 2022	Mar. 01, 2022	Mar. 15, 2022	Mar. 15, 2022	Mar. 16, 2022	Mar. 17-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	14,849,997.12		14,849,997.12	14,405,610.37		14,405,610.37	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Mar. 01, 2022	Mar. 15, 2022	Mar. 15, 2022	Mar. 22, 2022	Mar. 29, 2022	-	Bid Bulletin No. 22-08 dated March 8, 2022 Revision of Program of Works/ Detailed Engineering Design
22DQ0094 P00632526LZ	Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Rehabilitation of Langkaan Road connecting Juanito Remulla, Sr. Road at Barangay Langkaan I, City of Dasmariñas, Cavite	Construction Section	NO	Competitive Bidding	Feb. 14, 2022	Feb. 21, 2022	Mar. 01, 2022	Mar. 15, 2022	Mar. 15, 2022	Mar. 16, 2022	Mar. 17-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Apr. 04, 2022	Apr. 05, 2022	-	-	GoP	19,799,984.65		19,799,984.65	18,800,085.43		18,800,085.43	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Mar. 01, 2022	Mar. 15, 2022	Mar. 15, 2022	Mar. 22, 2022	Mar. 29, 2022	-	
22DQ0095 P00630664LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road from Brgy. Paliparan III to Brgy. Paliparan II (Phase 3), Dasmariñas City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 14, 2022	Feb. 21, 2022	Mar. 01, 2022	Mar. 15, 2022	Mar. 15, 2022	Mar. 15-21, 2022	Mar. 22-23, 2022	Mar. 23, 2022	Mar. 24, 2022	Mar. 29, 2022	Mar. 30, 2022	-	-	GoP	77,199,927.90		77,199,927.90	73,335,052.52		73,335,052.52	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Mar. 01, 2022	Mar. 15, 2022	Mar. 15, 2022	Mar. 22, 2022	Mar. 29, 2022	-	
22DQ0096 P00630893LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Interjurisdictional Roads and/or Bridges (or, roads that traverse multiple LGU jurisdictions) - Construction of Dasmariñas-General Mariano Alvarez-Carmona Bypass Road, Dasmariñas City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 14, 2022	Feb. 21, 2022	Mar. 01, 2022	Mar. 15, 2022	Mar. 15, 2022	Mar. 16-17, 2022	Mar. 17-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 30, 2022	Mar. 31, 2022	-	-	GoP	77,199,989.21		77,199,989.21	73,363,773.05		73,363,773.05	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Mar. 01, 2022	Mar. 15, 2022	Mar. 15, 2022	Mar. 22, 2022	Mar. 29, 2022	-	

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity													ABC (PhP)			Contract Cost			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)			
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation		Post Qual	Delivery/ Completion/	
22DQ0097 P00639376LZ	Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Slope Protection (River Drive), Molino 3 to San Nicolas 1 (Section) Phase 1, Bacoor City, Cavite	Construction Section	NO	Competitive Bidding	Feb. 14, 2022	Feb. 21, 2022	Mar. 01, 2022	Mar. 15, 2022	Mar. 15, 2022	Mar.16, 2022	Mar.17-18, 2022	Mar. 21, 2022	Mar. 23, 2022	Mar. 30, 2022	Mar. 31, 2022	-	-	GoP	96,499,992.50		96,499,992.50	91,683,710.40	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	Mar. 01, 2022	Mar. 15, 2022	Mar. 15, 2022	Mar. 22, 2022	Mar. 29, 2022	-				
22DQ0099	Opening and Concreting of Brgy. Balite 1 FMR, Brgy. Balite 1, Silang, Cavite and Opening and Concreting of Brgy. Balite 1 FMR Phase 2, Brgy. Balite 1, Silang, Cavite	Construction Division	NO	Competitive Bidding	May. 10, 2022	May. 17, 2022	May. 25, 2022	Jun. 07, 2022	Jun. 07, 2022	Jun. 8-14,2022	Jun. 15-16,2022	Jun. 16, 2022	Jun. 20, 2022	-	-	-	-	GoP	24,377,471.42	-	24,377,471.42	23,151,340.13	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	May. 25, 2022	Jun. 07, 2022	Jun. 07, 2022	Jun. 14, 2022	Jun. 21, 2022	-	Waiting for Approved Modification and Allotment of Brgy. Balite 1 FMR Phase 2			
22DQ0100 P00610213LZ	ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Bacoor Blvd. – K0022 + 418 – K0022 + 818, K0021 + 100 – K0021 + 462, K0018 + 000 – K0018 + 500, K0018 + 684 – K0018 + 698	Construction Section	NO	Competitive Bidding	May. 10, 2022	May. 17, 2022	May. 25, 2022	Jun. 07, 2022	Jun. 07, 2022	Jun. 8-14, 2022	Jun. 15-16,2022	Jul. 1, 2022	Jul. 5, 2022	-	-	-	-	GoP	96,499,914.38		96,499,914.38	94,087,416.52	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	May. 25, 2022	Jun. 07, 2022	Jun. 07, 2022	Jun. 14, 2022	Jun. 21, 2022	-	Waiting for Approved Modification.			
22DQ0101 P00640819LZ	Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction of Multi-Purpose Facility, Dasmarinas Integrated Main High School, Brgy. Bural 1, Dasmarinas, Cavite	Construction Section	NO	Competitive Bidding	May. 10, 2022	May. 17, 2022	May. 25, 2022	Jun. 07, 2022	Jun. 07, 2022	Jun. 8-14, 2022	Jun. 15-16,2022	Jun. 16, 2022	Jun. 20, 2022	-	-	-	-	GoP	98,999,933.42		98,999,933.42	95,976,191.92	a. Mr. Valeriano M. Espiritu (NACAP Representative) b. Mr. Mel I. Mondoy (State Auditor III) c. Ms. Susan r. Diño (VACC President) d. Mr. Crisanto D. Cariño (CCWI)	May. 25, 2022	Jun. 07, 2022	Jun. 07, 2022	Jun. 14, 2022	Jun. 21, 2022	-				
Total Allotted Budget of Procurement Activities																			5,239,020,504.24														
Total Contract Price of Procurement Activities Conducted																						4,995,813,306.23											
Total Savings (Total Allotted Budget - Total Contract Price)																						243,207,198.01											
ON-GOING PROCUREMENT ACTIVITIES																																	
CIVIL WORKS																																	
FY 2022 CIVIL WORKS PROJECTS																																	
Total Allotted Budget of On-going Procurement Activities																			0.00														

Prepared by:

RAMIL L. JULIANO

Head, BAC Secretariat

Recommended for Approval by:

SABOSARA D. CAPAL

BAC Chairperson

Approved:

DONNIE D. CUNA

District Engineer