



03 MAY 2018

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Manila

MEMORANDUM

FOR : Secretary MARK A. VILLAR  
Secretary  
This Department

This refers to the Memorandum dated 18 April 2018 of **DPWH Region XI Regional Director ALLAN S. BORRAMEO, CESO IV**, endorsing the request of District Engineer Noel C. Basañes, Davao del Norte DEO, for the approval of the Modification of the hereunder project for FY 2018 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310102100198000</b> <b>Project ID: P00201557MN</b>					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Preventive Maintenance - Secondary Roads			Asset Preservation - Preventive Maintenance - Secondary Roads		
Tagum City Diversion Rd – K1455 + 000 – K1456 + 076, K1456 + 255 – K1456 + 635			Tagum City Diversion Rd - K1456 + (-1095) - K1456 + 076, K1456 + 255 - K1456 + 400		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW-1 – Preventive Maintenance of Road/ Asphalt Overlay: 6.120 Lane Km	P 7,840.00/ Lane Km	P 47,980.80	CW-1 – Preventive Maintenance of Road/ Asphalt Overlay: 5.264 Lane Km	P 9,144.89/ Lane Km	P 47,980.80
EAO	-	P 979.20	EAO	-	P 979.20
Total:		P 48,960.00	Total:		P 48,960.00
<b>Justification:</b>					
Change in station limits and decrease in physical target from 6.120 Lane Km to 5.264 Lane Km due to the following:					
<ul style="list-style-type: none"><li>For the 1st section, start limit is revised/extended for 20 lm to tap to existing asphalt surface, whereas for the 2nd section, end limit is revised to K1456 + 400 from K1456 + 635 due to the inclusion of reconstruction of 108 blocks of badly damaged PCCP (1,628.10 sq. m.) prior to asphalt overlay; and</li><li>Inclusion/provision of miscellaneous structures such as warning signs, reflectorized pavement markings (white) and concrete joint sealant.</li></ul>					

Based on our evaluation, the herein request is found in order, hence approval is hereby recommended.

**RAFAEL C. YABUT**  
Senior Undersecretary  
Undersecretary for Mindanao Regional Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

2.1 MSQ/ACF/RCY

Department of Public Works and Highways  
Office of the Secretary



WIN8C02738