



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

123 APR 2018

MEMORANDUM

FOR : **Secretary MARK A. VILLAR**
Secretary
This Department

This refers to the Memorandum dated 10 April 2018 of **DPWH Region XI Regional Director ALLAN S. BORRAMEO, CESO IV**, endorsing the request of District Engineer Wilfredo G. Aguilar, Davao City DEO, for the approval of the Modification of the hereunder project for FY 2018 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300203100578000 Project ID: P00230162MN					
Convergence and Special Support Program			Convergence and Special Support Program		
Construction/ Improvement of Access Roads leading to Declared Tourism Destinations			Construction/ Improvement of Access Roads leading to Declared Tourism Destinations		
Malabog-Paquibato Road leading to Megkawayan Peak Resort, Brgy. Malabog, Davao City			Malabog-Paquibato Road leading to Megkawayan Peak Resort, Brgy. Malabog, Davao City		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW-1 Construction of Concrete Road: 4 Lane km	P 7,350.00/ Lane km	P 29,400	CW-1 Construction of Concrete Road: 2.02 Lane km	P 14,554.46/ lane km	P 29,400
EAO	-	P 600	EAO	-	P 600
Total:		P 30,000	Total:		P 30,000
Justification: Decrease in physical target from 4 lane km to 2.02 Lane km due to the following:					
<ul style="list-style-type: none">The road runs on a combination of rolling to mountainous terrain instead of the anticipated flat terrain, hence, requiring massive excavation (common) with an average height of 5 meters and side cuts having an average height of 12m;Some portions of the road runs also on cliff sections at one side with slip sections, hence, the need to offset the horizontal alignment (up to 4 m), hence, huge volume of earthworks; andThe unit cost per lane km indicated in the GAA is too low based on the above-cited reasons.					

Based on our evaluation, the herein request is found in order, hence approval is hereby recommended.

RAFAEL C. YABUT

Senior Undersecretary
Undersecretary for Regional Mindanao Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

2.1 MSQ/ACF/RCY

Department of Public Works and Highways
Office of the Secretary



WIN8C02572