



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

01 OCT 2019

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 9 August 2019 of **DPWH Region XI Director ALLAN S. BORRAMEO**, endorsing the request of **OIC-District Engineer MINDA R. ROSLINDA**, Compostela Valley District Engineering Office, for the **modification** of the project under FY 2019 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 300116202094000</b> <b>Project ID: P00354019MN</b>					
Local Program - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects			Local Program - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects		
Concreting of Road Junction of 10th Division to Sitio Mahayahay, Tuboran, Mawab			Concreting of Road Junction of 10th Division to Sitio Mahayahay, Tuboran, Mawab		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 1.520 lane-km	₱ 6.447368M/ lane-km	₱ 9.800M	CW1- Construction of Concrete Road/ <b>1.180</b> lane-km	₱ <b>8.305085M</b> / lane-km	₱ 9.800M
EAO	-	₱ 200.0T	EAO	-	₱ 200.0T
<b>Total:</b>		<b>₱ 10.0M</b>	<b>Total:</b>		<b>₱ 10.0M</b>
<b>Justification:</b> Decrease in physical target from 1.520 lane km to 1.180 lane km due to the following: <ul style="list-style-type: none"><li>The road runs on a combination of flat to rolling terrain instead of the anticipated flat terrain for the entire section. Hence, the road design requires side cuts up to 9m which entails higher volume of excavation materials and downgrading to conform to the DPWH Design Guidelines and Standards (Horizontal and Vertical Alignment and Road Width) resulting to increase in unit cost.</li><li>Project also includes application of reflectorized thermoplastic pavement markings.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order, hence, approval hereof is recommended.

**DIMAS S. SOGUILON, CESO I**  
Undersecretary for Regional Operations in Mindanao

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

**ROBERTO R. BERNARDO**  
Undersecretary  
OFFICER - IN - CHARGE