



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Manila

June 30, 2020

MEMORANDUM

FOR : **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 21 May 2020 of **DPWH Region XI Assistant Director ARTURO P. LONGYAPON** endorsing the request of **District Engineer MINDA R. ROSLINDA, Davao Del Norte, District Engineering Office**, for the approval of the Modification of the hereunder project covered by CY 2020 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310110100186000</b> <b>Project ID : P00400383MN</b>					
OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Primary Roads			OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Primary Roads		
Daang Maharlika (MN) - K1451 + 670 - K1452 + 676			Daang Maharlika (MN) - <b>K1452 + 369 - K1453 + 264</b>		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 – Construction of Drainage Structure along Road  2,018.00 lineal meters	₱ 24,281.47 / lineal meters	₱ 49,000,000.00	CW1 – Construction of Drainage Structure along Road  <b>1,802.00</b> lineal meters	₱ <b>27,192.00</b> / lineal meters	₱ 49,000,000.00
EAO	-	₱ 1,000,000.00	EAO	-	₱ 1,000,000.00
<b>Total</b>		<b>₱ 50,000,000.00</b>	<b>Total</b>		<b>₱ 50,000,000.00</b>
<b>Justification:</b> Revised station limit resulting from <u>decrease in physical target of 216 Lineal Meters</u> (from 2,018 Lineal Meters to 1,802 Lineal Meters) due to: <ul style="list-style-type: none"><li>New End Limit will tap to the existing RCPC which is the junction of the canal leading to the outfall. This is prioritized to avoid stagnant water along the national road.</li><li>Massive embankment borrow of 5,183 cu.m. which constitutes 6.46% of the total project cost</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order hence, it is respectfully recommended to the Secretary for his consideration and approval.

**DIMAS S. SOGUILON, CESO I**  
Undersecretary for Regional Operations in Mindanao

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

2.3 aap/AVS/DSS

Department of Public Works and Highways  
Office of the Secretary



WIN0G03115

