



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Manila

23 APR 2018

MEMORANDUM

FOR : Secretary MARK A. VILLAR  
Secretary  
This Department

This refers to the Memorandum dated 10 April 2018 of DPWH Region XI Regional Director ALLAN S. BORROMEO, CESO IV, requesting for the approval of the Modification of the hereunder project for FY 2018 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310204100213000 Project ID: P00200423MN					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development Program			Network Development Program		
Construction of Bypass and Diversion Roads			Construction of Bypass and Diversion Roads		
Nabunturan-New Bataan Diversion Road, Package B, incl. ROW, Compostela Valley			Nabunturan-New Bataan Diversion Road, Package B, incl. ROW, Compostela Valley		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW-1 Const. of Concrete Road: 9.600 lane km	P 19,300/ lane km	P 185,280	CW-1 Const. of Concrete Road: 12.62216 lane km	P 14,678.95/ lane km	P 185,280
ROW: 81,632.653 sq.m.	P 0.09/ sq.m.	P 7,720	ROW: 81,632.653 sq.m.	P 0.09/ sq.m.	P 7,720
EAO	-	P 7,000	EAO	-	P 7,000
Total:		P 200,000	Total:		P 200,000
<b>Justification:</b> Increase in physical target from 9.600 lane km to 12.62216 lane km due to the following:					
<ul style="list-style-type: none"><li>The road runs on a combination of flat to rolling as per actual site condition instead of the anticipated combination of rolling to mountainous terrain; and</li><li>The design for some portions of the road requires minimal vertical and horizontal corrections, hence, minimal earthworks. Only those portions along rice fields require embankment/fill (average of 2 m) instead of the anticipated fill height of at least 3 m, hence, lower unit cost.</li></ul>					

Based on our evaluation, the herein request is found in order, hence approval is hereby recommended.

RAFAEL C. YABUT  
Senior Undersecretary  
Undersecretary for Regional Mindanao Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR  
Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN8C02588