



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

23 APR 2018

MEMORANDUM

FOR : **Secretary MARK A. VILLAR**
Secretary
This Department

This refers to the Memorandum dated 04 April 2018 of **DPWH Region XI Assistant Regional Director ZENAIDA T. TAN, Director IV**, requesting for the approval of the Modification of the hereunder project for FY 2018 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310204100207000 Project ID: P00200420MN					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development Program			Network Development Program		
Construction of Bypass and Diversion Roads			Construction of Bypass and Diversion Roads		
Monkayo-Compostela Road, Package B, incl. ROW, Compostela Valley			Monkayo-Compostela Road, Package B, incl. ROW, Compostela Valley		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW-1 Construction of Concrete road: 13.656 lane km	P 16,888.91/ lane km	P 230,635	CW-1 Construction of Concrete road: 17.397 lane km	P 13,257.17/ lane km	P 230,635
ROW: 112,244.898 sq.m.	P 0.09/ sq.m.	P 10,615	ROW: 112,244.898 sq.m.	P 0.09/ sq.m.	P 10,615
EAO	-	P 8,750	EAO	-	P 8,750
Total:		P 250,000	Total:		P 250,000
Justification:					
Increase in physical target from 13.656 lane km to 17.397 lane km due to the following:					
<ul style="list-style-type: none">The road runs on a flat terrain as per actual site condition instead of the anticipated rolling terrain for the entire stretch;Most sections of the road have wide existing gravel carriageway already with an average width of 5 m, hence, do not require voluminous side cuts; andThe road design based on the actual terrain only requires minimal earthworks, hence, low unit cost.					

Based on our evaluation, the herein request is found in order, hence approval is hereby recommended.

RAFAEL C. YABUT

Senior Undersecretary

Undersecretary for Regional Mindanao Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8C02601