



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

27 March 2017

**MEMORANDUM**

**FOR : HONORABLE MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the Memorandum dated 21 March 2017 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX, requesting for approval the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
<p>MFO 1 – National Road Network Services :</p> <p>Road Upgrading (unpaved to paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) – Tertiary Road Upgrading (Gravel to Paved) - Zamboanga del Sur Coastal Road (S01167MN)</p> <p>Chainage 18571 - Chainage 20371, Chainage 10000 - Chainage 10657, Chainage 13657 - Chainage 14670</p> <p>Allocation - Php 100.000 Million Physical Target - 6.940 lane km Unit Cost - Php 14,409,221.90/lane km</p>	<p>MFO 1 – National Road Network Services :</p> <p>Road Upgrading (unpaved to paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) - Tertiary Road Upgrading (<b>Unpaved to Paved</b>) of Zamboanga del Sur Coastal Road, <b>Zamboanga del Sur 2nd DEO (S01167MN)</b> Chainage <b>9685.62</b> - Chainage <b>10643.26</b>, Chainage 13657 - Chainage <b>14867.29</b></p> <p><u>Allocation</u> - Php 100.000 M (Total) Php 97,000,000.00 (Road Concreting) Php 3,000,000.00 (ROW Acquisition) <u>Physical Target</u> - 4.336 lane km (Road Concreting) 10,000.00 sq.m. (ROW Acquisition) <u>Unit Cost</u> - Php 22,370,848.71/lane km (Road Concreting) Php 300.00/sq.m. (ROW Acquisition)</p>

**JUSTIFICATION:**

The **physical target** is decreased by **2.604 lane kms.** (from **6.94 lane kms** to **4.336 lane kms**) since the project is along **mountainous locations** which require considerable **Earthworks** (23.02%), **Aggregate Subbase & Base Course** (14.88%) and **Surface Course** (42.09%), **Drainage & Slope Protection Structures** (1.47%) among others, and hauling distance of 50 kms. to the project site.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF) and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

**DIMAS S. SOGUILON**  
Assistant Secretary  
For Mindanao Operations

**APPROVED/DISAPPROVED:-**

**MARK A. VILLAR** Secretary  
**RAFAEL O. YABUT** Senior Undersecretary  
Officer-In-Charge

3.5 IMM/LCA/DSS

Department of Public Works and Highways  
Office of the Secretary



WIN7G01146