



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

03 MAY 2018

MEMORANDUM

FOR : Secretary MARK A. VILLAR
Secretary
This Department

This refers to the Memorandum of DPWH Region XI Regional Director ALLAN S. BORRAMEO, CESO IV, endorsing the request of District Engineer Joselito B. Caballero, Compostela Valley DEO, for the approval of the Modification of the hereunder project for FY 2018 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300203100547000 Project ID: P00230105MN Convergence and Special Support Program Convergence and Special Support - Construction/ Improvement of Access Roads leading to Declared Tourism Destinations Araibo Road leading to Salvosa Falls, Brgy. Araibo, Pantukan, Compostela Valley			Convergence and Special Support Program Convergence and Special Support - Construction/ Improvement of Access Roads leading to Declared Tourism Destinations Araibo Road leading to Salvosa Falls, Brgy. Araibo, Pantukan, Compostela Valley		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW-1 Construction of Concrete Road: 1.600 Lane Km	P 12,500.00/ Lane Km	P 19,600.00	CW-1 – Construction of Concrete Road: 1.247 Lane Km	P 15,717.72/ Lane Km	P 19,600.00
EAO	-	P 400.00	EAO	-	P 400.00
Total:		P 20,000.00	Total:		P 20,000.00
Justification: Decrease in physical target from 1.600 Lane Km to 1.247 Lane Km due to the following:					
<ul style="list-style-type: none">The terrain is a combination of mountainous and rolling (mostly mountainous) as per actual site condition instead of the anticipated rolling terrain for the entire stretch;The road as per actual terrain requires massive excavation/side cuts to conform to the DPWH Design Guidelines and Standards (Horizontal and Vertical Alignment and Road Width).					

Based on our evaluation, the herein request is found in order, hence approval is hereby recommended.


RAFAEL C. YABUT
Senior Undersecretary
Undersecretary for Regional Mindanao Operations


APPROVED/DISAPPROVED

MARK A. VILLAR
Secretary

2.1 MSQ/ACF/RCY

Department of Public Works and Highways
Office of the Secretary



WIN8C02696

20