



DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

25 JUN 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum of **DPWH NCR Director MELVIN B. NAVARRO, MNSA, CESO IV**, requesting for the approval of the **Modification** of the project under FY 2018 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 320101100367000 Project ID: P00220352LZ					
Organizational Outcome 2: Protect Lives and Properties			Organizational Outcome 2: Protect Lives and Properties		
Construction of Drainage Canal (Sta. 0+000 – Sta. 0+686, Right Side) along Babanse St., Brgy. NBBS, Navotas City			Construction of Drainage Canal (Sta. 0+000 – Sta. 0+655, Right Side) along Babanse St., Brgy. NBBS, Navotas City		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Allocation
CW1- Construction of Drainage Structure: 686 lm	₱ 14,285.71 / lm	₱ 9.8 M	CW1- Construction of Drainage Structure: 655 lm	₱ 14,961.83 / lm	₱ 9.8 M
EAO		₱ 0.2 M	EAO		₱ 0.2 M
Total:		₱ 10 M	Total:		₱ 10 M
Justification:					
1. The original physical target was reduced from 686.0 lm to 655.0 lm due to unsettled Right-of-Way acquisition.					
2. The engineering design was revised in order to utilize the allocated funds of the project.					
3. The Lined Canal was revised from Concrete Hollow Blocks to Reinforced Concrete which cause an increase in the unit cost of the project.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO
Undersecretary
Regional Operations in Visayas, NCR and Region IV-B

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

3.4 APJ/RRB

Department of Public Works and Highways
Office of the Secretary

