



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

16 May 2017

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the letter dated 28 April March 2017 of **OIC-Assistant Regional Director NOMER ABEL P. CANLAS**, of DPWH-XIII, for and in the absence of the Regional Director, favorably endorsing the Modification of Project of the **Surigao del Norte 2nd District Engineering Office** under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 2 – Flood Management Services – Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Flood Mitigation Structure - Construction/Extension of Shore Protection/Seawall along the Coastal of Barangays Poblacion 1 and 2, up to Barangay Bitaug, Burgos, Surigao del Norte Allocation: P 15,000,000.00 Physical Target: 300 lm Unit Cost : P 50,000.00/lm	MFO 2 – Flood Management Services – Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction/Extension of Shore Protection/Seawall along the Coastal of Barangays Poblacion 1 and 2, up to Barangay Bitaug, Burgos, Surigao del Norte, Sta. 0+246 – 0+465 Allocation: P 15,000,000.00 Physical Target: 219 lm Unit Cost: P 68,493.151/lm

JUSTIFICATION:

The physical target of shore protection, as reflected in the FY 2017 GAA, was shortened due to the provision of Concrete Sheet Pile (548 pcs – 0.40 x 0.25 with a depth of 1.5 meter), and Hand-laid Rock Embankment to prevent erosion. Further, there is an increase in cost of the aggregates due to double handling from the quarry source to the project site because during the preliminary detailed engineering the said material (Coralline Coarse Aggregate) will be extracted from local quarry source in Siargao Island of said district, however, the result is not in accordance with standards specifications for Highway, Bridges and Airports. Thus, the quarry source has changed from Siargao Island to Anao-aon quarry source which entails double handling, resulting in the reduction of the physical target by 81 lm (from 300 lm to 219 lm). Further, to indicate the station limit of the project since it was not provided in the FY 2017 GAA.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF), Project Impact Analysis (PIA) and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

DIMAS S. SOGULON, CESO II
Assistant Secretary for Mindanao Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

3.5 IMM/LCA/DSS

RAFAEL C. YABUT
Senior Undersecretary
Officer-In-Charge

Department of Public Works and Highways
Office of the Secretary

