



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

12 May, 2017

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

Respectfully submitted is the letter dated 28 April 2017 of **Assistant Regional Director NOMER ABEL P. CANLAS**, for and in the absence of the Regional Director of DPWH-XIII, favorably indorsing the Modification of Project of the **Surigao del Norte 2nd District Engineering Office** under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 2 – Flood Management Services : Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Flood Mitigation Structure - Construction/Extension of Shore Protection/Seawall along the Coastal of Brgy. Union, Dapa, Surigao del Norte Allocation: ₱ 15,000,000.00 Physical Target : 500 lm Unit Cost: ₱ 30,000.00/lm	MFO 2 – Flood Management Services: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction/Extension of Shore Protection/Seawall along the coastal of Brgy. Union, Dapa, Surigao del Norte, Sta. 0+000 – Sta. 0+300 Allocation: ₱ 15,000,000.00 Physical Target: 300 lm Unit Cos: ₱ 50,000.00/lm

JUSTIFICATION:

The physical target of seawall was decreased since the unit cost of Hand-laid Rock Embankment (boulders from mainland-Anao-aon quarry source, Surigao City to Project Site) was increased caused by triple handling of the boulders with the total hauling distance of 79 km from the quarry source to project site (*from Anao-aon quarry source to Surigao City Port = 10 km, Surigao City Port to Dapa Port = 62 km, and Dapa Port to Project Site = 7 km*), thus, the reasons for the reduction in the physical target by 200 lm (from 500 lm to 300 lm). Further, to indicate the station limits of the project since it was not provided in the FY 2017 GAA.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF), Project Impact Analysis (PIA), Geotagged Photos and approved plans.


In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.


DIMAS S. SOGUILON, CESO II
Assistant Secretary for Mindanao Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

3.5 IMM/LCA/DSS


Senior Undersecretary
In-Charge

Department of Public Works and Highways
Office of the Secretary

