

**DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS**

OFFICE OF THE SECRETARY  
Bonifacio Drive, Port Area, Manila

06 JUN 2018

**MEMORANDUM**

**FOR** : Secretary **MARK A. VILLAR**  
This Department

This refers to the memorandum dated 11 May 2018 of **DPWH NCR DIRECTOR MELVIN B. NAVARRO**, requesting for the approval of Modification of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310205100131000 Project ID: P00202779LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Construction of Missing Links/ New Roads			Network Development - Construction of Missing Links/ New Roads		
Mindanao Avenue Extension Segment 2C, Phase I and Phase II, incl. ROW, Caloocan City and Valenzuela City			Mindanao Avenue Extension Segment 2C, Phase I and Phase II, incl. ROW, Caloocan City and Valenzuela City		
Physical Target	Unit Cost(P'000)	Allocation (P'000)	Physical Target	Unit Cost(P'000)	Allocation (P'000)
CW1 - Construction of Concrete Road L= 4.160 lane km	P74,926.68/lane km	P 311,695.00	CW1 - Construction of Concrete Road L= 4.344 lane km	P17,805.85/lane km	P 77,348.60
			ROW A= 20,653 sq.m.	P11.35/sq.m.	234,346.40
EAO	-	P 11,305.00	EAO	-	P 11,305.00
Total :		P323,000.00	Total :		P323,000.00
Justifications:					
Modification of physical target is sought from 4.160 lane km to 4.344 lane km in order to include the remaining section that was not completed in Phase 1 due to Variation Order.					
• Modification of project component which include ROW Acquisition since there is a need to acquire private property that was affected by the project alignment.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

**ROBERTO R. BERNARDO**

Undersecretary for Operation  
in Visayas, NCR and Region IV-B

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

**RAFAEL C. YABUT**  
Senior Undersecretary  
Officer-In-Charge

Department of Public Works and Highways  
Office of the Secretary



WIN8F05605