



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

03 MAY 2018

**MEMORANDUM**

**FOR :** Secretary MARK A. VILLAR  
Secretary  
This Department

This refers to the Memorandum of **DPWH Region XI Regional Director ALLAN S. BORRAMEO, CESO IV**, endorsing the request of District Engineer Joselito B. Caballero, Compostela Valley DEO, for the approval of the Modification of the hereunder project for FY 2018 General Appropriation Act (GAA), to wit:

endorser  
 Modification of the hereunder project for FY 2018 General Appropriations

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 300203100557000</b> <b>Project ID: P00230170MN</b> Convergence and Special Support Program Construction/ Improvement of Access Roads leading to Declared Tourism Destinations New Leyte Road leading to Lake Leonard, Brgy. New Leyte, Maco, Compostela Valley			Convergence and Special Support Program Construction/ Improvement of Access Roads leading to Declared Tourism Destinations New Leyte Road leading to Lake Leonard, Brgy. New Leyte, Maco, Compostela Valley		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW-1 Construction of Concrete Road: 1.604 Lane Km	P 12,219.45/Lane Km	P 19,600	CW-1 Construction of Concrete Road: 1.921 Lane Km	P 10,203.02/Lane Km	P 19,600
EAO	-	P 400	EAO	-	P 400
<b>Total:</b>		<b>P 20,000</b>	<b>Total:</b>		<b>P 20,000</b>
<b>Justification:</b>					
<ul style="list-style-type: none"> <li><u>Increase in physical target</u> from 1.604 Lane Km to 1.921 Lane Km since the terrain of the road is flat as per actual site condition instead of the anticipated rolling terrain for the entire stretch.</li> <li>There is a need to extend concreting on the unpaved section of the existing road.</li> </ul>					

Based on our evaluation, the herein request is found in order, hence approval is hereby recommended.

  
**RAFAEL C. ABUT**  
Senior Undersecretary  
Undersecretary for Regional Mindanao Operations

**APPROVED/DISAPPROVED:**

  
**MARK A. VILLAR**  
Secretary

2.1 MSQ/ACF/RCY

Department of Public Works and Highways  
Office of the Secretary



WIN8C02725