



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

21 JUN 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

Respectfully submitted is the Memorandum dated May 15, 2018 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX favorably endorsing the request for the Project Modification of Zamboanga City District Engineering Office under the FY 2018 GAA in the prescribed form (2018, version 6), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No.: 300116201152000 Project ID: P00258446MN					
Local Program: Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects			Local Program: Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects		
Construction of 2nd and 4th St., Aurora Village, Guiwan, Zamboanga City			Construction of 2nd and 4th St., Aurora Village, Guiwan, Zamboanga City		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1: Construction of Concrete Road 2.00 lane km.	₱ 4,900,000.00 / lane km	₱ 9,800,000.00	CW-1: Construction of Concrete Road 1.04528 Lane km.	9,375,478.341 /lane km	₱ 9,800,000.00
EAO		₱ 200,000.00	EAO		₱ 200,000.00
TOTAL		₱ 10,000,000.00	TOTAL		₱ 10,000,000.00
Justification: The physical target decreased from 2.00 lane km to 1.04528 lane km due to the following: <ul style="list-style-type: none">• <u>Inclusion of Drainage and Miscellaneous Structures (Pavement Markings, Sidewalk and Concrete Curb and Gutter) constituting 11.94% (₱ 1,150,039.30) and 16.45% (₱ 1,263,730.32) of the total project cost, respectively.</u>• Based on Actual Survey/Validation there is a need to include construction of drainage system as part of the concreting of road because the 2nd and 4th St. Aurora Village is a residential area that is prone to flooding.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL YABUT
Senior Undersecretary
Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.1 NDC/ACF/RCY

ROBERTO R. BERNARDO
Undersecretary
OFFICER - IN - CHARGE

Department of Public Works and Highways
Office of the Secretary



WIN8C03276