



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

June 20, 2017

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 05 June 2017 of **DPWH Region III Director ANTONIO V. MOLANO, JR.**, endorsing the request of OIC-District Engineer **WILLIAM C. BUSTOS**, Pampanga 1st District Engineering Office, for the **modification** of the hereunder stated project:

Location	Project Description		Physical Target / Cost	
	<i>as per GAA</i>	<i>as modified</i>	<i>Per GAA/Original</i>	<i>as modified</i>
	UACS: 165003014600184			
San Simon, Pampanga	MFO 1: National Road Network Services - Asset Preservation of National Roads - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Tertiary, Sn Simon Baliwag Rd- K0061+400 - K0063+000, K0066+000 - K0066+980	MFO 1: National Road Network Services - Asset Preservation of National Roads - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Tertiary, San Simon Baliwag Rd- K0061+400 - K0061+425.60, K0061+850 - K0062+760, K0062+843 - K0063+000, and K0066+000 - K0066+980	7,740 Sq.m.	4,145.2 Sq.m.
	<i>(Construction of Road Slope Protection Structure)</i>	<i>(Construction of Road Slope Protection Structure)</i>	Unit Cost: P4.128T/Sq.m.	Unit Cost: P7.707T/Sq.m.
			Allocation: PhP 31.950M	Estimated Cost: PhP 31.950M
Justification: <ul style="list-style-type: none">The project comprises slope protection works with a total length of 2.0726 km and sealing of shoulders with a total length of 3.1942 km. The change in section/station limits is due to the exclusion of road sections which are funded by NDRRMC.The increase in unit cost is due to the inclusion of the sealing of shoulder with PCCP which is necessary to block floodwater in seeping into the roadway.				

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

ROME S. MOMO, CESO I
Undersecretary for Design Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN7F04971

NOTE: Copies of the approved project modification requests are forwarded to the Office of Undersecretary Maria Catalina E. Cabral, PhD, CESO I.

2.4 mksa/AVS/ERP/RSM