



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

July 15, 2020

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 10 June 2020 of **DPWH Region IX Director CAYAMOMBAO D. DIA** endorsing the request of **District Engineer REYNERIO P. ALCACHUPAS, Zamboanga del Sur 1st, District Engineering Office**, for the approval of the Modification of the hereunder project covered by CY 2020 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310201100474000 Project ID : P00400273MN		OO1: Ensure Safe and Reliable National Road System - Network Development - Road Widening - Primary Roads			
Jct Blanca-Molave-Josefina Rd - K1655 + 943 - K1658 + 005		Jct Blanca-Molave-Josefina Rd - K1655 + 611.8 - K1657 + 527			
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 – Road Widening/ 4.556 lane km	₱ 13,555,750.66/ lane km	₱ 61,760,000.00	CW1 – Road Widening/ 3.8304 lane km	₱ 16,123,642.44/ lane km	₱ 61,760,000.00
EAO	-	₱ 2,240,000.00	EAO	-	₱ 2,240,000.00
Total		₱ 64,000,000.00	Total		₱ 64,000,000.00
Justification: Decrease in physical target by 1.12 Lane Km. (from 4.0 lane Km to 2.88 Lane Km) due to the following:					
- Removal of existing road structures, residential and commercial buildings within the right of way limit. - Additional cost for hauling of aggregates since the distance is 30kms from the source. - Inclusion of drainage and slope protection structure to accommodate structure runoff and stabilize the slope particularly embanked section. - Inclusion of miscellaneous structures for traffic safety.					
Change in the stationing was made to coincide with the decrease in physical target.					

Based on our evaluation, the submitted request for modification of the said project is in order hence, it is respectfully recommended to the Secretary for his consideration and approval.

DIMAS S. SOGUTLON, CESO I
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN0G03094