



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

April 12, 2021

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 08 April 2021 of **DPWH Region IX Director CAYAMOMBAO D. DIA**, requesting for the **modification** of the project under FY 2021 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310204101141000 Project ID: P00502077MN					
OO1: Ensure Safe and Reliable National Road System - Network Development - Construction of Bypass and Diversion Roads			OO1: Ensure Safe and Reliable National Road System - Network Development - Construction of Bypass and Diversion Roads		
Airport - Turno - Sinaman Bypass Road, Zamboanga del Norte			Airport - Turno - Sinaman Bypass Road, Zamboanga del Norte		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 – Road Widening 5.83 Lane km	16,883,361.92/ Lane km	₱ 98,430,000.00	CW1- Road Widening 6.764 lane km	<del>₱ 14,299,815.58/</del> <b>₱ 28.64/k</b> Lane km	<del>₱ 96,723,952.58</del>
			ROW Acquisition/ 6,302.3636 square meters	<del>₱ 300.00/</del> Square meters	<del>1,890,709.08</del>
EAO	–	3,570,000.00	EAO		<del>₱ 3,385,338.34</del>
Total:		₱102,000,000.00	Total:		₱102,000,000.00
Justification:					
<ul style="list-style-type: none"><li>The physical target increased from 5.83 lane-km to 6.764 lane-km was realized due to the minimal correction on the vertical alignment requiring lesser earthworks which constitutes 11.21% (₱ 10,842,299.30) only of the total project cost, resulting to a lower unit cost.</li><li>Inclusion of Right-of-Way Acquisition based on the result of the conducted parcellary survey to compensate affected property owners of structures/improvements within the width and station limits of the project. The ROW acquisition unit cost is based on the prevailing market evaluation/assessment.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**EUGENIO R. PIPO JR.**

Undersecretary for Regional Operations in Mindanao

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN1E02237