



DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

ID: _____

April 29, 2021

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated April 16, 2021 of **DPWH Region XI OIC - Director REY PETER B. GILLE**, endorsing the request of **District Engineer RICHARD A. RAGASA**, Davao City DEO, for the **modification** of the project under FY 2021 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300203101921000 Project ID: P00537476MN					
Convergence and Special Support Program - Construction/ Improvement of Access Roads leading to Declared Tourism Destinations			Convergence and Special Support Program - Construction/ Improvement of Access Roads leading to Declared Tourism Destinations		
Malabog-Paquibato Road leading to Megkawayan Peak Resort, Brgy. Malabog, Davao City			Malabog-Paquibato Road leading to Megkawayan Peak Resort, Brgy. Malabog, Davao City		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road: 1.416 lane km	₱ 19,032,485.88/ lane km	₱ 26,950,000.00	CW1- Construction of Concrete Road: 2 lane km	₱ 13,475,000.00/ lane km <i>₱ 26.8 m/km</i>	₱ 26,950,000.00
EAO	-	₱ 550,000.00	EAO	-	₱ 550,000.00
Total:		₱ 27,500,000.00	Total:		₱ 27,500,000.00
Justification: Increase in physical target from 1.416 lane km to 2.0 lane km due to the following; <ul style="list-style-type: none">• Road traverses rolling terrain with portions of flat terrain instead of the anticipated rolling to mountainous terrain.• Minimal correction on vertical and horizontal alignment (most portions followed existing alignment) especially on flat terrain to avoid massive cuts in order not to affect the house/improvements along the road. Hence, lower unit cost.• Scope of work includes rubble concrete for slope protection, metal guardrail including post, chevron signs and thermoplastic pavement markings.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

EUGENIO R. PIPO, JR.

Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary

WIN1E02460