

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

06 March 2017

MEMORANDUM

FOR : HONORABLE MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum dated 25 February 2017 of **Regional Director Allan S. Borromeo** of DPWH-XI, requesting for approval the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 1 – National Road Network Services: Network Development- Improvement/Widening of National Roads- Other Primary Widening (4 into 6 Lanes) of Davao-Bukidnon Road Including RROW, Davao City, K1700+312-K1701+000, K1701+000-K1701+450, K1701+450-K1701+970, Allocation : Php 137.665 Million (Total) Php 77.080 Million (Road Widening) Php 60.585 Million (ROW Acquisition) Physical Target : 3.326 lane kms (Road Widening) 10,228 sq.m. (ROW Acquisition) Unit Cost (Php) : 23,174,984.96/lane km (Road Widening) 5,923.45/sq.m. (ROW Acquisition)	MFO 1 – National Road Network Services: Network Development- Improvement/Widening of National Roads-Other Primary Widening (4 into 6 Lanes) of Davao-Bukidnon Road Including RROW, Brgy. Catalunan Pequeno-Brgy. Talomo Section, Davao City 1st LD K1700+312-K1700+838, K1700+981-K1701+945, (S01409MN), Allocation : Php 137.665 Million (Total) Php 77.080 Million (Road Widening) Php 60.585 Million (ROW Acquisition) Physical Target : 2.970 lane kms (Road Widening) 10,228 sq.m. (ROW Acquisition) Unit Cost (Php) : 25,952,861.95/lane km (Road Widening) 5,923.45/sq.m. (ROW Acquisition)

JUSTIFICATION:


Physical target was decreased by 0.356 lane km (from 3.326 lane kms to 2.970 lane kms) since the portion of the road section (K1700+838-K1700+981) was excluded inasmuch as widening of said road was already covered under on-going 2015 bypass project. Also, end of limits was modified since K1701+970 is located already at the junction. Although physical target was shortened, the allocation was just sufficient to cover the needed widening along the road section due to thickness of pavement used (320mm) and considerable amount needed for drainage structures, sidewalk, curb and gutter, provision of thermoplastic pavement markings, road signs, coconet and coco logs. *du b-c*

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Certificate of Availability of Funds (CAF), Approved Program of Work, Straight Line Diagram and Geotagged photographs.

In view of the above, the request for Modification of the Project is respectfully recommended for the Honorable Secretary's approval.


RAFAEL C. YABUT
Senior Undersecretary
Visayas and Mindanao Operations

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

3.5IMM/LCA/DSS

