



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 31, 2017

MEMORANDUM

FOR : HONORABLE MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum dated 27 March 2017 of **Regional Director ALLAN S. BORROMELO** of DPWH-XI, favorably endorsing the Project Modification of the Davao City II District Engineering Office under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 1- National Road Network Services Network Development – Off-Carriageway Improvement including drainage- Tertiary Off-Carriageway Improvement: Shoulder Paving/Construction – Calinan-Baguio- Cadalian Rd K1698+515 – K1700+660 Allocation: Php 30.560 Million Physical Target: 10,915.00 sq.m. Unit Cost: Php 2,799.82/sq.m.	MFO 1- National Road Network Services Network Development – Off-Carriageway Improvement including drainage- Tertiary Paving of Shoulders at Calinan-Baguio- Cadalian Road, Calinan District, Davao City K1698+461.43– K1700+664.922 Allocation: Php 30.560 Million Physical Target: 8,813.97 sq.m. Unit Cost : Php 3,467.22/sq.m.

JUSTIFICATION:

Modification is requested due to the changes of station limits. The limits for Paving of Shoulders as per GAA has been covered and even extended, however, the decrease in area covered is due to the change of design width (originally 2.50m. to a variable of 1.50m. to 2.50m.) based on actual field validation. The excess amount was utilized for the construction of slope protection (185.92 sq.m.) which is also needed along the road including improvement/concreting of junctions (10 sites) to provide smooth transitions of pavement to interior areas within the roadway section, hence, an increase of unit cost.

The end of original limit/end of national road (K1700+660) was extended to K1700+664.922 in order to improve the junction of the national road connecting the local road.

Attached are the required documents, such as Approved Plan, Approved Program of Works, Form for the Evaluation of Modification Request (2017, version 2.1.), Certificate of Availability of Funds (CAF), Approved Budget for the Contract (ABC), BP 202, and Geo-Tagged pictures.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

RAFAEL C. YABUT
Senior Undersecretary
Visayas and Mindanao Operations

APPROVED / DISAPPROVED

ROMEO S. MOMO, CESO
Undersecretary
Officer-In-Charge
3.5 IMM/LCA/DSS

Department of Public Works and Highways
Office of the Secretary



WIN7G01210