



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 29, 2017

MEMORANDUM

FOR : HONORABLE MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum dated 27 March 2017 of **Regional Director ALLAN S. BORRAMEO** of DPWH-XI, favorably endorsing the Project Modification of the Davao City II District Engineering Office under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 1- National Road Network Services Network Development – Off-Carriageway Improvement including drainage- Tertiary Off-Carriageway Improvement: Shoulder Paving/Construction – Eden-Tagurano Rd K1537+575 – K1537+813 K1537+(-)689 – K1537+562 Allocation: Php 20.100 Million Physical Target: 7,445.00 sq.m. Unit Cost : Php 2,699.80/sq.m.	MFO 1- National Road Network Services Network Development – Off-Carriageway Improvement including drainage- Tertiary Paving of Shoulder with Drainage Improvement at Eden-Tagurano Rd, Toril District, Davao City K1537+(-)689 – K1537+460.090 K1537+804 – K1538+092.070 Allocation: Php 20.100 Million Physical Target: 6,515.13 sq.m. Unit Cost: - Php 3,085.13/sq.m.

JUSTIFICATION:

Modification is requested since there is a decrease in physical target for Paving of Shoulders (from 7,445.00 sq.m. to 6,515.13 sq.m.) and the changes of station limits due to the activity of the on-going Construction/Replacement of Eden-Tagurano Demountable Bailey Bridge including Approaches (K1527+460.09 – K1537+804). These changes are necessary to avoid overlapping of station limits and construction activity.

The excess allocation was utilized to repair/rehabilitate (0.576 Lane-km) paved road that was damaged during the on-going bridge construction since it is necessary to repair the carriageway first before paving the shoulder. The road should be repair/rehabilitate to avoid accidents in the area.

Attached are the required documents, such as Approved Plan, Approved Program of Works, Form for the Evaluation of Modification Request (2017, version 2.1.), Certificate of Availability of Funds (CAF), Approved Budget for the Contract (ABC), BP 202, and Geo-Tagged pictures.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

RAFAEL C. YABUT
Senior Undersecretary
Visayas and Mindanao Operations

APPROVED / DISAPPROVED:

ROMEO S. MOMO, CESO I
Undersecretary
Officer-In-Charge
3.5 IMM/LCA/DSS

Department of Public Works and Highways
Office of the Secretary



WIN7G01211