



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

17 April 2017

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum dated 24 March 2017 of **OIC-Regional Director Allan S. Borromeo** of DPWH-XI, favorably endorsing the approval of the Project Modification of the Davao Oriental 2nd District Engineering Office to be implemented by the said district under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 1 – National Road Network Services	MFO 1 – National Road Network Services
Network Development – Road Upgrading (unpaved to paved) – based on Gravel Road Strategy Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) - Secondary	Network Development – Road Upgrading (unpaved to paved) – based on Gravel Road Strategy Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) - Secondary
Road Upgrading Gravel to Paved - Mati-Maragusan Road Including RROW	Road Upgrading Gravel to Paved - Mati-Maragusan Road Including RROW
K1501 + 734 – K1502 + 241, K1502 + 337 – K1503 + 000, K1505 + 593 – K1506 + 340, K1503 + 000 – K1503 + 291	K1501 + 529.517 – K1502 + 080, K1505 + 280 – K1506 + 060.37
Allocation : Php 87.84 Million	Allocation : Php 87.84 Million
Road Widening = Php 87,422,000.00	Road Widening = Php 87,422,000.00
RROW = Php 418,000.00	RROW = Php 418,000.00
Physical Target :	Physical Target :
Road Upgrading = 4.392 Lane Km	Road Widening = 2.50 Lane Km
RROW = 27,889 m ²	RROW = 27,889 m ²
Unit Cost	Unit Cost
Road Widening = ₱ 19,904,826.96/ Lane Km	Road Widening = ₱ 34,968,800.00/ Lane Km
RROW = ₱ 14.99/ sq. m.	RROW = ₱ 14.99/ sq. m.

JUSTIFICATION :

Decrease in physical target due to massive rippable rock excavation and additional excavation to widen the shoulder in order to prevent accident along cliff area. This resulted in the modification of limits from K1501 + 734 – K1502 + 241, K1502+337 – K1503+000, K1505+593 – K1506+340, K1503+000 – K1503+291 to K1501+529.517 – K1502+080.00, K1505+280.00 – 1506+060.37.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP 202, Certificate of Availability of Funds (CAF), Approved Program of Work, Straight Line Diagram, and Geotagged photographs.

In view of the above, the request for Modification of the Project is respectfully recommended for the Honorable Secretary's approval.



RAFAEL G. YABUT

Senior Undersecretary

Visayas and Mindanao Operations

APPROVED / ~~DISAPPROVED~~:



ROMEO S. MOMO

Undersecretary

Officer-in-Charge - DPWH

3.5IMM/LCA/DSS

Department of Public Works and Highways
Office of the Secretary



WIN7G01432