



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila


MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated February 8, 2023 of **Regional Director ROSELLER A. TOLENTINO**, DPWH, Region III endorsing the request of **District Engineer NEIL C. FARALA**, Tarlac 1st District Engineering Office for the approval of the **Modification** of project under FY 2023 General Appropriation Act (GAA), to wit

<i>As per GAA/Original</i>			<i>As per Modified</i>		
Project Description					
UACS No. : 310110100392000					
Project ID: P00712219LZ					
OO1 : Ensure Safe and Reliable National Road System Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Primary Roads			OO1 : Ensure Safe and Reliable National Road System Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Primary Roads		
Romulo H-way - K0126 + 500 - K0127 + 318			Romulo H-way - K0126 + 500 - K0127 + 050		
Type of Work/ Physical Target	Unit Cost (P'000)	Allocation (P'000)	Type of Work/ Physical Target	Unit Cost (P'000)	Allocation (P'000)
CW1 - Construction of Drainage Structure along Road / 811 Lineal Meters	18.13 / Lineal Meters	₱ 14,700.00	CW1 - Construction of Drainage Structure along Road / 543 Lineal Meters	27.0718 / Lineal Meters	₱ 14,700.00
EAO		₱ 300.00	EAO		₱ 300.00
Total:		₱ 15,000.00	Total:		₱ 15,000.00
Justification:					
<ul style="list-style-type: none">The decrease in Physical target from 811 Lineal Meters to 543 Lineal Meters was due to the additional works caused by the relocation/transfer of existing Street Lights to make way for the construction of this project.Based on PDE as per approved Program of Works and the updated Detailed Unit Price Analysis. Also, the direct and indirect effects of Oil price increase such as Equipment used in construction affected the change in physical target since their rates depends heavily on Oil products which is volatile in the recent set-up.					
Attached are the following supporting documents: Certificate of Reasonableness of Cost Estimate, Certificate of Availability of Funds, Geotagged Photos, Program of Works, Detailed Unit Price Analysis and Detailed Engineering Design					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.



ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:




MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Services



ROBERTO R. BERNARDO, CESO I
Undersecretary for Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/ ~~DISAPPROVED~~:



MANUEL M. BONOAN
Secretary

2.6 BCL/RRB
Project ID: P00712219LZ

Department of Public Works and Highways
Office of the Secretary



WIN3F06864