



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**CENTRAL OFFICE**  
Manila



**JUL 15 2025**

**MEMORANDUM**

**FOR :** **ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations in NCR, NIR,  
Regions III, IV-A, IV-B, V, VI, VII and VIII

This refers to the memorandum dated May 2, 2025 of **DPWH Region IV-A Regional Director JOVEL G. MENDOZA, CESO III**, endorsing the request of **District Engineer Rolando F. Valdez, Cavite 1<sup>st</sup> District Engineering Office**, for the approval of **Modification** of the project under FY 2025 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. : 310103101790000 Project ID : P00900404LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance – Tertiary Roads			Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance – Tertiary Roads		
Crisanto M de los Reyes Ave - K0054 + 000 - K0054 + 267, K0060 + 143 - K0060 + 530, K0062 + 000 - K0062 + 143			Crisanto M de los Reyes Ave - K0054 + 021 - K0055 + 130		
Physical Target	Unit Cost (P '000)	Allocation (P '000)	Physical Target	Unit Cost (P '000)	Estimated Cost (P '000)
CW1 – Preventive Maintenance of Road: Asphalt Overlay – 3.188 Lane Km	17,556.462 / Lane Km	55,970.00	CW1 – Preventive Maintenance of Road: Asphalt Overlay – 4.436 Lane Km	12,617.223 / lane km	55,970.00
EAO	-	2,030.00	EAO	25.2 M/Km	2,030.00
Total:		58,000.00	Total:		58,000.00

**Justifications provided by the requesting Implementing Office:**

1. The original project station limits K0060+143 – K0060+530 and K0062+000 – K0062+143 has overlapped with other projects listed in GAA 2025. The adjusted station limits for the project were K0054 + 021 – K0055 + 130. The change in station limit was based on the current condition tagged as fair as per RoCond Cut-off, thus qualifies for upgrading to asphalt based on road maintenance guidelines. Additionally, the adjusted station limits were also based on full utilization of the budget allotted for the project.
2. The physical target of the project increased from 3.188 Lane Km to 4.436 Lane Km due to increase in total length based on the adjusted station limits. Hence, the unit cost of the project decreased from ₱ 17,556.46 per lane km to ₱ 12,617.22 per lane km.
3. The derived unit costs and physical targets were based on the approved detailed engineering design plans, program of works, detailed unit price analysis, construction materials price data and certificate of cost reasonableness.

Attached are the following supporting documents: Annual Infrastructure Program (AIP 2025), Form for Evaluation of Modification Request (DPWH-QMSP-03-01 Rev 01), Certificate of Availability of Funds (CAF), Geotagged Photos, Location Map, Certificate of Reasonableness of Cost Estimate, Approved Program of Works (POW), Detailed Unit Price Analysis (DUPA), Detailed Engineering Design (DED) Plan, and Straight Line Diagram (SLD).

Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and other supplemental guidelines, we are respectfully requesting that the above-mentioned project under FY 2025 GAA be modified.

For the Undersecretary's favorable consideration

  
**NERIE D. BUENO, CESO III**

Assistant Secretary for Regional Operations in NIR,  
Region III, IV-A, IV-B, V, VI, VII and VIII

**RECOMMENDING APPROVAL:**

  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**

Undersecretary for Planning and  
Public-Private Partnership Service


**APPROVED/ ~~DISAPPROVED~~:**

**ROBERTO R. BERNARDO, CESO I**

Undersecretary for Regional Operations in NCR, NIR,  
Region III, IV-A, IV-B, V, VI, VII and VIII

3.3 JSM/CAVM/NDB  
Project ID: P00900404LZ

For and in the absence of the  
Undersecretary for Regional Operations  
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

  
**NERIE D. BUENO, CESO III**  
Assistant Secretary 7/15/2024