



JUL 14 2025

MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 14 May 2025 of **Regional Director JOVEL G MENDOZA, CESO III**, DPWH Region IV-A, endorsing the request of then **District Engineer MARLO B. CORREA**, Cavite 2nd District Engineering Office, requesting for the approval of the **Modification** of the project under FY 2025 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No.: 310108101995000 Project ID: P00900591LZ OO1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads Juanito R. Remulla, Sr. Rd. K0069+298 - K0069+391, Ternate, Cavite			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads Juanito R. Remulla, Sr. Rd. K0069+306 - K0069+367 , Ternate, Cavite		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW - 1 - Construction of Road Slope Protection Structure- 10,000.00 Square meters	9.65 / square meters	96,500.00	Construction of Road Slope Protection Structure - 3,086.60 square meters	31.264 / square meters	96,500
EAO	-	3,500.00	EAO	-	3,500.00
Total:		100,000.00	Total:		100,000.00
Justifications provided by the requesting Implementing Office:					
<ul style="list-style-type: none">The station limits were adjusted from K0069+298 - K0069+391 to K0069+306 - K0069+367 due to overlap between K0069+298 - K0069+306.The length of the project decreased due to required height of slope protection which is 50.60 meters.The road slope protection structure used in this project was <u>active slope protection system</u>; hence the increase in unit cost and decrease in physical target.The derived unit costs and physical targets were based on the approved plans, POW, DUPA, CMPD and Certificate of Cost Reasonableness. Attached are the following supporting documents.					
<ul style="list-style-type: none">Certificate of Reasonableness of Cost Estimate, Certificate of Availability of Funds, Program of Works, Detailed Unit Price Analysis, Geotagged Photos, GIS Map, Straight-Line Diagram and Detailed Engineering Design (DED) Plan.					

*ly approval authority to use postfree
netting*

Page 2 of 2
Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and the other supplemental guidelines and with the unit cost evaluated/reviewed by the Bureau of Construction (BOC) through a memorandum dated June 16, 2025 (copy attached), we are respectfully requesting that the abovementioned project under FY 2025 GAA be modified.

For the Secretary's favorable consideration


NERIE D. BUENO, CESO III

Assistant Secretary for Operations in NIR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:


MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Service


ROBERTO R. BERNARDO, CESO I

Undersecretary for Operations in NCR, NIR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:


MANUEL M. BONOAN
Secretary

Department of Public Works and Highways
Office of the Secretary


WIN5XY00563

Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and the other supplemental guidelines and with the unit cost evaluated/reviewed by the Bureau of Construction (BOC) through a memorandum dated June 16, 2025 (copy attached), we are respectfully requesting that the abovementioned project under FY 2025 GAA be modified.

For the Secretary's favorable consideration


NERIE D. BUENO, CESO III

Assistant Secretary for Operations in NIR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:


MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Service


ROBERTO R. BERNARDO, CESO I

Undersecretary for Operations in NCR, NIR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:


MANUEL M. BONOAN
Secretary

07/01/25
3-1-KCS/NDB/RRB

Project ID: P00900591LZ