



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

March 13, 2023

MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 1 March 2023 of **DPWH Region XIII Director POL M. DELOS SANTOS, CESO IV**, endorsing the request of **District Engineer NOEL C. BASAÑES**, Dinagat Islands District Engineering Office, for the **modification** of the project under FY 2023 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310202101335000 Project ID: P00705661MN ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Network Development Program - Road Widening - Secondary Roads Dinagat-Loreto Rd - K0003 + 000 - K0004 + 769, K0004 + 795.74 - K0006 + 000			ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Network Development Program - Road Widening - Secondary Roads Dinagat-Loreto Rd - K0056 + 000 - K0058 + 240		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 – Road Widening/ 6.005 Lane Km	₱ 14,602,756.04/ Lane Km	₱ 87,689,550.00	CW1 – Road Widening/ 4.216 Lane Km	₱20,799,229.13/ Lane Km	₱87,689,550.00
EAO	-	₱ 3,180,450.00	EAO	-	₱ 3,180,450.00
Total:		₱ 90,870,000.00	Total:		₱90,870,000.00
Justification: <ul style="list-style-type: none">Change in Station Limits to avoid overlap with the newly completed off-carriageway improvement, and to prioritize the remaining section with unpaved shoulder with no right of way issues and sections succeeding the original station limits has contiguous ongoing projects. See attached Certification from Road and Bridge Inventory Application (RBIA) District Coordinator and District Engineer. See attached straight line diagram depicting the change in the project limit.Increase in unit cost/decrease in the physical target due to the inclusion of Concrete Slope Protection Structure to address surface water run-off and avoid road slip.The derived unit cost is based on the approved Program of Works (POW) and Detailed Unit Price Analysis (DUPA).					


Based on our evaluation, the submitted request for modification of the said projects is in order; hence, approval hereof is recommended.




ADOR G. CANLAS

Assistant Secretary for Regional Operations
In CAR, Regions I, II, IX, X, XI, XII and XIII

RECOMMENDING APPROVAL:



MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and Public-Private
Partnership Services



EUGENIO R. PIRO, JR.
Undersecretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII and XIII

APPROVED/~~DISAPPROVED~~:



MANUEL M. BONOAN
Secretary

2.3 LDAM/AVS/AGC/ERP

Department of Public Works and Highways
Office of the Secretary



WIN3E02660