



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
DPWH CENTRAL OFFICE
Manila

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 03 February 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the request for Project Modification of **OIC-District Engineer RICHARD EMMANUEL P. RAGRAGIO**, Capiz 2nd District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310201101075000 Project ID: P00706814VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Primary Roads			Network Development - Road Widening - Primary Roads		
Iloilo – Capiz (Old Route), K0082 + 000 – K0084 + 568			Iloilo – Capiz (Old Route), K0083 + 000 – K0084 + 490		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1-Road Widening: 5.048 lane km	19,116.48 / lane km	96,500.00	CW1-Road Widening: 3.0 lane km	23,400.00 / lane km	70,200.00
-	-	-	CW2- Construction of Road Slope Protection Structure: 4,829.83 sq.m.	46.8 m/m 3.73 / sq.m.	18,000.00
-	-	-	ROW Acquisition: 1,834.44 sq.m.	4.52 / sq.m.	8,300.00
EAO	-	3,500.00	EAO	-	3,500.00
Total:		100,000.00	Total:		100,000.00
Justification:					
Modification is sought due to:					
1. Adjustment in the station limits resulting to the decrease in the physical target for CW1 from 5.048 lane km to 3.0 lane km and inclusion of CW2 (Construction of Road Slope Protection Structure) in order to protect the road section from erosion.					
2. The increase unit cost per lane km of CW1 is also due to revised costs of construction materials based on updated canvassed prices in pursuant to Department Order No. 63, Series of 2022, Guidelines in Addressing the Effect of the Increasing Prices of Construction Materials and Equipment Rental Rates Utilized for Infrastructure Projects.					
3. ROW component was already identified for payment of affected lots, structures, and utilities.					
4. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, GIS Map, and Certification for Reasonableness of Cost dated January 31, 2023.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in NCR
Region III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN3F06973