



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila



March 7, 2024

MEMORANDUM

FOR : **EUGENIO R. PIPO, JR.**
Undersecretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII
This Department

This refers to the memorandum dated 21 February 2024 of **DPWH Region XII Director BASIR M. IBRAHIM**, endorsing the request of **District Engineer ALY KHAN U. ALI, South Cotabato 2nd District Engineering Office**, for the **modification** of the project under FY 2024 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310109101645000. Project ID:P00800501MN. OO1: Ensure Safe and Reliable National Road System – Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads . Surallah-Lake Sebu-Maitum Rd - K1785 + 624 - K1786 + 000,			OO1: Ensure Safe and Reliable National Road System – Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads . Surallah-Lake Sebu-Maitum Rd - K1787+100' – K1787+260, K1787+340 – K1787+380, K1787+440 – K1787+640		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW-1- Construction of Road Slope Protection Structure: 1,879.700 Square Meters (m2)	₱15,640.79 / Square Meters (m2)	₱ 29,400,000.00	CW-1- Construction of Road Slope Protection Structure: 3,412.00 Square Meters (m2)	₱8,616.65/ Square Meters (m2)	₱ 29,400,000.00
EAO	-	₱ 600,000.00	EAO	-	₱600,000.00
Total:		₱30,000,000.00	Total:		₱30,000,000.00

Justification:

Increase in physical target for CW1 – Construction of Road Slope Protection Structure from 1,879.700 Square Meters (m2) to 3,412.00 Square Meters (m2) due to the following:


- The design is mostly Type I Retaining Wall and the area is mostly a rolling terrain.
- The area which is not steep resulted to lesser quantity of embankment.
- Adjustment in stationing was made due to the overlapping of the recently completed FY 2023 project which was extended to the proposed location of the project under the FY 2024 GAA.

Website: <https://www.dpwh.gov.ph>
Tel. No(s).: 5304-3000 / (02) 165-02



- The modified stationing need to prioritized to implement since the area are found to be a danger zone that needs urgent attention to protect the side slopes from eroding as the area shows unstable slopes that may cause road safety risk to the travelling public.
- The derived unit cost is based on the approved Plans and Program of Works.

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.



REY PETER B. GILLE, D.M.

Assistant Secretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII

RECOMMENDING APPROVAL:



MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and Public-Private Partnership Services

APPROVED/ ~~DISAPPROVED~~:



EDGENIO R. PIHO, JR.

Undersecretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII

2.3 mksa/AVS/RPBG/ERP