## Republic of the Philippines DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS OFFICE OF THE SECRETARY

Bonifacio Drive, Port Area, Manila



JUL 1 8 2025

MEMORANDUM

**FOR** 

Secretary MANUEL M. BONOAN

This Department

This refers to the memorandum dated May 6, 2025 of DPWH Region VIII Regional Director EDGAR B. TABACON, CESO IV, endorsing the request of District Engineer Cesar V. Makabenta, D.M., Leyte 3rd District Engineering Office, for the approval of Modification of the project under FY 2025 General Appropriations Act (GAA), to wit;

As per GAA/Original			So Madie		
		Project	Description	As Modified	
UACS No. : 310109 Project ID : P00908	0101765000 3735VS		CSCTPEION		
OO1: Ensure Safe and R Asset Preservation - Reh with Slips, Slope Collapse	abilitation/ Recor e, and Landslide	nstruction of Road - Tertiary Roads	ls Asset Preservation - with Slips, Slope Co	and Reliable National Rehabilitation/ Reco llapse, and Landslide	
Cabungaan - Tabunok - K1037 +246			Cabungaan - Tabu <b>K1027+253</b>		
Physical Target	Consuegra Roa Unit Cost (P)	Allocation (P)	Cabungaan - Tabun K1027+253 Physical Target	nok - Consuegra R  Unit Cost	oad, K1027+112 Estimated Cost
Physical Target  CW1- Construction of Road Slope Protection Structure:	Unit Cost	Allocation	Physical Target  CW1- Construction of Road Slope Protection Structure: 3,100.18 Square	Unit Cost (P)  12,644.4271/ Square meter	Estimated Cos (P)
Physical Target  CW1- Construction of Road Slope Protection Structure: 4,000.00 Square	Unit Cost (P) 9,800.0000/	Allocation (P)	Physical Target  CW1- Construction of Road Slope Protection Structure:	Unit Cost (P)  12,644.4271/	Estimated Cos (P)

Justifications provided by the requesting Implementing Office:

1. Modification is requested because station K1037 is non-existent in the road section Cabunga-an-Tabunok -Consuegra Road based on the Road and Bridge Information Application (RBIA).) -K1025+(-863) - K1032+000 (S00079LT).

2. Station limits are adjusted to prioritize the road segment needing immediate slope stabilization measures. This will address the necessity for slope protection in the areas susceptible to landslides, stabilize the slopes, prevent erosion, and safeguard people and property.

3. The project design requirement entails the construction of a road slope protection structure (Stone Masonry with Steel Sheet Piles), which is crucial for preventing erosion, landslides, and other types of failures that could pose risks to infrastructure and safety. The work items include extensive earthworks (unsuitable excavation), reinforcing steel, structural concrete, Stone Masonry, steel sheet piles, and other necessary components for project implementation. The calculated unit cost is Php 12,644.43 per square meter, with a corresponding physical target of

Attached are the following supporting documents: Annual Infrastructure Program (AIP 2025), Form for Evaluation of Modification Request (DPWH-QMSP-03-01 Rev 01), Certificate of Availability of Funds (CAF), BP 202, Geotagged Photos, Location Map, Certificate of Reasonableness of Cost Estimate, Approved Program of Works (POW), Detailed Unit Price Analysis (DUPA), Detailed Engineering Design (DED) Plan, and Straight Line Diagram (SLD).



Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and other supplemental guidelines, we are respectfully requesting that the above-mentioned project under FY 2025 GAA be modified.

For the Secretary's favorable consideration

NERIED. BUENO, CESO III

Assistant Secretary for Regional Operations in NIR, Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Rh.D., CESO I

Undersecretary for Planning and Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations in NCR, NIR, Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/ DISAPPROVED:

Department of Public Works and Highways
Office of the Secretary

MANUEL M. BONOAN

Secretary

Office of the Secretary

WIN5XY00575

For and in the absence of the Undersecretary for Regional Operations in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

NERIE D. BUENO, CESO III Assistant Secretary