



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

June 26, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 25 June 2018 of **DPWH Region IV-B OIC-Regional Director WILFREDO S. MALLARI**, endorsing the request for the approval of **Modification** of District Engineer **EFREN G. PADILLA**, Southern Mindoro District Engineering Office, Dangay, Roxas, Oriental Mindoro of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original		As Modified	
Project Description			
UACS No. 310105100110000 Project ID: P00202742LZ			
Organizational Outcome 1: Ensure Safe and Reliable National Road System		Organizational Outcome 1: Ensure Safe and Reliable National Road System	
Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads		Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads	
CALAPAN SOUTH RD – (K0169+040 - K0169+121, K0171+000 - K0171+845, K0172+092 + K0172+700)		CALAPAN SOUTH RD – (K0169+040 - K0169+123.50, K0177+176-K0178+000, K0178+554 + K0179+000)	
Physical Target	Unit Cost (P'000)	Physical Target	Unit Cost (P'000)
CW1 – Reconstruction from Paved to Concrete: 3.068 Lane Km	12,777.053 / Lane Km	CW1 – Reconstruction from Paved to Concrete: 2.789 Lane Km	14,055.217 / Lane Km
EAO	-	EAO	-
Total: P 40,000.00		Total: P 40,000.00	
Justification:			
1) Stations K0171+000 - K0171+845 & K0172+092 + K0172+700 was newly overlaid with asphalt, hence change in station limits to K0177+176 - K0178+000 & K0178+554 + K0179+000 is requested. The stations K0177+176 - K0178+000 & K0178+554 + K0179+000 have recond rating of bad & poor respectively. Thus recommended for Rehabilitation/Reconstruction.			
2) Decreased in Physical Target from 3.068 Lane Km. to 2.789 Lane Km. due to off-carriageway improvements & lined canal construction which increase the unit cost per lane kilometer.			

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO
Undersecretary for Operations
in Visayas, NCR and Region IV-B

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary

WIN8F05649